

FILE

**FAX**  
**CSX**  
TRANSPORTATION

RECEIVED-DOCKETING DIV

2009 NOV 16 PM 3:14

PUCO

Law Department  
500 Water Street, J150  
Jacksonville, FL 32202  
TEL. 904-366-4228  
EFAX. 904-245-2599  
Tammy\_Butler@CSX.com

**TAMMY D. BUTLER**  
COUNSEL  
BUSINESS & GOVERNANCE

Admitted in FL

November 16, 2009

*Via Facsimile 614-466-0313*

Public Utilities Commission of Ohio  
Docketing Division  
180 E Broad Street, 13<sup>th</sup> Floor  
Columbus, Ohio 43215-3793

**Re: Subject: Bradner, Wood County, OH – Upgrade Warning Devices – Crocker Street;  
DOT 228 812P; Milepost CD-99.56; OH0696; Case No. 07-1028-RR-UNC**

Dear Ms. Dalton:

On May 18, 2009 CSX Transportation, Inc. ("CSXT") requested an extension of the construction due date for the subject project to December 4, 2009. The Public Utilities Commission of Ohio ("PUCO") granted the extension on June 10, 2009. The extension was requested due to the time lapse in retrieving sidewalk / roadway plans and cost estimates from the Village of Bradner (the "Village").

The improvements at Crocker Street, per the Subsidy Agreement, were to (i) widen the road not to exceed 60 feet, (ii) install a new concrete surface, and (iii) relocate the flashers accordingly. CSXT could not proceed with our work without details of the Village's planned improvements at Crocker Street, including details on the widening.

The Subsidy Agreement also included language for the Village to install barricades and curbs due to the related closure of Lightner Street, with CSXT to reimburse the Village for the costs. CSXT requested estimates for the barricades and curbs on several occasions. The quotes for the barricades were finally received from the Village on October 7, 2009. Force Account Estimates for the project were submitted to ORDC on October 9, 2009. CSXT anticipates receiving construction authorization from ORDC in the near future.


Once construction is authorized, the signal work can begin, but winter weather will delay the installation of the new concrete surfaces because of the necessary asphalt paving of the vehicular approaches.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.  
Technician Bmm Date Processed 11/16/09

Public Utilities Commission of Ohio  
Docketing Division  
180 E Broad Street, 13<sup>th</sup> Floor  
Columbus, Ohio 43215-3793

Due to the above mentioned issues and delays, CSX respectfully requests a construction due date extension to June 30, 2010.

Very truly yours,

  
Tammy Butler

TDB/lcf

Cc: Mike Spoore  
Eric Wagoner