

FILE

SERGIO I. DIGERONIMO
ATTORNEY & COUNSELOR AT LAW
8748 Brecksville Road
Brecksville, Ohio 44141
ph. (440) 546-9200 fx. (440) 546-9201

FAX

June 8, 2010

Public Utilities Commission of Ohio
Mr. Alan R. Schriber, Chairman
180 East Broad Street
Columbus, Ohio 43215-3793

PUCO**2010 JUN 10 PM 1:09****RECEIVED-DOCKETING DIV**

In the Matter of the Authorization of)
Norfolk Southern Railway and Cleveland)
Commercial Railroad to Install an Active) Case No. 09-469-RR-FED
Grade Crossing Warning Devices in)
Cuyahoga County.)

This letter is to request an extension of the project completion date from June 17, 2010 to July 17, 2010.

Cleveland Commercial Railroad's Contractor, Railroad Traffic Control, will not be able to complete this project by June 17, 2010 due to a delay in their supplier shipping the necessary signal equipment. The supplier, Fabricated Metals, LLC, of Louisville, KY, in turn experienced a 45 day delay when their component supplier, GE sold that division to Progressive Rail Corporation.

Mr. Curt Baldrige of Fabricated Metals has assured Mr. Kole, President of Cleveland Commercial Railroad, that the signal equipment will be shipped this week. Further, Mr. Miller of Railroad Traffic Control has assured Mr. Kole that the project will be completed prior to July 17, 2010.

Respectfully,


Sergio DiGeronimo

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician On Date Processed 6/10/2010