

Memo

To: Docketing Division
From: Jill Henry, Rail Specialist, Rail Division
Cc: PUCO Legal Department
Date: 2/8/2019

Re: PUCO Case No. 18-520-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at the CSX Transportation Railroad Crossing, DOT# 513-756U, Locker Road/CR 60 in Hardin County, Ohio.

On August 1, 2017, the Ohio Rail Development Commission (ORDC) authorized funding for CSX Transportation to install lights and gates at the Locker Road/CR 60, DOT#513-756U, grade crossing in Hardin County, Ohio. The crossing was surveyed on July 11, 2017 and was found to warrant the upgrade.

On May 2, 2018, the Commission approved the project and ordered completion by February 2, 2019.

On January 18, 2019, CSX filed for a 30 day extension. In the request, CSX states that they are working to catch up on projects that were delayed due to PTC (Positive Train Control) projects being completed in 2018.

Construction for this project began around December 4, 2018. Staff was notified by CSX that the project was completed on January 31, 2019.

The project has been completed and no additional construction time is needed. Staff will make final inspections and close out the case once the project has been finalized.



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

January 18, 2019

Mr. Don Damron, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 18-0520-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Dunkirk, Hardin County, OH
Crossing Name: CR 60 / Locker Road
DOT # 513756U
PID 106442
MP: QT-64.17
CSXT OP #: OH1202

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of February 9, 2019

CSX Transportation, Inc. (CSXT) is working diligently during the 1st quarter of this year to catch up on all projects which were delayed during 2018 due to PTC. The goal is to be completely on track by the end of the 1st quarter, resulting in the decreased need to file for extensions.

Currently, the team is scheduled to begin this project the 3rd week of January 2019. Project anticipated for completion before 3-9-2019.

CSXT formally requests approval of a 30 day extension making the new deadline date March 9, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

2/8/2019 12:07:37 PM

in

Case No(s). 18-0520-RR-FED

Summary: Response In the Matter of a Request for the Installation of Active Warning Devices at the CSX Transportation Railroad Crossing, DOT# 513-756U, Locker Road/CR 60 in Hardin County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division