



August 8, 2008

Kimberly D. Bose
Secretary
Federal Energy Regulatory Commission
888 First Street, N.E. - Room 1A
Washington, DC 20426

PUCO

2008 AUG 12 AM 7:37

RECEIVED-DOCKETING DIV

RE: Docket Nos. CP07-208-000, 001
Rockies Express Pipeline LLC, REX-East Project
Correction to Weekly Report No. 6

Ms. Bose:

On August 6, 2008, Rockies Express Pipeline LLC ("Rockies Express") submitted its weekly construction progress report for activities for the week ending July 30, 2008. Rockies Express inadvertently did not attach the "Compliance Tracking" table. It is attached hereto.

Please direct any questions with respect to this request for authorization to proceed to Ryan Childs at (307) 760-5635.

Respectfully submitted,

/s/ Shippen Howe
Shippen Howe
Van Ness Feldman, P.C.
1050 Thomas Jefferson Street, NW
Washington, DC 20007

Attorney for
Rockies Express Pipeline LLC

Attachments

cc: Laura Turner, FERC
John Peconom, FERC
Ellen Saint Onge, FERC
All Parties

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business
Technician Date Processed 8/12/08



Rockies Express Pipeline LLC
 REX East Project
 FERC Weekly Report
 Compliance Tracking

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
Noncompliance								
Resolved								
C	7/29/2008	C01-39658-2	Margie Harker	EI	199.0	Failure to Adhere to Plan/Procedures were no topsoil depth stakes.	Report C01-39658-3 reflects that LEI held tailgate meeting with chief, assistant chief, craft inspectors, contractor super/front end super regarding checking topsoil depth. Measurements were taken, and will be taken in front of grade crew. Els will verify the existence of topsoil stakes ahead of grading. The contractor's foreman will receive environmental retraining on AIMA requirements.	

Problem Area								
Resolved								

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
C	7/25/2008	C01-39654-2	Margie Harker	EI	227.30 Biological Resources/Plans/ Restrictions	Survey crew incorrectly staked an ATWS near a wetland, resulting in silt fence being placed less than 50 feet from wetland.	Resolution report C01-39654-3 reflects that no resources were damaged by the problem area incident and the silt fence was placed 50 feet away, while the silt fence key-in trench was backfilled, compacted, and raked to match the existing terrain. Survey re-checked all waterbody and wetland ATWS distances and EI staff will assist crews setting spaces in the future. Resolved.	