

FILE



## Chicago, Fort Wayne & Eastern Railroad

Engineering Services  
7411 Fullerton Street, Suite 300  
Jacksonville, FL 32256  
E-Mail: Larry.Romaine@railamerica.com  
Direct Dial 904-538-6054

DATE: April 18, 2012

Docketing Division  
Public Utilities Commission of Ohio  
180 East Broad Street  
Columbus, OH 43215

**SUBJECT: PUCO Case No.: 10-2309-RR-FED**  
**PID# 81522**  
**IORY# CFERGC10001**  
**XRL# VEM09-24800**  
**Shannon Street – AAR\DOT# 523451Y**  
**Van Wert, (Van Wert), OH**

RECEIVED-DOCKETING DIV  
2012 APR 19 AM 7:45  
PUCO

To whom it may concern:

This correspondence is to formally request that the Public Utilities Commission of Ohio grant a 1 month extension of the completion date for PUCO Case No. 10-2309-RR-FED until May 23, 2012.

This project has been delayed due to an obstructed view of new Flashers presented by the relocation of an AEP Utility Pole into the line of sight for said Flashers. This conflict incurred additional field meetings in order to coordinate a practical solution. While a resolution has been found, there are additional funding and approval requests currently underway, as well as slight material lead time that will likely prohibit crossing construction from being completed by the April 23, 2012 completion date currently in place.

If you have any questions, please feel free to contact me.

Thank you,

A handwritten signature in cursive script that reads "Larry Romaine".

Larry Romaine  
AVP – Engineering Services

LR/mp

cc: Mr. Joe Parsons – General Manager (CFE)  
Mr. Terry Frank – Director of Engineering (Xorail)  
Mr. Tod Darfus (ORDC)

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.  
Technician [Signature] Date Processed APR 19 2012