



RECEIVED-DOCKETING DIV

2012 MAY 11 PM 2:49

PUCO

May 10, 2012

Ohio Public Utilities Commission
Docketing Division
180 East Broad Street
Columbus, Ohio 43215-3793

RE: Request for Extension
Grade Crossing Project/Cedar St.
DOT #517 487U case # 10-2787-RR-RCP

Dear Administrator:

Columbus and Ohio River Railroad, Incorporated requests a 120 day extension for the above referenced project for the following reason:

ODOT has not set a date that roadway construction is to be completed therefore, the railroad is not able to start the relocation of the flasher/gate or the addition of the third gate/flasher. Jeff Harper, the contractor in charge of the roadway construction, believes the work on the roadway surface will not be completed until July 2012. Since the Railroad work involves relocating one gate/flasher mast and the addition of another, the changes to the roadway surface must be either in progress or complete prior to our construction. The Railroad has all material on hand to complete the project and is ready to coordinate with the other contractors.

Please contact me with any questions or concerns relating to this request.

Sincerely,

Daniel Birrell
Signal Supervisor
Ohio Central Railroad Company, Incorporated
PH: (740) 295-4122
dbirrell@gwrr.com

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician Date Processed MAY 11 2012