



Staff has contacted the City of Brook Park and they are still working on their portion of the project. Once the weather breaks, they will install the traffic loop and the concrete medians at the crossing.

On March 26, 2014, CSX requested a 30 day extension to the project completion deadline (see attached). Staff recommends that the Commission grant CSX's 30 day extension request.



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
1717 Dixie Highway, Suite 400  
Fort Wright, Kentucky 41011  
(859) 426-6924  
Amanda\_DeCesare@csx.com

March 26, 2014

Mr. George Martin  
Ms. Jill Henry  
PUCO

Mr. Mike Forte  
Ms. Catherine Stout  
ORDC

RE: Brook Park, Cuyahoga County, OH - Holland Rd - CASE# 12-1742-RR-STP - DOT No. 141936M -  
MP BJA 154.06

#### REQUEST FOR THIRTY DAY EXTENSION

Current deadline is March 31, 2014.

EGMS system was supposed to ship to CSX during the week of February 14, 2014. During the system manufacturing process, the vendor informed CSX that the manufacturing was taking longer than planned and that the system would be shipped during the week of March 3, 2014.

After the EGMS system was manufactured, the vendor completed quality control tests on it and the system did not pass the testing. It was sent back for corrections, pushing the ship date back to April 1<sup>st</sup>, 2014.

The 2-quad gate system was installed at this crossing March 4, 2014.

The vehicle loop detectors are not yet installed in the pavement, and I do not have a schedule from the City for this work.

Thank you,

Amanda J. DeCesare

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**3/26/2014 3:11:28 PM**

**in**

**Case No(s). 12-1742-RR-STP**

**Summary: Request 12-1742-RR-STP Request for 30 day Extension Brook Park, OH Holland Road electronically filed by Mrs. Vicki B Sowder on behalf of CSX Transportation**