

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of a Request for CSX)
Transportation, Inc. to Install Active)
Grade Crossing Warning Devices in)
Cuyahoga County at Holland Road.) Case No. 12-1742-RR-STP

ENTRY

The attorney examiner finds:

- (1) By Finding and Order issued June 13, 2012, the Commission approved a stipulation between Staff, the Ohio Rail Development Commission (ORDC), CSX Transportation, Inc. (CSX), and Brook Park (city), under which CSX would install a four-quadrant light and gate warning system at the Holland Road grade crossing (141-936M) in Brook Park, Ohio. The Commission ordered CSX to complete the project by June 13, 2013.
- (2) On various dates, the Commission extended the project completion date, most recently until April 30, 2014. These extensions were due, in part, to difficulties in the manufacturing and delivery of the exit gate management system (EGMS) to be used at the grade crossing.
- (3) On April 29, 2014, CSX filed a request for a 30-day extension of time to complete the project. According to CSX, the EGMS is installed and CSX is now waiting for the city to get the traffic loops installed. CSX notes the two-quadrant warning system at the crossing is operational and, that, once the city has completed this installation, CSX will return the project to a four-quadrant gate configuration, connect the loops, and test the system.
- (4) On April 30, 2014, Staff filed a memorandum recommending that the Commission grant the extension request.
- (5) Pursuant to the Commission's September 19, 1996 Entry in *In re 1996 Federal Crossing Protection Program*, Case No. 96-676-RR-FED, the Commission authorized the attorney examiner assigned to the case to grant extensions for up to 30 days.

- (6) Upon review, the attorney examiner finds CSX's request reasonable and should be granted. Accordingly, the attorney examiner grants CSX's request for an extension of time until May 30, 2014, to complete the project. CSX shall follow all standard railroad crossing safety protocol at this crossing during the pendency of this project. In addition, Staff should continue to monitor the project work to ensure completion within the newly ordered timeframe.

It is, therefore,

ORDERED, That CSX's request for a 30-day extension of time to complete the project is granted. It is, further,

ORDERED, That CSX complete the project by May 30, 2014. It is, further,

ORDERED, That a copy of this Entry be served upon CSX, ORDC, Brook Park, CEI, and all interested persons of record.

THE PUBLIC UTILITIES COMMISSION OF OHIO

s/Scott Farkas

By: Scott E. Farkas
Attorney Examiner

JRJ/sc

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

5/1/2014 8:27:10 AM

in

Case No(s). 12-1742-RR-STP

Summary: Attorney Examiner Entry grants CSX's request for a 30-day extension of time to complete project by 05/30/2014. - electronically filed by Sandra Coffey on behalf of Scott Farkas, Attorney Examiner, Public Utilities Commission of Ohio