

COLUMBUS I CLEVELAND CINCINNATI-DAYTON MARIETTA

BRICKER & ECKLER LLP 100 South Third Street Columbus, OH 43215-4291 MAIN: 614.227.2300 FAX: 614.227.2390

www.bricker.com info@bricker.com

Sally W. Bloomfield 614.227.2368 sbloomfield@bricker.com May 5, 2016

Via Electronic Filing

Ms. Barcy McNeal Administration/Docketing Public Utilities Commission of Ohio 180 East Broad Street, 11th Floor Columbus, OH 43215-3793

Re: Clean Energy Future-Lordstown, LLC, OPSB Case No. 14-2322-EL-BGN

Dear Ms. McNeal:

The September 17, 2015, Opinion, Order, and Certificate ("Certificate") approving Clean Energy Future-Lordstown, LLC ("CEFL") Certificate of Environmental Compatibility and Public Need to Construct the Lordstown Energy Center established a set of conditions as part of the Certificate.

Within this set of conditions, Condition No. 5 requires that:

The Applicant shall conduct a preconstruction conference prior to the start of any construction activities. Staff, the Applicant, and representatives of the prime contractor and all subcontractors for the project shall attend the preconstruction conference. The conference shall include a presentation of the measures to be taken by the Applicant and contractors to ensure compliance with all conditions of the certificate, and discussion of the procedures for on-site investigations by Staff during construction. Prior to the conference, the Applicant shall provide a proposed conference agenda for Staff review. The Applicant may conduct separate preconstruction meetings for various stages of construction.

Preconstruction meetings were held on:

- March 14, 2016 and March 24, 2016 for tree clearing. The conference agenda submitted to Staff on March 11, 2016 (Attachment A).
- April 1, 2016 for generating facility and civil construction. The conference agenda was submitted to Staff on March 30, 2016 (Attachment B); and
- April 28, 2016 for transmission line and switchyards. The agenda was submitted to Staff on April 26, 2016 (Attachment C).

Thus, this letter is to inform the OPSB Staff that CEFL is in compliance with **Condition No. 5** for the first three phases of construction.

Bricker & Eckler

May 5, 2016 Case No. 14-23-22-EL-BGN Page 2

If you have any questions please call at the number listed above.

Sincerely,

Jally N Bloomjula

Sally W. Bloomfield

Attachments

cc: Jon Whitis (w/Attachments) Grant Zeto (w/Attachments)

ATTACHMENT A

Agenda Ohio Power Siting Board Pre-Construction Conference – Tree Clearing Clean Energy Future - Lordstown March 14, 2016

Overview

- Project Background [Mr. William Siderewicz, President CEF-L]
- Introductions
 - OPSB Representatives
 - Clean Energy Future Lordstown Representatives
 - Siemens Representatives
 - MJ Electric Representatives

Safety Moment [Mr. Barry DeGrazio, Siemens Energy, Inc.]

Project Phases / Areas of Responsibility

- Project Phasing [Mr. Barry DeGrazio, Siemens Energy, Inc. / Mr. Erik Stenvig M.J. Electric, LLC]
 - Tree-Clearing Phase (Combined Siemens / MJ Electric)
 - Civil Construction Phase (Siemens)
 - Electrical/Mechanical Phase (Siemens)
 - Civil / Electrical Phase (MJ Electric)
- Project Areas / Responsibility of Contractors [Mr. Barry DeGrazio, Siemens Energy, Inc. / Mr. Erik Stenvig M.J. Electric, LLC]
 - Divided into two project areas
 - Power Plant and Laydown Area
 - Transmission and Switchyards
 - Siemens is responsible for the Power Plant and Laydown Area
 - MJ Electric is responsible for the two Switchyards (Interconnect (FE) and Collector (Plant)) and Generator Lead Line Area
- Wetland Permits [Mr. Larry Drane, Tetratech / Mr. Erik Stenvig, M.J. Electric, LLC]
 - Wetlands have been identified in proposed project site areas
 - These wetlands have been permitted through the USACE and Ohio EPA
 - Additional inspections and monitoring will occur to ensure wetland area compliance

Tree Clearing Activities

• Project Area (Siemens) [Mr. Rico Engelhardt, Siemens Energy, Inc.]

- Power Plant and Laydown Area
- Located in Henn Parkway Industrial Park (show map)
- Approximately 33 acre area on south side of Henn Parkway
- Divided into the northern portion for the facility (~14 acres)
- Southern portion for the lay-down area (~19 acres)
- Tree Cutting Area (Siemens)
 - The tree area is approximately 5.5 acres in size, with scattered trees within that area
 - o Tree cutting will occur in the permitted wetland areas
 - No cutting near Mud Creek
- Project Area (MJ Electric) [Mr. Erik Stenvig, M.J. Electric, LLC]
 - Two Switchyards (Interconnect (FE) and Collector (Plant) and Generator Lead Line (MJ Electric)
 - o Located as shown on map, mostly north of Henn Parkway
- Tree Cutting Area (MJ Electric)
 - The tree area is approximately 11 acres in size, with scattered trees within that area
 - Tree cutting will occur in the permitted wetland areas
- Schedule (Siemens / MJ Electric)
 - Tree cutting deadline is March 31st.
 - Plan to mobilize immediately upon your authorization
 - Expect 1-2 weeks of work in the field for falling trees

Lines of Communication [Mr. Barry DeGrazio, Siemens Energy, Inc.]

- Power Plant and Laydown Area
 - o Siemens main point of contact: Mr. Lynn Dekrey 407-929-9955
 - o Local/On-Site contact: Mr. Dan Fagan 817-832-1772
- Two Switchyards (Interconnect (FE) and Collector (Plant) and Generator Lead Line
 - MJ Electric main point of contact: Erik Stenvig 906-776-4597
 - Local/On-Site contact: Andy Hoffman 906-282-4962

Condition #12 – Time Restrictions

- Condition #12 limits construction to 7:00am to 7:00pm
 - Waiver process for limited extension of timeframe?

Questions?

ATTACHMENT B

Agenda Ohio Power Siting Board Pre-Construction Conference – Civil Construction Phase Clean Energy Future - Lordstown April 1, 2016

OVERVIEW

- Project Background / Information
- Introductions
 - o OPSB Representatives
 - Clean Energy Future Lordstown Representatives
 - Siemens Representatives

SAFETY MOMENT

PROJECT PHASES – POWER PLANT AND LAYDOWN AREA

- Initial Phase Update, Tree Cutting Completed
- Civil Construction Phase (Siemens) This Conference
- Electrical/Mechanical Phase (Siemens) TBD

PROJECT TEAM

CIVIL CONSTRUCTION PHASE OVERVIEW/SEQUENCE

CERTIFICATE CONDITION REQUIREMENTS

Prior to Construction

- Condition 4 Signed Interconnection Agreement
- Condition 5 Certificate Compliance
- Condition 10 Schedule
- Condition 11 Ohio Historical Preservation Office
- Condition 16 Construction Start Date
- Condition 22 and 23 Transportation Permits
- Condition 28 Environmental Specialist
- Condition 30 Construction Access Plan
- Condition 31 Vegetation Management Plan
- Condition 33 ATSI

During Construction

- Condition 1 As-Planned Construction
- Condition 2 Equipment and Construction Practices

- Condition 3 Mitigation Practices
- Condition 8 Changes
- Condition 12 Construction Hours
- Condition 13 Field Drain Tiles
- Condition 14 Dust Control
- Condition 15 Geotechnical Engineer
- Condition 16 Construction Completion
- Condition 18 Pipe Cleaning
- Condition 19 Coordination with local safety personnel
- Condition 20 Site Security
- Condition 21 Blasting Requirements
- Condition 23 Road Damage
- Conditions 24 27, 29 Endangered Species
- Condition 32 Herbicide
- Condition 33 Ring Bus

Operational Obligations

- Condition 9 As-Built Specifications
- Condition 16 Facility Start-up date
- Condition 20 Public Access Restriction
- Condition 22 Transportation Permits
- Condition 32 Herbicide Use

LINES OF COMMUNICATION

- Siemens main point of contact: Mr. Lynn Dekrey 407-929-9955
- Local/On-Site contact: Mr. James Frank 407-404-0907

SITE VISIT

Questions?



Welcome & Introductions

- OPSB Representatives
- CEF-L Representatives
- M. J. Electric/Realtime Utility Engineers
- Village of Lordstown



PCI







Agenda

- Overview
 - Project Background
 - Introductions
- Safety Moment
- Project Phases
 - Switch Yard
 - Collector Yard
 - Lead Line
- Project Team
- Certificate Condition Requirements
 - Prior to Construction
 - Condition 4 Signed Interconnection Agreement
 - Condition 5 Pre-Construction Conference
 - Condition 6 Complaint Resolution Procedure
 - Condition 7 Engineering Drawings
 - Condition 10 Schedule
 - Condition 11 Ohio Historical Preservation Office
 - Condition 16 Construction Start Date
 - Condition 19 Emergency Response Plan
 - Condition 22 & 23 Transportation Plan
 - Condition 28 Environmental Specialist
 - Condition 30 Construction Access Plan
 - Condition 31 Vegetation Management Plan

Condition 33 – ATSI

- During Construction
 - Condition 1 As-Planned Construction
 - Condition 2 Equipment & Construction Practices
 - Condition 3 Mitigation Practices
 - Condition 8 Changes
 - Condition 12 Construction Hours
 - Condition 13 Field Drain Tiles
 - Condition 14 Dust Control
 - Condition 15 Geotechnical Engineering
 - Condition 16 Construction Completion Dates
 - Condition 18 Pipe Cleaning
 - Condition 19 Coordinate with local Emergency Personnel
 - Condition 20 Site Security
 - Condition 21 Blasting Requirements
 - Condition 23 Road Damage
 - Condition 24-27, 29 Endangered Species
 - Condition 32 Herbicide
 - Condition 33 Ring Bus
- Operational Obligations
 - Condition 9 As-Built Specifications
 - Condition 16 Facility Star-up Date
 - Condition 20 Public Access Restriction
 - Condition 22 Transportation Permits
 - Condition 32 Herbicide
- Lines of Communication
 - Erik Stenvig 906- 396-4597
 - Andy Hoffman 906-282-4962
- Questions?
 - Site Visit

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

5/5/2016 12:43:29 PM

in

Case No(s). 14-2322-EL-BGN

Summary: Correspondence of Clean Energy Future-Lordstown, LLC in Compliance with Condition No. 5 electronically filed by Teresa Orahood on behalf of Sally Bloomfield