





RECEIVED DOCKETING BY ...

November 13, 2017

2017 NOV 16 AM 11:30

Ohio Public Utilities Division PUCO Docketing Division 180 E Broad St Columbus, OH 43215-3793 PUCO

Subject:

REQUEST FOR EXTENSION - Doan Street, Wilmington, Clinton County, Ohio

Upgrade to Lights and Gates - Case: 16-2438-RR-FED

Reference:

Agency ID:

Doan Street (PID 103223)

AAR/DOT#:

151957H

RR Reimb.#:

16IORY21R Milepost: MP 55.55

IORY #:

Midland Subdivision

PUCO Docketing Division:

On October 3, 2017, Patrick Engineering (Patrick), on behalf of the Indiana & Ohio Railway Company, requested a 30-day extension for the above-referenced project based on the Contractor (Progress Rail) materials delivery delays.

The power service pole including the meter base and disconnect has been installed by the Railroad, but unfortunately the power company (DP&L) has been unresponsive in connecting power to the service pole. Today, DP&L indicated that they might be able to get power connected by this Friday (11/17/17), however that does not leave time for Progress Rail to complete their 5-day work period before the Thanksgiving Holiday. Since the extended order deadline is November 25, 2017 we are hereby requesting an extension of 2 weeks in case the power is not connected in time.

Please feel free to contact me at 614-354-4933 if you have any questions regarding this submission.

Sincerely,

PATRICK ENGINEERING INC.

Joseph Bolzenius, PE

Public Projects Consultant – Project Manager

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.

Technician MM Date Processed 11 10 17