

# Memo

To: Docketing Division  
From: Jill Henry, Rail Specialist, Rail Division  
Cc: PUCO Legal Department  
Date: 1/26/18

Re: PUCO Case No. 17-478-RR-FED- In the Matter of an Upgrade to the Active Warning Devices at the CSX Railroad Crossing, DOT# 155-214W, Piqua Sidney Road/CR 25A in Miami County, Ohio.

---

On January 23, 2017, the Ohio Rail Development Commission (ORDC) authorized funding for CSX Transportation to upgrade the active warning devices at DOT# 155-214W, Piqua Sidney Road/CR 25A in Miami County, Ohio. The crossing was surveyed on June 15, 2016 and was found to warrant the upgrade.

On May 3, 2017, the Commission approved the project and ordered completion by February 3, 2018.

On January 24, 2018, CSX filed for a 30 day extension (see attached). In the request, CSX states that there have been delays in receiving materials required to complete the project. The project is currently scheduled to be completed February 6<sup>th</sup> -February 13<sup>th</sup>.

ORDC has indicated to Staff that they are supportive of the extension request. Staff recommends that the Commission grant the 30 day extension request.



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124  
Amanda\_DeCesare@csx.com

January 24, 2018

Mr. Greg Gronbach, ORDC  
Ms. Jill Henry, PUCO  
Ms. Cathy Stout, ORDC

RE: Case # 17-0478-RR-RCP REQUEST FOR 30 DAY EXTENSION

Crossing Location: Piqua, Miami County, OH  
Crossing Name: CR 25A / Piqua Sidney Road  
DOT # 155 214W  
PID 103870  
MP: BE 88.81  
CSXT OP #: OH1146

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED  
completion date of February 3, 2018

Due to the delays in receiving some of the materials required to complete the subject project, CSX Construction will not be able to meet the 2/2/18 deadline. The project will be cut-in and completed during the work period of 2/6 – 2/13.

CSX formally requests approval of a 30 day extension making the new deadline date of March 3, 2018.

Amanda J. DeCesare  
Project Manager Public Projects  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**1/26/2018 1:03:53 PM**

**in**

**Case No(s). 17-0478-RR-RCP**

Summary: Response In the Matter of a Request for an Extension for the Upgrade to the Active Warning Devices at the CSX Railroad Crossing, DOT# 155-214W, Piqua Sidney Road/CR 25A in Miami County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division