



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

November 13, 2018

Mr. Don Damron, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2292-RR-FED REQUEST FOR 90 DAY EXTENSION

Crossing Location: Dayton, Montgomery County, OH
Crossing Name: Washington Street – 155116F – BE-58.38 – Installation of FLS&G
PID: 104038
CSXT OP #: OH1150

REQUEST FOR 90 DAY EXTENSION - Installation of Flashing Lights, Signals and Gates – ORDERED
completion date December 20, 2018

Project was to be completed in conjunction with Norfolk Southern's ordered work. CSX Transportation, Inc. had reached out to the NS several times during the course of 2018 for a status on their portion of the work, and in May 2018 it was noted that the NS would not be back to the area to finish until early 2019. CSX has recently been informed by ORDC and the PUCO that the NS work is complete. CSX was not notified of this completion. Upon becoming aware of the completion of work by the NS, the project has been placed on the construction schedule to begin on January 14, 2019. Project is anticipated for completion within approximately 37 team days from 1/14/2019. Material for the job is currently in the process of being ordered.

CSX formally requests approval of a 90 day extension making the new deadline date March 20, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

11/13/2018 12:25:24 PM

in

Case No(s). 17-2292-RR-FED

Summary: Request Dayton, Montgomery Co., OH, DOT 155116F, PID 104038, OH1150,
Washington Street electronically filed by Mrs. Nicole S Henning on behalf of CSX
Transportation