

Memo

To: Docketing Division
From: Jill Henry, Rail Specialist, Rail Division
Cc: PUCO Legal Department
Date: 11/28/2018

Re: PUCO Case No. 17-2414-RR-FED- In the Matter of a Request for Upgrades to the Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT# 228-816S, on US 6 in Wood County, Ohio.

On September 29, 2016, the Ohio Rail Development Commission (ORDC) authorized funding for CSX Transportation, Inc. (CSX) to install cantilevers and LED flashing lights at the US 6, DOT#228-816S, grade crossing in Wood County, Ohio. The crossing was surveyed, on June 15, 2016, and was found to warrant the upgrades.

On January 3, 2018, the Commission approved the project and ordered completion by October 3, 2018.

On September 4, 2018, CSX filed for a 90 day extension. In the request, CSX states that they have limited crew availability while PTC (Positive Train Control) projects are being completed. The Commission approved the 90 day extension on November 28, 2018.

On November 12, 2018, CSX files for another 90 day extension. CSX states that construction is currently scheduled to begin on February 12, 2019.

ORDC has indicated to Staff that they not opposed to the extension request, but notes that this project is a safety project. Staff recommends that the Commission grant only a 45 day extension since this is a safety project that has already had one 90 day extension.



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

November 9, 2018

Mr. Don Damron, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2414-RR-FED REQUEST FOR 90 DAY EXTENSION

Crossing Location: Bradner, Wood County, OH
Crossing Name: US 6
DOT #: 228 816S
PID: 103872
MP: CD-100.98
CSXT OP #: OH1144

REQUEST FOR 90 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of January 3, 2018

Extension request due to limited crew availability while PTC is being completed. Project is on the construction schedule to begin 2/12/2019. Project duration is four weeks.

CSX formally requests approval of a 90 day extension making the new deadline date April 3, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

12/1/2018 10:35:16 AM

in

Case No(s). 17-2414-RR-FED

Summary: Response In the Matter of an Extension Request for Upgrades to the Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT# 228-816S, on US 6 in Wood County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division