



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124  
Amanda\_DeCesare@csx.com

December 3, 2018

Ms. Jill Henry, PUCO

RE: Case # 17-2468-RR-STP REQUEST FOR 90 DAY EXTENSION

Crossing Location: Valley City, Medina County, OH  
Crossing Name: Hartneck Road  
DOT # 141915U  
MP: BJA-142.34  
CSXT OP #: A46769

REQUEST FOR 90 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED  
completion date of January 3, 2019

Extension request due to limited crew availability while PTC is being completed. Project is currently on the Construction Schedule to begin February 2019. Anticipated duration of project - 4 weeks.

CSX formally requests approval of a 90 day extension making the new deadline date April 3, 2019.

Amanda J. DeCesare  
Project Manager Public Projects  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**12/3/2018 4:18:47 PM**

**in**

**Case No(s). 17-2468-RR-STP**

Summary: Request Extension - Valley City, Medina Co., OH, Hartneck Rd, Installation of FLS&G, DOT 141915U, BJA-142.34, A46769 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation