

Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 3/28/2019

Re: PUCO Case No. 17-2468-RR-STP- In the Matter of a Request for the Installation of Active Warning Devices at the CSX Transportation Inc. Railroad Crossing on Hartneck Road (DOT#141-915U) in Medina County, Liverpool Township, Ohio.

On December 6, 2017, Commission Staff (PUCO), Liverpool Township, Medina County, and CSX Transportation, Inc. (CSX) entered into a stipulation agreement (attached) whereby active warning devices would be installed at Hartneck Road (DOT#141-915U).

On January 3, 2018, the Commission issued a Finding and Order approving the project, requiring plans and estimates by April 3, 2018 and ordering project completion by January 3, 2019.

On April 12, 2018, CSX filed with the Rail Division plans and estimates for the projects. Staff authorized construction on July 23, 2018.

On December 3, 2018, CSX filed a request for a 90 day extension. In the request, CSX states that they have limited crew availability while PTC (Positive Train Control) projects are being completed. The Commission granted the extension on January 3, 2019.

On March 25, 2019, CSX filed for a 30 day extension request. In the request, CSX states that construction is scheduled to begin on March 26, 2019.

Staff recommends that the Commission grant the 30 day extension request.



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

March 25, 2019

Ms. Jill Henry, PUCO

RE: Case # 17-2468-RR-STP REQUEST FOR 30 DAY EXTENSION

Crossing Location: Valley City, Medina County, OH
Crossing Name: Hartneck Road
DOT # 141915U
MP: BJA-142.34
CSXT OP #: A46769

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of April 3, 2019

CSX Transportation, Inc. has been working diligently to catch up on all projects which were delayed in 2018 due to PTC. The goal is to have the majority of projects completed or under way by the end of the 1st quarter of 2019. The Valley City project is scheduled to begin on March 26, 2019 and be complete by April 23, 2019.

CSX formally requests approval of a 30 day extension making the new deadline date May 3, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/25/2019 4:48:23 PM

in

Case No(s). 17-2468-RR-STP

Summary: Request 30-Day Extension for Valley City, Medina Co., OH, Hartneck Rd, DOT 141915U, BJA-142.34, A46769 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/29/2019 5:07:33 PM

in

Case No(s). 17-2468-RR-STP

Summary: Response In the Matter of an Extension Request for the Installation of Active Warning Devices at the CSX Transportation Inc. Railroad Crossing on Hartneck Road (DOT#141-915U) in Medina County, Liverpool Township, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division