



Vorys, Sater, Seymour and Pease LLP
Legal Counsel

52 East Gay Street
P.O. Box 1008
Columbus, Ohio 43216-1008

614.464.6400 | www.vorys.com

Founded 1909

Michael J. Settineri
Direct Dial (614) 464-5462
Direct Fax (614) 719-5146
Email mjsettineri@vorys.com

July 29, 2022

Ms. Tanowa M. Troupe, Secretary
Public Utilities Commission of Ohio
180 E. Broad Street, 11th Floor
Columbus, Ohio 43215

Re: Case No. 18-1334-EL-BGN
Update on the Status of the Highland Solar Project

Dear Ms. Troupe:

Attached please find correspondence from Hecate Energy Highland LLC regarding an update on the current status of the company's 300MW solar energy project commonly known as Highland County Solar.

Please contact me if you have any questions.

Very truly yours,

/s/ Michael J. Settineri

Michael J. Settineri
Attorney for Hecate Energy Highland, LLC

MJS/jaw
cc: Robert Holderbaum

7/29/2022 42800735



July 18, 2022

Ohio Power Siting Board Staff
180 East Broad Street
Columbus, Ohio 43215
Attention: Robert Holderbaum
Email: robert.holdebaum@puco.ohio.gov

Via Electronic Mail

Re: Case No. 18-1334-EL-BGN; Update on the Status of the Highland Solar Project

Dear Mr. Holderbaum:


As requested, Hecate Energy Highland LLC, a Delaware limited liability company (the “**Project Company**”), hereby provides the following update on the current status of the Project Company’s 300MW solar energy project commonly known as Highland County Solar located near Sardinia, Ohio (the “**Project**”). Construction of the Project is continuing with approximately twelve percent (12%) of the Project complete. Unfortunately, delays in the shipment of solar modules have caused a delay in the initial construction schedule of the Project. The Project Company is in discussions with its suppliers and contractors on how best to mitigate these delays and to finish the construction of the Project. Currently, the tentative date of construction completion is sometime in the second (2nd) quarter of 2023. As of today, the following construction activities with respect to the Project are ongoing:

- Civil/grading work (less than 10% complete)
- Pile driving work (approximately 40% complete)
- Rough racking install work (approximately 25% complete)
- Fence installation work (approximately 50 % complete)
- Substation construction work (approximately 90% complete)

Please contact Sean Gorey, the asset manager of the Project, at (847) 372-5520 if you have any additional questions.

Regards

Hecate Energy Highland LLC

By: 

Name: Chris Clevenger

Title: Authorized Signatory

1166 Avenue of the Americas
Ninth Floor
New York, NY 10036

(212) 478-0000
FAX (212) 478-0100

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

7/29/2022 2:19:28 PM

in

Case No(s). 18-1334-EL-BGN

Summary: Correspondence - Update on the Status of the Highland Solar Project
electronically filed by Mr. Michael J. Settineri on behalf of Hecate Energy Highland
LLC