



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124  
Amanda\_DeCesare@csx.com

January 24, 2018

Mr. Greg Gronbach, ORDC  
Ms. Jill Henry, PUCO  
Ms. Cathy Stout, ORDC

RE: Case # 17-0478-RR-RCP REQUEST FOR 30 DAY EXTENSION

Crossing Location: Piqua, Miami County, OH  
Crossing Name: CR 25A / Piqua Sidney Road  
DOT # 155 214W  
PID 103870  
MP: BE 88.81  
CSXT OP #: OH1146

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED  
completion date of February 3, 2018

Due to the delays in receiving some of the materials required to complete the subject project, CSX Construction will not be able to meet the 2/2/18 deadline. The project will be cut-in and completed during the work period of 2/6 – 2/13.

CSX formally requests approval of a 30 day extension making the new deadline date of March 3, 2018.

Amanda J. DeCesare  
Project Manager Public Projects  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**1/25/2018 1:43:28 PM**

**in**

**Case No(s). 17-0478-RR-RCP**

Summary: Notice Extension Request for Piqua, Miami County, OH, CR 25A / Piqua Sidney Rd, Installation of Grade Crossing Warning Devices, 155214W, OH1146, PID 103870 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation