



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

January 18, 2019

Mr. James Tucker, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 18-0052-RR-FED REQUEST FOR 90 DAY EXTENSION

Crossing Location: Edison, Morrow County, OH
Crossing Name: Campbell Road / TR 75
DOT # 518 329W
PID 104629
MP: QE-90.75
CSXT OP #: OH1166

REQUEST FOR 90 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of January 31, 2019

CSX Transportation, Inc. (CSXT) is working diligently during the 1st quarter of this year to catch up on all projects which were delayed during 2018 due to PTC. The goal is to be completely on track by the end of the 1st quarter, resulting in the decreased need to file for extensions.

Currently, the team scheduled to complete this project will begin working on project OH1202 (Dunkirk PID 106442) followed by Van Buren OH1185 (PID 105729). Once OH1202 and OH1185 are in-service the team will be progressing to complete this project (Edison OH1166) and (Edison OH165). The anticipated start date for OH1166 is the last week of February 2019. The work is anticipated to be completed by April 30, 2019. Project to be completed in conjunction with OH165 (Edison PID 104633).

CSXT formally requests approval of a 90 day extension making the new deadline date April 30, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/18/2019 3:02:57 PM

in

Case No(s). 18-0052-RR-FED

Summary: Request Edison, Morrow Co., OH, Campbell Road-TR 75, OH1166, PID 104629, DOT 518329W, QE-90.75 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation