



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

February 14, 2019

Mr. Don Damron, ORDC
Mr. Michael Lynch, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2292-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Dayton, Montgomery County, OH
Crossing Name: Washington Street – 155116F – BE-58.38 – Installation of FLS&G
PID: 104038
CSXT OP #: OH1150

REQUEST FOR 30 DAY EXTENSION - Installation of Flashing Lights, Signals and Gates – ORDERED
completion date February 19 , 2019

Project is to be completed in conjunction with Norfolk Southern's ordered work. CSX Transportation, Inc. will be able to make the build complete date of 2-19-2019, but will be unable to provide the cut-in until Norfolk Southern is available to be on site. The cut-in date for CSX Transportation, Inc. and Norfolk Southern is currently scheduled for March 5, 2019.

CSX formally requests approval of a 30 day extension making the new deadline date March 19, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

From: [DeCesare, Amanda](#)
To: jill.henry@puco.ohio.gov; Catherine.Stout@dot.ohio.gov
Cc: [Henning, Nicole \(External\)](#); [Elliott, Scott \(External\)](#); [Bankieris, Gus B \(Gus.Bankieris@nscorp.com\)](mailto:Bankieris, Gus B (Gus.Bankieris@nscorp.com)); Michael.Lynch@dot.ohio.gov
Subject: RE: Dayton, OH - Washington St., OH1150,
Date: Thursday, February 14, 2019 10:22:20 AM
Attachments: [image001.png](#)
[image002.png](#)

TYPO: 3/5/19 will be the cut-in.

From: DeCesare, Amanda
Sent: Thursday, February 14, 2019 10:22 AM
To: 'jill.henry@puco.ohio.gov' <jill.henry@puco.ohio.gov>; Catherine.Stout@dot.ohio.gov
Cc: Henning, Nicole (External) <Nicole_Henning@csx.com>; Elliott, Scott (External) <Scott_Elliott@csx.com>; Bankieris, Gus B (Gus.Bankieris@nscorp.com) <Gus.Bankieris@nscorp.com>; Michael.Lynch@dot.ohio.gov
Subject: RE: Dayton, OH - Washington St., OH1150,

As a follow-up to this- CSX and NS do need to cut-in this crossing at the same time. NS has verified that the next available date will be 3/4/19. It looks like we will need to file an extension.

Amanda J. DeCesare

Project Manager – Public Projects

CSX Transportation

(859) 372-6124 | 500 Meijer Drive, Suite 305, Florence, KY 41042

amanda_decesare@csx.com

[Click to view CSX's Public Projects Manual](#)

From: jill.henry@puco.ohio.gov <jill.henry@puco.ohio.gov>
Sent: Monday, February 11, 2019 2:39 PM
To: DeCesare, Amanda <Amanda_DeCesare@csx.com>; Catherine.Stout@dot.ohio.gov
Cc: Henning, Nicole (External) <Nicole_Henning@csx.com>; Elliott, Scott (External) <Scott_Elliott@csx.com>; Bankieris, Gus B (Gus.Bankieris@nscorp.com) <Gus.Bankieris@nscorp.com>; Michael.Lynch@dot.ohio.gov
Subject: RE: Dayton, OH - Washington St., OH1150,

Amanda,

NS has their portion of the project on hold until CSX completes your work. NS has 60 days to

complete their work after CSX finishes up. Currently, CSX is ordered to complete by 2/19/2019.

I don't know how the coordination for this project will need to work. Does NS need to complete something before CSX can complete your portion?

Jill Henry
Public Utilities Commission of Ohio
Transportation/Rail Division
Rail Specialist
614-466-0435
PUCO.ohio.gov



This message and any response to it may constitute a public record and thus may be publicly available to anyone who requests it.

From: DeCesare, Amanda [mailto:Amanda_DeCesare@csx.com]
Sent: Monday, February 11, 2019 1:49 PM
To: Stout, Catherine <Catherine.Stout@dot.ohio.gov>; Henry, Jill <jill.henry@puco.ohio.gov>
Cc: Henning, Nicole (External) <Nicole_Henning@csx.com>; Elliott, Scott (External) <Scott_Elliott@csx.com>; Bankieris, Gus B (Gus.Bankieris@nscorp.com) <Gus.Bankieris@nscorp.com>
Subject: FW: Dayton, OH - Washington St., OH1150,

Cathy, Jill,
See below.

NS has requested we in-service this project on 3/5/19. We are currently under deadline to complete by 2/19/19.

I have copied Gus Bankieris.

Do we need to request a 4th extension?

Gus, is it possible to move this up to meet the deadline?

Thank you all,

Amanda J. DeCesare

Project Manager – Public Projects

CSX Transportation

(859) 372-6124 | 500 Meijer Drive, Suite 305, Florence, KY 41042

amanda_decesare@csx.com

[Click to view CSX's Public Projects Manual](#)

From: Smith, Timothy <Timothy_P_Smith@csx.com>
Sent: Saturday, February 9, 2019 10:45 AM
To: Jalice, Oscar <Oscar_Jalice@csx.com>; Henning, Nicole (External) <Nicole_Henning@csx.com>
Cc: Elliott, Scott (External) <Scott_Elliott@csx.com>; DeCesare, Amanda <Amanda_DeCesare@csx.com>; Martin, Joshua <Joshua_Martin@csx.com>; Smith, Timothy <Timothy_P_Smith@csx.com>
Subject: RE: Dayton, OH - Washington St., OH1150,

To all,

NS has asked that we in service this project on 3/5/19. We are in the final stages of build complete and need joint participation to in service this crossing. Please let me know if you see any issues with this. We will make the deadline for build complete with no issues.

From: Jalice, Oscar <Oscar_Jalice@csx.com>
Sent: Monday, February 4, 2019 3:01 PM
To: Henning, Nicole (External) <Nicole_Henning@csx.com>
Cc: Elliott, Scott (External) <Scott_Elliott@csx.com>; DeCesare, Amanda <Amanda_DeCesare@csx.com>; Martin, Joshua <Joshua_Martin@csx.com>; Sellers, Chris <Chris_Sellers@CSX.com>; Smith, Timothy <Timothy_P_Smith@csx.com>
Subject: RE: Dayton, OH - Washington St., OH1150,

The project is under construction and we should be able to meet this deadline. Thanks.

Oscar Jalice
Mgr Construction Ops
(904)-359-1189 O
(305)-282-2444 C
(904)-245-3905 F
oscar_jalice@csx.com

From: Henning, Nicole (External) <Nicole_Henning@csx.com>
Sent: Monday, February 4, 2019 2:58 PM
To: Jalice, Oscar <Oscar_Jalice@csx.com>
Cc: Elliott, Scott (External) <Scott_Elliott@csx.com>; DeCesare, Amanda <Amanda_DeCesare@csx.com>

Subject: RE: Dayton, OH - Washington St., OH1150,

Please provide a project status for OH1150. Due date is 2-19-2019.

Thank you.

Nicole Henning

Engineering Assistant to Amanda DeCesare

(MI, OH, IN, IL)

CSX Transportation, Inc.

500 Meijer Drive Suite 305

Florence, KY 41042

Office: (859) 372-6125

This email transmission and any accompanying attachments may contain CSX privileged and confidential information intended only for the use of the intended addressee. Any dissemination, distribution, copying or action taken in reliance on the contents of this email by anyone other than the intended recipient is strictly prohibited. If you have received this email in error please immediately delete it and notify sender at the above CSX email address. Sender and CSX accept no liability for any damage caused directly or indirectly by receipt of this email.

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

2/14/2019 11:37:30 AM

in

Case No(s). 17-2292-RR-FED

Summary: Request Extension for Dayton, Montgomery Co., OH, Washington Street, PID 104038, OH1150, DOT 155116F electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation