



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
3131A Spring Grove Avenue
Cincinnati, OH 45225
(513) 853-1221
Amanda_DeCesare@csx.com

June 19, 2019

Mr. James Tucker, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2491-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Marion, Marion County, OH
Crossing Name: SR 309 / Kenton Avenue
DOT # 261 540P
PID 96926
MP: QI-101.62
CSXT OP #: A46195

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of June 19, 2019

The team scheduled to complete this project has been on site for two weeks working on the project, which is in conjunction with the Center Street project (PID 96927).

Please note a few issues have arisen in the field and have resulted in a delay to the in-service date previously anticipated for mid June. The Signal Construction group will need approximately 3 more weeks to be able to complete the project.

- The power company work order expired, and CSX did not receive any notification. A new work order had to be generated and currently waiting for new Work Order to be in place.
- There was also an issue with construction, the existing cantilever was to be set in the location of the existing signal. The existing signal had to be removed before the cantilever could be set. There have been some additional material requirements as well.

Current Construction Status:

Center St. – A46193 – House is set and wired, DAX cable installed, starts walked and marked, track cable installed, foundations for temp gates picked up, signal cable ran, container inventoried, Boring team work completed. Issues with obtaining track time, and hand digging over utilities.

Kenton St. – A46195 – House set and wired, DAX and power cable installed, starts walked and marked, shunt tubes dug in, track cable dug in, signal cable installed, Boring team work completed. A lot of hand digging required due to existing cables, and utilities.

CSX formally requests approval of a 30 day extension making the new deadline date July 19, 2019.

Amanda J. DeCesare
Project Manager Public Projects
3131A Spring Grove Avenue
Cincinnati, OH 45225
(513) 853-1221

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

6/19/2019 3:06:19 PM

in

Case No(s). 17-2491-RR-FED

Summary: Notice Extension Request for Marion, Marion County, OH, Center Street DOT 518415T PID 96927 and Kenton Ave DOT 261540P PID 96926 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation