

Amanda J. DeCesare Project Manager – Public Projects CSX Transportation, Inc. 3131A Spring Grove Avenue Cincinnati, OH 45225 (513) 853-1221 Amanda_DeCesare@csx.com

December 6, 2019

Mr. James Tucker Ms. Jill Henry Ms. Cathy Stout Ms. Heather Hamilton

RE: Case # 18-1788-RR-FED REQUEST FOR 90 DAY EXTENSION

Willoughby, Lake County, OH
Erie Street
523 793Y
106388
QD-163.65
OH1219

<u>REQUEST FOR 90 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED</u> <u>completion date of January 9, 2020</u>

The team scheduled for this project is currently working on the Marion, OH Corridor project. The team is about to lose approximately 3 weeks due to the Holidays and Safety Certification in January. Upon completion of the Marion Corridor project (which is anticipated for February 2020) the team will move onto the Willoughby, Ohio project. At this time CSX Transportation, Inc. is anticipating being able to begin the project mid/late February.

CSX formally requests approval of a 90 day extension making the new deadline date April 9, 2020.

Angil Deban

Amanda J. DeCesare Project Manager Public Projects 3131A Spring Grove Avenue Cincinnati, OH 45225 (513) 853-1221 This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

12/6/2019 1:07:41 PM

in

Case No(s). 18-1788-RR-FED

Summary: Request Extension for Willoughby, OH, DOT 523 793Y, Erie Street, PID 106388, OH1219 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation