## **INDIANA & OHIO RAILRAOD**

497 Circle Freeway Drive, Suite 230 Cincinnati, OH 45246 February 20, 2009

Subject:

PUCO Case No.: 08-171-RR-FED ORDC Encumbrance Number: TBA

IORY# TBA

SWE# VEM08-21807-

SR 29 (Careysville Road) - AAR\DOT# 258706N

ROSEWOOD, (Champaign), OH

Docketing Division
Public Utilities Commission of Ohio
180 East Broad Street
Columbus, OH 43215.

To whom it may concern:

I am writing you concerning the Public Utilities Commission of Ohio, Case No. 08-171-RR-FED, and authorization of the Indiana & Ohio Railway to install an Active Grade Crossing Warning Device in Champaign County.

The original PUCO order stated for the subject crossing to be installed by March 5, 2009. The scheduled PUCO Ordered Due Date will no longer be feasible due to the following unforeseen delays:

- Pending ORDC Approval of Preliminary Engineering Plans and Cost Estimates (IORY submittals on 10-22-08, 11-18-08, 12-31-08, & 01-08-09).
- · Pending ORDC official Authorization to proceed with Construction notification to IORY.
- Communication discrepancies between Agencies to coordinate plan review and approval.

Due to these delays the current specified PUCO Order date will no longer be feasible. We are providing this notification of delays for your records, and request formal acceptance of the extension request for our file records.

It is estimated that the following timeline will be needed to complete this project after the ORDC formal approvals and notifications have been received by the IORY:

20 Days – From NTP to Design Plan completion.

30 Days - From Design Plan Approval to Wiring Shop Material Packaging completion.

30 Days - From Material Shipment to In-Service Commissioning.

30 Days - From In-Service Commissioning to Final Plans and Financial statement submittal to ORDC\PUCO for approval.

110 Days - TOTAL (after ORDC\PUCO NTP has been granted)

Should you need to further discuss this matter or have any questions or comments, I can be reached at (904) 538-6057.

Sincerely,

Charles A. Stone

C. a. A.

General Director Engineering

Ce:

Mr. J.L. Schonder (RA)

Ms. S. Kirkland (ORDC)

Ms. C. Stout (ORDC) Mr. T. Perkins (ORDC)


Mr. M. Travis (ORDC)

Mr. T. Frank (SWE)

RR Project File

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.

Technician ON Date Processed 2/27/05





Estimate No. IORY 022009 - 21807

## **INDIANA & OHIO RAILWAY**

(IORY)

Rosewood, (Champaign), OH State Route 29

DOT#: 258076N RR MP.: 169.9

**CROSSING WARNING SYSTEM** 

IORY #: TBA

SWE#: VEM08-21807

# Summary

(Includes all design, requisition, labor, materials, shop wiring, and installation)

\$161,000.00

\$161,000.00

(massias di assigni repeated) il assi, il assidia, si ap milingi ana massiasi.)	
CROSSING SURFACING (Includes all design, requisition, labor, materials, and installation)	\$0.00
TRACK GRADE AND REHABILITATION (Includes all design, requisition, labor, materials, and installation)	\$0.00
CONTRACT ENGINEERING (Includes all Engineering, Agency Coordination, and Project Management by Contractor Forces)	\$0.00
POLELINE REMOVAL	\$0.06
AC POWER SERVICE	\$0.00
SALVAGE	\$0.00

DATE: 2/20/2009

**TOTAL ESTIMATE COST** 

NOTE: This estimate should be considered void one year from the date of estimate.



OFFICE OF THE DIRECTOR
OF SIGNALS AND COMMUNICATIONS

DATE: 09/11/08
FILE: 10.2
TYPE: III
CLASS: III

NO, OF DAYS: 10
AAR / DOT #: 258706N
MILE POST: 169.87

Project Type: FDOT

ESTIMATED COST FOR HIGHWAY CROSSING WARNING DEVICES AT S.R. 29, ROSEWOOD, OH. This estimate should be considered void after one (1) year.

MATERIAL	UNIT COST	UNITS	TOTAL COST
GATE ASSEMBLIES	\$7,479.00	2 EA.	\$14,958.00
CATES	\$500.00	2 EA.	\$1,000.00
GATE FOUNDATIONS	\$575.00	2 EA.	\$1,150.00
6' X 6' WIRED CASE, WITH HXP-3R2	\$63,029.00	1 EA.	\$63,029.00
BATTERIES, SAFT SPL340	<b>\$375.00</b>	20 EA.	\$7,500.00
MISC. GROUND MATERIAL	\$1,582.62	1 PKG.	\$1,582.62
CONDUIT & DIRECTIONAL BORE	\$45.00	100 FT.	\$4,500.00
CABLE	\$7,200.00	1 PKG.	\$7,200.00
POWER SERVICE	\$1,800.00	1 EA.	\$1,800.00
MONITORING EQUIPMENT	\$2,600.00	1 PKG.	\$2,600.00
SANITATION & DISPOSAL	\$1,500.00	1 PKG.	\$1,500.00
FREIGHT & HANDLING			\$5,266.00
TAX @ 0.0%			<b>\$0</b> ,00
TOTAL MATERIALS			\$112,085.62
EXCAVATING EQUIPMENT PER DAY	\$181.00	10 DAYS	\$1,810.00
EQUIPMENT RENTAL PER DAY	\$125.00	10 DAYS	\$1,250.00
FOREMAN'S TRUCK PER DAY	\$35.00	10 DAYS	\$350.00
GANG TRUCK PER DAY	\$63.00	10 DAYS	\$630.00
SUPERVISORS TRUCK PER DAY	\$35.00	10 DAYS	\$350.00
EQUIPMENT TOTAL			\$4,390.00
ENGINEERING	\$5,000.00	1	\$5,000.00
ENGINEERING TOTAL			\$5,000.00
CONSTRUCTION SUPERVISION	\$377.00	10 DAYS	\$3,770.00
LABOR ADDITIVE			\$2,100.00
SUPERVISION TOTAL			\$5,870.00
LABOR PER DAY	\$1,261.24		\$12,612.00
NUMBER OF DAYS	10		
LABOR ADDITIVE			<b>\$7,36</b> 0.00
TOTAL LABOR			\$19,972.00
GANG EXPENSES PER DAY	\$602.00		
NUMBER OF DAYS	10		
TOTAL GANG EXPENSES			\$6,020.00
SUB-TOTAL			\$153,337.62
CONTINGENCIES 5%			\$7,667.00
TOTAL			\$161,000.00

#### **CONTRACT ENGINEERING COST ESTIMATE**

RR Code: IORY

Location: ROSEWOOD, (Champaign), QH

Crossing Name: SR 29

AAR\DOT#: 258 706N

RR Milepost: 169.87

1A. DTR Site Meeting

### 1. PRELIMINARY ENGINEERING - Pre-Construction Authorization

2E. Project Management(Engineering - Post Construction Authorization

		*****
1B. Preliminary Engineering (RR Site Survey)		\$0.00
1C. Project Management\Engineering - Pre-Construction Authorization		\$0.00
	Preliminary Engineering Subtotal: (Total of Items 1A thru 1C)	<b>\$0</b> .00
2. DESIGNICONSTRUCTION ENGINEERING - Post Construc	tion Authorization	
2A. Crossing Warning System Engineering (Signal)		\$0.00
2B. Crossing Surfacing Engineering		\$0.00
2C. Track Grade and Rehabilitation Engineering		\$0.00
2D. Crossing Validation\Certification		\$0.00

\$0.00	(Total of Items 2A thru 2E)
\$0.00	Total Engineering Cost:
	(Total of all Items 1 & 2)

\$0.00

\$0.00

CONTRACT ENGINEERING CALCULATION	
PROJECT MANAGEMENT (Direct Contractor Cost - Items 1C & 2E)	\$0.00
CONTINGENCY ADDITIVE (Total Engineering Cost w/ 0.50% multiplier)	\$0.00
TOTAL CONTRACT ENGINEERING COST:	\$0.00