

06-1142-GA-BIN

35



March 19, 2009

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Re: Rockies Express Pipeline LLC
Docket No. CP07-208
Weekly Report #38, Period Ending March 11, 2009

Dear Ms. Bose:

Pursuant to Environmental Mitigation Measure 7 in the Appendix to the Federal Energy Regulatory Commission's May 30, 2008 Order in Docket No. CP07-208, Rockies Express Pipeline LLC hereby submits its weekly construction progress report for activities for the week ending March 11, 2009.

If you have any questions regarding this report, please contact Crystal Heter at (303) 914-7795.

Respectfully submitted,

/s/ Shippen Howe
Shippen Howe
Van Ness Feldman
1050 Thomas Jefferson Street, NW
Washington, DC 20007

Attorneys for Rockies Express Pipeline LLC

cc: Laura Turner
April Magrane, Tetra Tech

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician SM Date Processed MAR 19 2009



Rockies Express Pipeline LLC

REX EAST Project

FERC Weekly Report

Weekly Report #: 38

Start: 3/5/2009 End: 3/11/2009

Environmental Training (this week / to date):

119 man hours /12564.88 man hours

119 people /9140 people

Spread/Facility	All	Name	Elshoff, Paul
------------------------	-----	-------------	---------------

Summary

FERC Project Manager and Third Party Compliance Manager are coordinating with Rockies ENV staff for inspection of the pipeline ROW during the week.

Authorization was received from the FERC on 03/06/09, to clear certain trees on Spreads G, H, J, and K.

Authorization was also issued by the FERC on 03/10/09, for work to begin in previous exclusion zones on Spreads G and H between MP 493.7 and 533.6

Next Week

Inspection to be completed by March 13th.

Spread/Facility	A1	Name	Janik, Kevin
------------------------	----	-------------	--------------

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread A1 corridor: Typical station construction at the Mexico CS, tie-ins, clean-up with two crews, hydro-testing, HDD's, data recovery near MP 39, and installation and maintenance of ECD's and signage.

Environmental training is ongoing as necessary. The waterbody crossing schedule has been updated in that table. Three dedicated environmental crews are working. See variance request table attached to this report for additional information on variances. Cultural monitors were onsite as required this week near MP 70.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility A2

Name Padgett, Jack

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread A2 corridor: Topsoil measurement and topsoiling, HDD/boring, hydrotesting, drain tile locating and repairs, clean-up and restoration, installation of signs, and installation and maintenance of ECDs.

Contractor has two environmental crews working at this time. Environmental training is ongoing as necessary. See variance request table attached to this report for additional information on variances. Cultural monitoring was not required on Spread A-2 this period.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility B

Name Fleming, Dorothy

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread B corridor: Compressor and Meter Station construction, decompaction, clean-up and restoration, tile repair is completed, and installation and maintenance of ECDs.

Environmental inspectors have been placing appropriate signage and environmental training is ongoing as necessary. See variance request table attached to this report for additional information on variances. The contractor has two environmental crew working. Cultural monitoring was not required onsite this period.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility C

Name Fleming, Dorothy

Summary

Mainline has been mechanically completed.

Construction of the two meter stations is still underway; Trunkline tieing-in and Midwestern stabilizing site.

Cultural monitoring was not required onsite this period.

There were no NCR's recorded this period.

Next Week

The required inspections will occur per SWPPP and the Rockies Compliance and Winterization plan.

Spread/Facility D

Name Padgett, Jackie

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread D corridor: bending, trenching, lower-in, backfill, sheet-piling, clean-up and restoration, drain tile repairs, road bores, HDD's, hydrotesting, bridge and mat placement, installation, inspection, and maintenance of ECD's is occurring. Environmental inspectors have been placing appropriate signage.

Contractor has three environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed. Cultural monitoring was required and implemented as needed onsite this period. Biological monitor was utilized for blasting where required.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility E

Name Edlin, Mike

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread E corridor: Ditching, welding, lower-in, backfill, road bores, HDD's, bridge and mat placement, rough clean-up, installation, inspection, and maintenance of ECD's is occurring. Environmental inspectors have been placing appropriate signage.

Contractor has four environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed. Cultural monitor was not required. Eagle monitor was onsite this week as appropriate.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility F1

Name McMahon, Shannon

Summary

New LEI Shannon McMahon has began duties.

The following construction activities were observed by the environmental inspection team throughout the Spread F1 corridor: Activities included EI's placing appropriate signage, installation, maintenance, and inspection of appropriate ECD's, topsoil measurement completed, grading, bridge/mat installations, trenching, stringing, bending, coating, welding, lower-in, backfill, tie-ins, clean-up, and road bores. Cultural monitoring on the spread was required this period where necessary. Contractor has four environmental crews working. See variance request table attached to this report for additional information on variances. Environmental training is ongoing as needed.

NCR's were recorded on 03/07/09 at MP 400.7 and at MP 390.9; please see compliance tables for more information.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility F2

Name Schwarz, Wes

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread F2 corridor: Activities this week included the installation, maintenance, and inspection of appropriate ECD's, HDD's/bores, topsoil testing and topsoiling, ditching, stringing and bending, welding, coating, lower in, backfill, tie-ins, and restoration and clean up. Contractor has five environmental crews working. Waterbody crossing schedule has been updated for this report. See variance request table attached to this report for additional information on variances. Cultural monitoring was not required onsite this period. Environmental training is ongoing as needed.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility G

Name Elshoff, Paul

Summary

Little Miami HDD continues; pilot is out; 30 inch reaming began.

Next Week

Little Miami HDD continues.

Spread/Facility H

Name Elshoff, Paul

Summary

Big Darby HDD completed. Clearing of certain trees continued.

Next Week

Big Darby HDD completed. Clearing of trees will continue.

Spread/Facility I

Name Elshoff, Paul

Summary

Marking of potential bat roost trees concluded.

Next Week

Marking of potential bat roost trees concluded.

Spread/Facility J**Name** Elshoff, Paul**Summary**

Marking and clearing of potential bat roost trees concluded.

Next Week

Marking and clearing of potential bat roost trees concluded.

Spread/Facility K**Name** Elshoff, Paul**Summary**

Marking/clearing of potential bat roost trees continues.

Next Week

Marking/clearing of potential bat roost trees continues.

Spread/Facility Arlington CS**Name** Kinney, Mike**Summary**

The following construction activities were observed at the station: Typical station work throughout the site continues, painting as weather permits, instrument vent lines and utility piping, flush glycol piping, fab guards for various locations, insulating, 42 inch tie-ins, backfill tie-ins, commissioning, maintenance of appropriate ECD's, continuing receipt of ancillary materials and equipment, and environmental training. There were no environmental compliance issues.

Next Week

The above typical station construction activities will continue and expand as warranted. Commissioning should continue.

Spread/Facility Bainbridge CS**Name** Franzene, Eric**Summary**

Work included typical station construction, general building construction, housekeeping daily, delivery and receipt of ancillary material and equipment, and the installation, maintenance, and inspection of ECDs (made repairs to silt fence). Environmental Inspectors from Spread D also monitored activities at the station and found them to be in compliance.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Bertrand CS**Name** Vanya, Kevin**Summary**

The chief inspector reports the following activities occurring on site: Typical station construction including building erection, backfill ESD piping, painting (weather permitting), spreading white rock for stabilization, various station electrical work, conduit at waste sumps, receipt of ancillary materials and equipment, inspection, and maintenance of appropriate ECD's, and environmental training. Housekeeping efforts occur daily.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Blue Mound CS

Name Suggs, Garvin

Summary

Activities this week included inspection and maintenance of appropriate ECD's, building erection, various excavations and backfill, pipe fabrication, sandblasting, rebar tie-off, miscellaneous concrete pours and grouting, various plumbing activities including glycol lines and lube oil lines, underground instrument lines, control panels, roofing, sheeting and vents and vent fans, welding, and coating, office/warehouse erection, compressor building erection, hydrotest, electrical and conduit placement, environmental training as necessary, and the delivery and receipt of ancillary materials and equipment. There were no compliance issues.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Chandlersville

Name Connelly, Mike

Summary

Activities this week included heavy ECD repairs, cable tray installations, pole lighting conduits, electrical service panels and conduits, sub-floor rebar, X-rays, floor section concrete pours, delivery and receipt of ancillary material and equipment, and the ongoing installation, maintenance, and inspection of appropriate ECD's.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Hamilton CS

Name Rhea, Richard

Summary

Typical start up compressor station construction is occurring and will expand as weather permits. Fencing, miscellaneous excavations, anchor bolts, various electrical, using cranes, various PVC piping, welding/fab, backfilling around building, concrete work, various electrical, install forms, remove all trash, compressor building erection, delivery and receipt of ancillary tools and equipment, and environmental training as needed.

Next Week

Above listed typical station activities will continue and expand.

Spread/Facility Mexico CS

Name Larson, Ray

Summary

Work included lube oil line, backfilling where possible, A-braces, pulling wire, coating and jeeeping ESD lines, building contruction, other typical station construction, delivery and receipt of ancillary tools and equipment, installation and maintenance of appropriate ECD's, and environmental training. Spread A1 EI's routinely make compliance checks at the station, with no compliance issues noted.

Next Week

Above typical station activities will be ongoing and will include more delivery and receipt of ancillary equipment.



Rockies Express LLC

REX East Project

FERC Weekly Report

Weekly Report No: 38

Start: 3/5/2009 End: 3/11/2009

Construction Progress Tracking

Attached

Compliance Tracking

Attached

Variance Tracking

Attached

Landowner Complaint Resolution Tracking

Attached

Other Agency Correspondence

None

Waterbody Crossing Schedule

Attached

Construction Emissions Tracking:

None

Rockies Express Pipeline LLC	
Construction & Start Date	
Overall Completion	69.57%

[illegible]



Rockies Express Pipeline LLC

REX East Project

FERC Weekly Report

Compliance Tracking

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
---------------------	------	-----------	----------------	----	------	---------	-------------------	------

Noncompliance

Resolved

F1 3/7/2009 Sumpter_0307 Shonda Sumpter CM 400.7 Erosion Control
09-2 Failure to install various ECD's at a
waterbody after crossing completion.

Corrections began immediately upon
notification, and ECD's repaired and/or
installed within 24 hours. LEI held remedial
environmental tailgate training with the
environmental foreman and six crew members.
Resolved.

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
1	2/17/2009	McCompton- 021709_1	Mark Compton	CM	575.0	Erosion Control	Failure to maintain erosion controls at Chandlersville Compressor station. UPDATED REPORT. SEE NOTES IN CORRECTIVE ACTION SECTION.	Contractor immediately began repairs. 02/25/09 UPDATE: Complete repairs have been hampered due to weather conditions; however, many ECD's have been repaired and newly installed. Time extensions for repairs had to be issued. Closure report will be forthcoming when totally complete. PERC CM is working with staff towards completion. 03/11/09: This NCR has been completely resolved onsite with the repairs to ECDs and newly installed ECD's. LEL staff advise PERC CM inspected without any further issues. Resolved.

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
Problem Area								
Resolved								
A1	3/7/2009	A101-39879-2	Kevin Janik	EI	47.06	Dewatering	Some clays and colloidal materials/sediment settled into a low point of a field, from a thin film to about 12 inch.	FERC CM met with LEI to assess situation. FERC CM Manager was consulted and agreed that since topsoil was some 14-16 inches in depth and deeper, that likelihood of adverse affect to soil from film was negligible. Resolved.
E	2/25/2009	E04-39869-1	Dylan Massey	EI	316.7	Erosion Control	Sediment was discovered off the edge of ROW at a location that contractor has not been able to access for some time due to weather/ground conditions. UPDATED ENTRY.SEE CORRECTIVE ACTION.	FERC CM and EI agreed this would be a problem area, and gave contractor 24 hrs to respond and make clean-up/repairs. Late update: This problem area was resolved within the allotted 24 hours. EI forgot to send resolution until audit discovered this pending report. Resolved.
F1	3/6/2009	F108-39878-1	Herbert Register	EI	392.2	Spill	Minor spill of about three gallons of diesel fuel occurred at an access road.	Environmental crew implemented the spill response plan and cleaned up all leaked fuel. Debris was removed from ROW and disposed of at contractor yard in proper recepticle. Resolved.

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
F1	3/7/2009	F107-39879-3	Edward Grant	EI	399.0	Erosion Control	Minor silt was gathering at field drain.	Crew raised the silt barrier around drain by adding one bale layer; and removed silt build-up from the drain. Resolved.

F2	3/6/2009	F205-39878-1	Shaun Galovich	EI	412.6	Spill	Approximately two gallons of vegetable-based hydraulic oil released from a hose rupture. Oil leaked down equipment onto the ground and a minor amount made it to the waterbody.
----	----------	--------------	----------------	----	-------	-------	---

Spill response plan was implemented, diapers were used to soak up oil from equipment and ground, and socks were used to gather the minor amount in the water. All socks and diapers were disposed of in appropriate containers. Rockies Compliance Coordinator advised by phone that there never was development of any sheen on the water as response was immediate and all visible oils gathered. Resolved.



Rockies Express Pipeline LLC

REX EAST Project

FERC Weekly Report

Variance Tracking

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
A1	WS-A1-013	43.4	Level 2	3/5/2009	3/6/2009	Request a variance to use 150 feet of permanent easement, plus a 50-ft wide strip adjacent and on the south side. This usage would begin at the edge of the ATWS granted in WS-A1-10 REV1 and extend 150-ft in a northwesterly direction. In addition to brush and saplings, one small tree (12" diameter) would be cut. This tree was not previously flagged by the ACCOE as being of any particular significance. No other trees within this ATWS would be cut. One large tree that has completely fallen down would be either removed or placed off of the edge of the workspace. All equipment would travel on mats.	This workspace is needed in order to repair the subsidence that occurred over the centerline of the Mississippi River HDD. The subsidence area is being restored following recommendations made by the Rock Island district of the ACCOE and the Sny Levee District (see Sny Area Development and Restoration Plan). The area will be restored using guidelines established in the Restoration Plan for Pike Station. No work will occur until the new ACCOE easement is received.	Approved	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
A2	PM-A2-079 Rev 1	75.974	Level 2	2/27/2009	3/6/2009	Welded Construction, L.P. requests variance to install bank stabilization and stream bed stabilization within WB-IL-74-B within REX East working limits. Land Agent's signature indicates Land Owner Approval.	Current soil conditions within WB- IL-74-B banks and stream bed are fragile to the point of concern for erosion.	Approved	Rock may be installed to protect pipe from erosion in the channel; however rock should be embedded in the channel so as to not inhibit flow or cause ponding of water. Amount of rock should be minimized.

A2	PM-A2-082	76.458	Level 1		3/6/2009	Welded Construction, L.P. requests variance to install bank stabilization along the south bank of WB-IL-75-B during restoration, where it parallels REX East Pipeline. Land Agent's signature indicates Land Owner Approval.	Current flow conditions within WB-IL-75-B encroach onto the REX East ditchline causing concern for erosion.	Approved	Allow upper bank to vegetate comparable to surrounding banks of WB-IL-75-B.
----	-----------	--------	---------	--	----------	---	--	----------	---

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
D	WS-D-010	239.85	Level 2	3/10/2009		Associated Pipe Line Contractors, Inc. & necessary subcontractors request approval of 50' x 775' ATWS to relay and store existing topsoil stockpile, as well as, topsoil from the existing 35' topsoil storage area to provide necessary safe work space & access to pipe that has been re-routed around an overhead power line transmission tower limiting the available work space. Survey will stake the ATWS Boundary & profile the existing drainage for proper restoration with final clean up. All existing drainage flow will remain unimpeded, as required, to avoid any impediment to natural drainage; mats will be used if necessary or required. All necessary ECD's will remain in place for the duration of construction operations and will be properly restored with final clean up.	To allow safe use of existing approved & additional requested ATWS to place & contain topsoil via best management practices and as described above in variance description due to ROW re-route & limited work space. Sediment & soil runoff will be quarantined via best management ECD's, including silt fence buffered on both sides by hay bales, sediment logs, etc. as needed.	Pending FERC	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
F1	W/S-F1-078	393.69	Level 2	3/6/2009		Price Gregory Int., Inc. request 125 ft. of extra work space from Sta. 20786+83 to Sta. 20785+33 for approximately 150 ft. on the south side of the right of way for additional topsoil and subsoil storage.	This additional W/S is required as a result of the boring of Indiana Ohio Railroad and US Highway 52. The bore pit will be wider and deeper than normal due to having to bore under two deep drainage ditches. This area is in bat habitat. Tree clearing will not be required. This area is in AG land. Resources are protected using all REX environmental procedural guidelines.	Pending FERC	
F1	W/S-F1-079 Rev 2	292.22	Level 2	3/10/2009		Price Gregory International, Inc. request a variance for 55 feet of extra work space beginning at Sta. 20709+07 and ending at Sta. 20711+63 for approximately 263 feet on the south side of the right of way for both topsoil and spoil storage.	This requested W/S will be utilized for the storage of topsoil removed from the agricultural field and spoil removed from the west bank of W/B-IN-392-4A in addition to the material removed from the waterbody during excavation. This area is in AG land. Tree clearing will not be required. This area is not in a bat habitat. All guidelines will be followed with a 50 ft. setback from all waterbodies and all ECDS will be put in place including silt fence as a barrier between the ATWS and the waterbody. Resources are protected using all REX environmental procedural guidelines.	Pending FERC	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
F1	W/S-F1-084	393.79	Level 2	3/5/2009		Price Gregory Int., Inc. request 65 ft. of extra work space from Sta. 20792+12 to Sta. 20797+12 for approximately 500 ft. on the north side of the right of way for additional topsoil and spoil storage.	This additional W/S is required as a result of the re-route around the sensitive resources avoidance area to the north shown on Drawing 1280-A-SR-065 resulting in a reduction in temporary work space needed for construction. Although this area is in a bat habitat tree clearing will not be required. This whole area is in ACG land. Resources are protected using all REX environmental procedural guidelines.	Pending FERC	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
F1	WS-F1-086	292.51	Level 2	3/6/2009		Price Gregory International, Inc. request permission for a variance for 50 feet of extra work space from Sta. 20774+57 to Sta. 20776+32 for approximately 50 feet on the south side of the right of way for water uptake and discharge for the Whitewater River HDD and mainline test.	The use of this extra work space is needed for the placement of the wire screen basket for water uptake for hydrostatic testing of the Whitewater River HDD and mainline pipe sections. In addition this work space will be used for hydrostatic test water discharge with a section of 6 inch pipe attached to a diffuser placed in the river. This area is in a Bat Habitat. Tree clearing will not be required in this area. This WS is adjacent to a grassy area that borders AG land. All guidelines will be followed with all ECD's put in place including silt fence as a barrier between the ATWS and the waterbody. Resources are protected using all REX environmental procedural guidelines. The Whitewater River at MP 393.45 is a perennial waterbody of special concern at 60 feet in width and is designated as OR-ecology and recreation, SSS-INE variegate darter.	Pending FERC	
H	CM-H-001	508.67	Level 2	3/6/2009		Gregory & Cook Construction is requesting variance to employ a drill rig at the end of the pipe layout area at the Big Darby Creek HDD site.	The pipe section hung up about 400 feet into the pull. In the event that the pipe can not be freed by other methods, an additional drilling rig will be placed at the end of the pipe section to assist with pulling the pipe out of the bore.	Pending FERC	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
I	PM-I-505	553.2	Level 2	3/12/2009		"Contractors have requested additional water uptake location for hydrostatic testing of pipeline facilities. ☐ This is a modification to the hydrostatic test plan previously submitted as part of the Rockies Express Implementation Plan in accordance with Condition #19. ☐ Does not involve Ohio Superior High Quality Waters (see attached table) ☐ If any off ROW access is required separate variances will be submitted."	Variation in construction sequence have resulted in new hydrostatic test segment locations.	Pending FERC	



Rockies Express Pipeline LLC

REX East Project

FERC Weekly Report

Landowner Complaint Resolution

Date	Mile Post	Tract	Description	Resolution	Status
1/12/2009			LO requests compensation for loss of hunting business due to construction activities.	ROW is reviewing claim.	Pending
2/2/2009		IN-SB-221.000	LO has several complaints regarding mixing of topsoil and restricted access to property due to pipe stringing.	ROW has attempted to resolve issues with LO. Topsoil has been moved further away from the pipeline.	Pending
3/3/2009	394.2	IN-FR-129.000	LO concerned because vehicles are parked along both sides of a highway crossing.	Land agent followed up with construction and action was taken immediately. Agreed that currently only pick-up trucks will only be parked on the shoulder of the highway.	Pending
3/5/2009	offline		Questions about construction activity.	ROW agent called LO and explained complete construction activity process. Resolved.	Resolved



REX East Waterbody Crossing Schedule

Spread: A1						
County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method Crossing Date Date Complete
Audrain	001.0	WB-MO-00-A	Littleby Creek	P	40	Dam & Pump 09/20/08 09/22/08
Audrain	004.5	WB-MO-04-A	Tributary to West Lick Creek	I	12	Open Cut 09/10/08 09/10/08
Audrain	007.2	WB-MO-07-A	Middle Lick Creek	P	20	Dam & Pump 10/02/08 10/03/08
Ralls	016.4	WB-MO-16-A	Tributary to Spencer Creek	P	12	Dam & Pump 10/05/08 10/05/08
Pike	022.4	WB-MO-22-A	Tributary to Lake Vandalia	P	12	Dam & Pump 10/29/08 10/29/08
Pike	023.5	WB-MO-23-A	Tributary to South Spencer Creek	I	12	Open Cut 10/29/08 10/31/08
Pike	025.8	WB-MO-25-B	South Spencer Creek	I	20	Open Cut 11/05/08 11/07/08
Pike	028.8	WB-MO-28-B	Tributary to Peno Creek	I	15	Open Cut 11/12/08 11/12/08
Pike	029.7	WB-MO-29-A	Peno Creek	P	20	Open Cut 11/12/08 11/17/08
Pike	036.7	WB-MO-36-A	Tributary to Grassy Creek	I	30	Open Cut 11/28/08 11/28/08
Pike	040.9	WB-MO-40-A	Grassy Creek	P	30	Open Cut 01/05/09 01/06/09
Pike	041.7	WB-MO-41-A	Tanyard Branch	I	10	Open Cut 12/01/08 12/03/08
Pike	042.5	WB-MO-42-A	Salt River	P	320	HDD 10/15/08 01/26/09
Pike/Pike	042.7	WB-MO-43-A	Tributary to Salt River	P	50	HDD 10/15/08 01/26/09
Pike	043.4	WB-IL-43-A	Mississippi River	P	1500	HDD 10/15/08 01/28/09

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Pike	043.8	WB-IL-43-CCCC	Ditchway	I	15	Open Cut	02/16/09	02/17/09
Pike	043.8	WB-IL-43-DDDD	Irrigation Ditch	I	10	Open Cut	Not Crossed	Not Crossed
Pike	043.9	WB-IL-44-AAAA	Plum Point Slough	P	40	Open Cut	02/20/09	02/22/09
Pike	046.3	WB-IL-45-A	Sand Slough	P	30	Open Cut	02/23/09	02/24/09
Pike	047.3	WB-IL-47-AAA	The Sny Canal	P	50	HDD	07/22/08	09/27/08
Pike	049.8	WB-IL-49-A	Tributary to Towhead Lake	P	35	Open Cut	02/06/09	02/06/09
Pike	052.6	WB-IL-51-B	Sixmile Creek	P	30	Open Cut	02/04/09	02/06/09
Pike	056.9	WB-IL-56-B	Cold Run	P	12	Open Cut	01/10/09	01/14/09
Pike	058.7	WB-IL-58-AAA	Buckeye Creek	P	15	Open Cut	01/12/09	01/06/09
Pike	061	WB-IL-60-A	Honey Creek	P	30	Open Cut	12/08/08	12/12/08
Pike	063.9	WB-IL-63-A	Bay Creek	P	25	Open Cut	01/19/09	02/04/09
Pike/Scott	071.2	WB-IL-69-B	Illinois River	P	500	HDD	12/15/08	In progress

Spread: A2

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Scott	081.1	WB-IL-81-CCC	Open Water Area	Open Water Area	200	Open Cut	01/26/09	01/26/09
Scott	082.9	WB-IL-82-AA	North Little Sandy Creek	P	20	Open Cut	01/31/09	01/31/09
Scott	083.5	WB-IL-83-BBB	Open Water Area	Open Water Area	90	Open Cut	01/21/09	01/20/09

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Scott	083.5	WB-IL-83-AAA	Open Water Area	Open Water Area	25	Open Cut	01/20/09	01/20/09
Scott	084.0	WB-IL-82-A	Open Water Area	Open Water Area	100	Open Cut	01/20/09	01/20/09
Morgan	090.8	WB-IL-90-CCC	Coal Creek	P	12	Open Cut	01/19/09	01/19/09
Morgan	092.9	WB-IL-92-AAA	Open Water Area	Open Water Area	110	Open Cut	Not crossed	Not crossed
Morgan	093.1	WB-IL-93-AA	Tributary to Little Apple Creek	I	10	Open Cut	01/27/09	01/28/09
Morgan	094.8	WB-IL-94-CCC	Little Apple Creek	P	15	Open Cut	01/13/09	01/14/09
Morgan	096.5	WB-IL-96-BB	Mooney Branch	P	10	Open Cut	01/08/09	01/10/09
Morgan	099.5	WB-IL-98-A	Left Fork Apple Creek	P	20	Open Cut	01/06/09	01/07/09
Morgan	101.9	WB-IL-100-C	Woods Creek	P	35	Open Cut	01/12/09	01/13/09
Sangamon	109.3	WB-IL-109-AAA	South Fork Lick Creek	I	10	Open Cut	10/03/08	10/03/08
Sangamon	112.3	WB-IL-112-AAA	Johns Creek	P	20	Open Cut	10/04/08	10/06/08
Sangamon	117.1	WB-IL-115-A	Panther Creek	P	15	Open Cut	10/12/08	10/12/08
Sangamon	121.2	WB-IL-121-AAA	Sugar Creek	P	50	Open Cut	10/23/08	10/25/08
Sangamon	125.2	WB-IL-123-A	Brush Creek	P	20	Open Cut	11/13/08	11/15/08
Sangamon	126.0	WB-IL-124-A	Horse Creek	P	35	Open Cut	11/11/08	11/12/08
Christian	132.1	WB-IL-131-AA	South Fork Sangamon River	P	100	Open Cut	12/03/08	12/05/08

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Spread: B

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Macon	152.4	WB-IL-150-B	Mosquito Creek	P	12	Open Cut	10/17/08	10/20/09
Macon	152.7	WB-IL-150-A	Spring Creek	P	10	Open Cut	11/07/08	11/11/08
Macon	153.0	WB-IL-151-A	Spring Creek	P	10	Open Cut	11/10/08	11/19/08
Macon	162.7	WB-IL-162-A	Sand Creek	P	12	Open Cut	10/30/08	11/04/08
Macon	164.9	WB-IL-165-D	Pinney Creek	P	20	Open Cut	11/04/08	11/05/08
Moultrie	175.5	WB-IL-173-B	Tributary to Oklaw River	P	20	Open Cut	11/17/08	11/29/08
Moultrie	175.6	WB-IL-173-C	Open Water Area	Open Water Area	150	Open Cut	Not crossed	Not crossed
Moultrie	178.7	WB-IL-176-A	Mutual Ditch #3	P	15	Open Cut	11/21/08	11/27/08
Moultrie	178.9	WB-IL-176-B	Mutual Ditch #4	P	15	Open Cut	11/26/08	11/28/08
Douglas	188.1	WB-IL-188-A	Lake Fork	P	30	Open Cut	01/31/09	02/03/09
Douglas	190.5	WB-IL-188-A	Dry Fork Creek	P	12	Open Cut	12/12/08	12/15/08

Spread: C

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Douglas	193.4	WB-IL-193-A	Kaskaskia River	P	75	Open Cut	09/28/08	09/28/08
Douglas	202.9	WB-IL-202-A	Embarras River	P	60	HDD	09/08/08	10/19/08
Douglas	212.7	WB-IL-210-A	Tributary to Brushy Fork	I	12	Open Cut	10/13/08	10/13/08

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Douglas	213.3	WB-IL-211-A	Brushy Fork	P	30	Open Cut	08/25/08	08/26/08
Edgar	217.2	WB-IL-215-A	McCown Creek	P	15	Open Cut	08/23/08	08/23/08
Edgar	218.2	WB-IL-216-A	Hughes Drain	P	15	Open Cut	08/27/08	08/27/08
Edgar	220.9	WB-IL-218-A	Brushy Fork	P	15	Open Cut	08/29/08	08/29/08
Edgar	227.4	WB-IL-225-A	Brouillets Creek	P	30	Open Cut	09/06/08	09/06/08
Edgar	228.7	WB-IL-228-AAA	Brouillets Creek	P	35	Open Cut	09/10/08	09/10/08
Edgar	232.7	WB-IL-232-DDD	Crabapple Creek	P	60	Open Cut	10/16/08	10/17/08
Edgar	233.0	WB-IL-232-BEE	Crabapple Creek	P	40	Open Cut	10/15/08	10/15/08
Edgar	233.1	WB-IL-233-AAA	Crabapple Creek	P	25	Open Cut	10/14/08	10/14/08
Edgar	235.5	WB-IL-235-AAA	Salt Fork	P	25	Open Cut	10/22/08	10/22/08

Spread: D

County	MIP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Vermillion	243.3	WB-IN-WR-243-B	Buck Creek	P	14	Open Cut	03/02/09	03/04/09
Vermillion	243.3	WB-IN-WR-243-A	Tributary to Buck Creek	P	13	Open Cut	03/02/09	03/04/09
Vermillion	245.0	WB-IN-WR-244-D	Little Raccoon Creek	P	10	Open Cut	02/27/09	03/02/09
Vermillion	245.0	WB-IN-WR-245-E	Little Raccoon Creek	P	10	Open Cut	02/27/09	03/02/09
Vermillion	245.1	WB-IN-WR-244-E	Little Raccoon Creek	P	10	Open Cut	02/27/09	03/02/09
Vermillion/Parke	246.9	WB-IN-247-AAAA	Wabash River	P	670	HDD	11/28/08	In Progress

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Parke	247.1	WB-IN-247-CCCC	Tributary to Wabash River	I	25	Open Cut	02/06/09	02/06/09
Parke	248.2	W&E CANAL	Wabash & Erie Canal	I	30	Open Cut	03/09/09	In Progress
Parke	250.7	WB-IN-250-AA	Leatherwood Creek	P	20	Open Cut	02/26/09	03/04/09
Parke	251.0	WB-IN-248-B	Tributary to Leatherwood Creek	I	10	Open Cut	02/05/09	02/05/09
Parke	251.0	WB-IN-248-G	Open water area	Open water	149	Open Cut	02/05/09	02/05/09
Parke	253.6	WB-IN-253-DDD	Tributary to Rocky Run	E	20	Open Cut	01/11/09	01/11/09
Parke	253.8	WB-IN-250-D	Open water area	Open water	129.3	Open Cut	01/27/09	01/27/09
Parke	258.7	WB-IN-258-BBB	Sand Creek	P	12	Open Cut	03/02/09	03/08/09
Parke	260.5	WB-IN-260-DDD	Tributary to Little Raccoon Creek	P	45	Open Cut	01/22/09	01/22/09
Putnam	268.3	WB-IN-265-A	Byrd Branch	P	15	Open Cut	03/03/09	03/07/09
Putnam	269.8	WB-IN-266-I	Big Raccoon Creek	P	45	Open Cut	03/03/09	In Progress
Putnam	270.5	WB-IN-267-B	Tributary to Big Raccoon Creek	P	10	Open Cut	11/21/08	11/21/08
Putnam	271.4	WB-IN-268-A	Tributary to Big Raccoon Creek	P	10	Open Cut	11/23/08	11/23/08
Putnam	272.8	WB-IN-269-D	Tributary to Big Raccoon Creek	I	9.8	Open Cut	11/05/08	11/05/08
Putnam	273.1	WB-IN-270-C	Peters Creek	P	14.8	Open Cut	11/06/08	11/06/08
Putnam	278.7	WB-IN-278-AAA	Tributary to Bledsoe Branch	I	12	Open Cut	10/31/08	10/31/08

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Putnam	279.9	WB-IN-276-C	Tributary to Bledsoe Branch	P	16	Open Cut	10/22/08	10/22/08
Putnam	280.1	WB-IN-276-E	Tributary to Bledsoe Branch	I	10.9	Open Cut	10/20/08	10/20/08
Putnam	281.4	WB-IN-277-A	Big Walnut Creek	P	55.8	HDD	10/28/08	In Progress
Putnam	282.2	WB-IN-278-A	Plum Creek	P	26.3	Open Cut	10/24/08	10/24/08
Putnam	285.3	WB-IN-281-A	Tributary to Clear Creek	P	16.4	Open Cut	09/22/08	09/22/08
Putnam	286.5	WB-IN-282-B	Clear Creek	P	20	Open Cut	09/20/08	09/20/08
Hendricks	291.8	WB-IN-291-A	Mill Creek	P	11	Open Cut	03/12/09	
Hendricks	292.2	WB-IN-291-B	Tributary to Mill Creek	I	12	Open Cut	03/13/09	
Hendricks	294.3	WB-IN-290-B	Tributary to East Fork Mill Creek	I	9.8	Open Cut	03/17/09	
Hendricks	295.0	WB-IN-291-A	Tributary to East Fork Mill Creek	I	16.4	Open Cut	03/18/09	
Hendricks	299.4	WB-IN-295-A	Mud Creek	P	10	Open Cut	03/26/09	
Hendricks	299.8	WB-IN-295-B	Tributary to Mud Creek	I	20	Open Cut	03/26/09	
Hendricks	303.3	WB-IN-303-A	Tributary to White Lick Creek	P	20	Open Cut	04/01/09	
Morgan	304.3	WB-IN-304-A	McCracken Creek	P	40	Open Cut	03/17/09	
Morgan	304.5	WB-IN-300-A	Tributary to McCracken Creek	I	16	Open Cut	04/06/09	
Morgan	305.0	WB-IN-300-C	Tributary to McCracken Creek	E	10	Open Cut	04/09/09	

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Morgan	305.0	WB-IN-300-B	Tributary to McCracken Creek	P	15	Open Cut	04/09/09	
Spread: E								
County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Morgan	311.0	WB-IN-311-C	White Lick Creek	P	70	Open Cut	03/12/09	
Morgan	312.3	WB-IN-312-D	Tributary to White Lick Creek	P	20	HDD	12/30/08	12/31/08
Morgan	312.5	WB-IN-312-B	Open water area	Open water	100	HDD	12/31/08	12/31/08
Morgan	315.8	WB-IN-315-A	West Fork of White River	P	230	Open Cut	01/04/09	01/20/09
Morgan	317.4	WB-IN-317-B	Tributary to Crooked Creek	P	25	Open Cut	03/05/09	03/07/09
Morgan	317.9	WB-IN-317-A	Impounded Tributary to Banta Creek	Open water	25	Open Cut	12/25/08	12/26/08
Morgan	318.1	WB-IN-318-A	Banta Creek	P	14	Open Cut	11/28/08	11/29/08
Johnson	318.9	WB-IN-319-A	Tributary to Crooked Creek	I	12	Open Cut	01/30/09	02/02/09
Johnson	321.3	WB-IN-321-A	Tributary to Slotts Creek	I	20	Open Cut	03/03/09	03/04/09
Johnson	322.7	WB-IN-322-G	Tributary to Slotts Creek	P	30	Open Cut	03/10/09	In Progress
Johnson	328.8	WB-IN-328-A	Tributary to Ray Creek	P	13	Open Cut	03/15/09	
Johnson	331.9	WB-IN-331-A	Tributary to Buckhart Creek	P	10	Open Cut	03/17/09	
Johnson	336.1	WB-IN-336-B	Youngs Creek	P	30	Open Cut	02/06/09	02/23/09

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Johnson	337.8	WB-IN-337-BBBB	Sugar Creek	P	40	Open Cut	01/29/09	02/06/09
Shelby	340.7	WB-IN-340-AAA	Big Blue River	P	160	HDD	01/07/09	01/21/09
Shelby	345.4	WB-IN-344-BBB	Tributary to Slash Creek	P	12	Open Cut	04/06/09	
Shelby	345.9	WB-IN-345-AAA	East Fork Slash Creek	P	30	Open Cut	04/06/09	
Shelby	349.5	WB-IN-339-A	Little Ditch	I	15	Open Cut	03/15/09	
Shelby	349.7	WB-IN-339-B	Van Pelt Ditch	P	25	Open Cut	03/22/09	
Shelby	350.2	WB-IN-339-C	Thompson Ditch	I	13.8	Open Cut	04/12/09	
Shelby	351.5	WB-IN-351-AAAA	Lewis Creek	P	15	Open Cut	02/25/09	02/26/09
Shelby	353.0	WB-IN-352-AAA	Little Lewis Creek	P	22	Open Cut	03/17/09	
Shelby	353.3	WB-IN-352-BBB	Little Lewis Creek	P	15	Open Cut	03/25/09	
Shelby	356.2	WB-IN-356-4B	Combs Creek	P	40	Open Cut	03/22/09	
Shelby	357.2	WB-IN-356-AAA	Deer Creek	P	18	Open Cut	03/20/09	
Decatur	359.8	WB-IN-349-A	Mill Creek	P	20	Open Cut	03/23/09	
Decatur	362.6	WB-IN-362-AAAA	Flatrock River	P	60	Open Cut	03/05/09	In Progress
Decatur	363.7	WB-IN-353-A	Hurricane Creek	I	12	Open Cut	03/11/09	In Progress
Decatur	363.7	WB-IN-353-B	Tributary to Hurricane Creek	I	10	Open Cut	03/16/09	
Decatur	367.3	WB-IN-356-A	North Branch Clifty Creek	P	25	Open Cut	03/05/09	
Decatur	369.1	WB-IN-358-A	Tributary to Clifty Creek	E	9.8	Open Cut	03/15/09	

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Decatur	369.4	WB-IN-358-B	Middle Branch Clifty Creek	P	19.7	Open Cut	03/15/09	
Decatur	372.8	WB-IN-372-AAA	Tributary to Middle Branch Clifty Creek	P	18	Open Cut	03/16/09	

Spread: F1

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Decatur	375.5	WB-IN-374-AAA	Right Hand Fork Salt Creek	P	10	Open Cut	01/26/09	01/26/09
Franklin	377.2	WB-IN-377-4A	Tributary to Bull Fork Salt Creek	P	14	Open Cut	12/16/08	12/16/08
Franklin	378.6	WB-IN-367-1	Long Branch	P	10	Open Cut	02/17/09	02/17/09
Franklin	382.1	WB-IN-370-A	Salt Creek	P	40	Open Cut	01/16/09	1/17/09
Franklin	383.3	WB-IN-383-4B	Tributary to Baker Branch Whistle Creek	Open water	50	Open Cut	02/25/09	02/25/09
Franklin	386.5	WB-IN-375-A	Walnut Fork	P	20.3	Open Cut	02/24/09	02/27/09
Franklin	386.6	WB-IN-375-B	Pipe Creek	P	55	Open Cut	03/05/09	03/06/09
Franklin	387.6	WB-IN-386-EEE	Tributary to Indian Creek	I	15	Open Cut	03/17/09	
Franklin	387.8	WB-IN-387-AAA	Tributary to Indian Creek	E	10	Open Cut	03/19/09	
Franklin	390.7	WB-IN-389-AAA	Tributary to Wolf Creek	P	10	Open Cut	03/18/09	
Franklin	390.9	WB-IN-390-AAA	Wolf Creek	P	12	Open Cut	03/16/09	
Franklin	392.2	WB-IN-392-4A			30	Open Cut	03/25/09	

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Franklin	392.8	WB-IN-392-AAA	Tributary to Blue Creek	P	25	Open Cut	03/17/09	
Franklin	393.1	WB-IN-392-BBB	Whitewater River	P	60	HDD	03/18/09	
Franklin	394.0	WW CANAL	Whitewater Canal	I	119	Open Cut	03/23/09	
Franklin	394.6	WB-IN-394-AAAA	Little Cedar Creek	P	30	Open Cut	03/13/09	
Franklin	395.3	WB-IN-395-4A	Blue Creek	P	30	Open Cut	01/17/09	1/17/09
Franklin	395.8	WB-IN-395-AAAA	Tributary to Little Cedar Creek	P	25	Open Cut	01/13/09	01/13/09
Franklin	397.1	WB-IN-397-EEEE	Tributary to Big Cedar Creek	E	10	Open Cut	10/31/08	10/31/08
Franklin	397.5	WB-IN-397-KKKK	Big Cedar Creek	P	45	Open Cut	12/03/08	12/04/08
Franklin	398.5	WB-IN-398-HHHH	Tributary to Big Cedar Creek	E	30	Open Cut	12/08/08	12/08/08
Franklin	399.3	WB-IN-399-FFFF	Tributary to Big Cedar Creek	I	10	Open Cut	01/12/09	01/12/09
Franklin	399.7	WB-IN-399-BBBB	Tributary to Big Cedar Creek	I	30	Open Cut	01/09/09	01/09/09
Franklin	400.8	WB-IN-388-C	Tributary to Big Cedar Creek	P	10	Open Cut	01/12/09	01/13/09
Franklin	404.0	WB-IN-392-B	Tributary to Sater Run	P	22	Open Cut	01/02/09	01/02/09

Spread: P2

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Butler	407.1	WB-OH-395-D	Dry Fork Whitewater River	P	50	Dam & Pump/ Plume	01/24/09	1/27/09

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Butler	407.9	WB-OH-395-G	Tributary to Buck Run	P	13	Open Cut	02/14/09	02/14/09
Butler	408.9	WB-OH-396-C	Tributary to Buck Run	P	11	Open Cut	02/04/09	02/05/09
Butler	412.0	WB-OH-411-CCC	Lick Run	P	15	Open Cut	02/17/09	02/18/09
Butler	412.8	WB-OH-400-A	Indian Creek	P	50	Dam & Pump/ Flume	02/28/09	03/07/09
Butler	414.4	WB-OH-402-C	Open Water Area	Open Water	112	Open Cut	Not crossed	Not crossed
Butler	414.6	WB-OH-402-D	Beals Run	P	15	Dam & Pump/ Flume	03/01/09	02/25/09
Butler	415.7	WB-OH-403-K	Open Water Area	Open Water	119	Open Cut	Not crossed	Not crossed
Butler	417.0	WB-OH-404-A	Open Water Area	Open Water	169	Open Cut	Not crossed	Not crossed
Butler	418.2	WB-OH-418-4B	Becketts Run	P	10	Dam & Pump/ Flume	03/10/09	03/10/09
Butler	420.1, 420	WB-OH-407-L	Tributary to Four Mile Creek	P	20	Dam & Pump/ Flume	03/13/09	
Butler	420.3	WB-OH-408-A	Tributary to Four Mile Creek	P	20	Dam & Pump/ Flume	03/17/09	
Butler	420.5	WB-OH-420-FFF	Tributary to Four Mile Creek	I	10	Open Cut	03/20/09	
Butler	421.6	WB-OH-409-C	Four Mile Creek	P	278	HDD	10/08/08	10/25/08
Butler	422.6	WB-OH-410-A	Seven Mile Creek	P	45	HDD	10/15/08	10/30/08
Butler	422.9	WB-OH-410-B	Milton Run	I	10	Open Cut	03/24/09	
Butler	424.1	WB-OH-411-A	Cotton Run	P	20	Dam & Pump/ Flume	03/12/09	

Friday, March 13, 2009



REX East Waterbody Crossing Schedule

Butler	429.5	WB-OH-427-BB	Open Water Area	Open Water	51	Open Cut	11/03/08	12/24/08
Butler	430.6	WB-OH-417-B	Great Miami River	P	293	HDD	11/03/08	12/24/08
Butler	430.8	M&E CANAL	Miami & Erie Canal	I	30	HDD	11/03/08	12/24/08
Butler	430.9	WB-OH-418-C	Open Water Area	Open Water	302	Open Cut	Not Crossed	Not Crossed
Butler	435.8	WB-OH-435-AAA	Tributary to Shaker Creek	E	10	Open Cut	03/28/09	
Butler	436.7	WB-OH-436-CCC	Millers Creek	P	30	Open Cut	04/01/09	
Butler	437.5	WB-OH-436-5A	Shaker Creek	P	15	Open Cut	04/04/09	
Warren	441.1	WBD-OH-438-AA	Tributary to Shaker Creek	I	10	Open Cut	04/07/09	
Warren	441.2	WB-OH-440-5A	Tributary to Shaker Creek	P	10	Open Cut	04/10/09	

Spread: G

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Warren	451.3	WB-OH-436-A	Little Miami River	P	60	HDD	01/31/09	In Progress.

Spread: H

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Pickaway	509.2	WB-OH-493-A	Big Darby Creek	P	170	HDD	02/04/09	03/10/09

Friday, March 13, 2009