

FILE

Rockies Express Pipeline

57

Rockies Express Pipeline LLC

REX EAST Project

FERC Weekly Report

Weekly Report #: 61

Start: 8/13/2009 End: 8/19/2009

Environmental Training (this week / to date):

120 man hours /19402 man hours

109 people /14165 people

06-1142-6A-BIN

Spread/Facility All

Name Elshoff, Paul

Summary

This report entry is utilized for a weekly update-summary of restoration activities for Rockies'-West of Lebanon Spread (A-1) through F-2. See punchlists attached to this report for additional information on other final measures.

A-1: Work completed through this period up to and including final restoration-completion by Milepost: 34.60-35.80; 46.50-46.50; 64.40-65.80.

A-2: Work completed through this period up to and including final restoration-completion by Milepost: 84.05-85.35; 86.10-86.65; 98.10-99.10; 100.60-101.60; 101.90-102.00.

B: Work completed through this period up to and including final restoration-completion by Milepost: Crews waiting for dryer soil conditions but subcontractor is repairing several punchlist items.

C: Work completed through this period up to and including final restoration-completion by Milepost: Crews waiting for dryer soil conditions. Drain tile crew working. Subcontractor clean up crew working on landowner issues.

D: Work completed through this period up to and including final restoration-completion by Milepost: 244.5-259.2; 238.19-238.80.

E: Work completed through this period up to and including final restoration-completion by Milepost: 364.05-365.73; 361.73-368.12.

F-1: Final restoration crew activities achieved 100% completion. Contractor continues with punchlist items completion.

F-2: Final restoration crew activities achieved 100% completion. Contractor continues with punchlist items completion.

Next Week

Updates will occur weekly as progress is reported by compliance coordinators.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician SM Date Processed SEP 21 2009

Spread/Facility A1

Name Anderson, Bob

Summary

The Spread A-1 In-service Request was granted by the FERC on 06/25/09.

The following construction activities were observed by the environmental inspection team throughout the Spread A1 corridor: Rough clean up, topsoil replacement and final clean-up, ROW dewatering, tile repairs, bridge removal, sink-hole remediation, and maintenance of ECD's.

Environmental training is ongoing as necessary. Three dedicated environmental crews are working. See variance request table attached to this report for additional information on variances. Cultural monitor was utilized this period in SR locations.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility A2

Name Anderson, Bob

Summary

The Spread A-2 In-service Request was granted by the FERC on 06/25/09.

The following construction activities were observed by the environmental inspection team throughout the Spread A2 corridor:

AI's are monitoring tile repairs, rough-in restoration work, and final restoration with two crews that started on June 17th.

Contractor has two environmental crews working also.

There were no NCR's recorded this period.

Next Week

Environmental Inspection staff will continue inspection of ROW. Restoration work continues, weather permitting.

Spread/Facility B

Name Anderson, Bob

Summary

The Spread B In-service Request was granted by the FERC on 06/25/09.

The following construction activities were observed by the environmental inspection team throughout the Spread B corridor: No crews present on Spread B this period.

There were no NCR's recorded this period.

Next Week

Environmental Inspection will continue as needed per plan.

Spread/Facility C

Name Anderson, Bob

Summary

The Spread C In-service Request was granted by the FERC on 06/25/09.

ROW is being inspected for re-growth and for SWPPP measures/requirements. Mainline contractor has not returned to spread.

Tile repair crew continued this period, but finished and demobilized on 08/15/09.

Cultural monitoring was not required onsite this period.

There were no NCR's recorded this period.

Next Week

Regular inspections will occur per requirements.

Spread/Facility D

Name Edlin, Mike

Summary

The Spread D In-service Request was granted by the FERC on 06/25/09.

The following construction activities were observed by the environmental inspection team throughout the Spread D corridor: Rough clean up, final clean-up, ROW dewatering, and maintenance of ECD's.

Environmental training is ongoing as necessary. Three dedicated environmental crews are working. See variance request table attached to this report for additional information on variances.

Cultural monitoring is no longer required on Spread D, as all areas for monitoring are completed. Biological monitor was not required.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility E

Name Edlin, Mike

Summary

The Spread E In-service Request was granted by the FERC on 06/25/09.

The following construction activities were observed by the environmental inspection team throughout the Spread E corridor: Rough clean up, final clean-up, ROW dewatering, and maintenance of ECD's.

Environmental training is ongoing as necessary. Two dedicated environmental crews are working. See variance request table attached to this report for additional information on variances.

Contractor added an additional clean-up crew this period.

Cultural monitoring was not required this period. Biological monitor was not required this period.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility F1

Name McMahon, Shannon

Summary

The Spread F-1 In-service Request was granted by the FERC on 06/25/09.

Only minor punchlist items remain to be completed. Main contractor yard is being cleaned up and demobilized.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of ROW through vegetation re-establishment, where applicable, per the Rockies' Compliance and Upland Plans.

Spread/Facility F2

Name McMahon, Shannon

Summary

The Spread F-2 In-service Request was granted by the FERC on 06/25/09.

The following construction activities were observed by the environmental inspection team throughout the Spread F2 corridor: Clean up and seeding are completed on the mainline; moving to landowner repairs and re-seeding issues.

Contractor has one environmental crew working. See variance request table attached to this report for additional information on variances. Environmental training is ongoing as needed.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility G

Name Harker, Margie

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread G corridor: Trenching, welding and coating, lower-in and padding, backfill, rough clean-up, road bores, HDD's, final restoration and seeding, and continued inspection of equipment. Stringing, bending, and automated welding is complete.

Contractor has two environmental crews working on ECD's. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility H**Name** Schwarz, Wes**Summary**

The following construction activities were observed by the environmental inspection team throughout the Spread H corridor: Fencing crew and road approach crews continued as did ditching, welding and coating, lower-in, backfill, tie-ins, and clean-up and restoration. EI team also continued inspection of the installation and maintenance of ECD's. No biological or cultural monitor was required this period. Coating crews finished this period.

Contractor has two environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility I**Name** Janik, Kevin**Summary**

The following construction activities were observed by the environmental inspection team throughout the Spread "I" corridor: Standard station construction activities at Chandlersville Station; EI's placing appropriate signage; installation, maintenance, and inspection of appropriate ECD's, equipment inspection, road approaches, ditching, blasting, stringing, welding, coating, road bores/HDDs, lower-in, backfill, tie-ins, and clean-up.

Muskingum River HDD was completed on 08/18/09.

A biological monitor was utilized onsite for blasting.

Contractor has three environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility J**Name** Campbell, Bernard**Summary**

The following construction activities were observed by the environmental inspection team throughout the Spread J corridor: The installation, maintenance, and inspection of appropriate ECD's, meter station construction, equipment inspection, ditching, blasting, stringing, bending, welding, lowering-in, tie-ins, backfill, hydrotesting, tile repairs, and rough and final clean-up.

Contractor has three environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed by staff; the trainer has been released from the project.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility K**Name** Padgett, Jackie**Summary**

The following construction activities were observed by the environmental inspection team throughout the Spread K corridor: The installation, maintenance, and inspection of appropriate ECD's, equipment inspection, trenching, stringing, blasting, welding and coating, lower in, drain tile work, backfilling, restoration and clean up. Cultural monitoring was not required this period in general; bio monitoring occurred as required for blasting.

Contractor has two environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached to this report. Environmental training is ongoing as needed.

An NCR was recorded by the FERC CM on 08/19/09 at MP 635.5; please see compliance tables for more information.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility Arlington CS**Name** Kinney, Mike**Summary**

The Arlington Station in-service request was granted on June 1, 2009.

Next Week

In-service activities continue. Construction complete.

Spread/Facility Bainbridge CS**Name** Franzene, Eric**Summary**

The Spread D In-service Request was granted by the FERC on 06/25/09, including Bainbridge CS.

Construction is deemed 99% complete while sewer system is finalized and final grading and site clean-up continues.

Next Week

The above typical station construction activities will continue towards completion as warranted.

Spread/Facility Bertrand CS**Name** Vanya, Kevin**Summary**

The Bertrand Compressor Station In-service Request was granted on June 1, 2009. Construction is complete.

Next Week

In-service activities continue.

Spread/Facility Blue Mound CS

Name Suggs, Garvin

Summary

The Spread A-2 In-service Request was granted by the FERC on 06/25/09, including Blue Mound CS. Construction is deemed at 98% complete.

Final painting, spreading of gravel, and clean-up occurring as In-service activities occurred.

Next Week

In-service activities continue.

Spread/Facility Chandlersville

Name Connelly, Mike

Summary

Activities this week included typical station construction, delivery and receipt of ancillary items and equipment, maintenance of appropriate ECD's, and environmental training as needed. Housekeeping efforts occur daily. Construction is deemed at about 74% complete this period.

Compressor building is estimated at 80% complete. Large-diameter station piping is complete. Utility fab piping is still ongoing.

Next Week

The above typical station construction activities will continue towards completion as warranted.

Spread/Facility Hamilton CS

Name Rhea, Richard

Summary

Typical compressor station construction is occurring, with delivery and receipt of ancillary tools and equipment, and environmental training as needed. Construction is deemed advancing to about 87% complete this period.

Utility pipe fabrication is now complete. Electric control terminations continue, as well as final utility piping.

Next Week

Above listed typical station activities will continue and expand as warranted.

Spread/Facility Mexico CS

Name Larson, Ray

Summary

The Spread A-1 In-service Request was granted by the FERC on 06/25/09, including the Mexico CS. Construction is complete.

Next Week

In-service activities continue.



Rockies Express LLC

**REX East Project
FERC Weekly Report**

Weekly Report No: 61

Start: 8/13/2009 End: 8/19/2009

Construction Progress Tracking

Attached

Compliance Tracking

Attached

Variance Tracking

Attached

Landowner Complaint Resolution Tracking

Attached

Other Agency Correspondence

None

Waterbody Crossing Schedule

Attached

Construction Emissions Tracking

Attached

West of Lebanon - RestorationList

Attached

REX EAST EAST OF LEBANON (EOL) CONSTRUCTION PROGRESS TRACKING

REX EAST 8/21/2009 11:23 AM
EOL (East of Lebanon)

Rockies Express Pipeline LLC

Progress as of 8/21/2009

Mechanical Completion
Overall Completion

76.69%
70.89%

Spread G - Wilmington, OH
Price Gregory

Spread H - Circleville, OH
Michels

Spread I - Zanesville, OH
Henkies McCoy

Spread J - Zanesville, OH
Rockford

Spread K - Cambridge, OH
Price Gregory

Contract Description	Units	Beg Station 23398+42 Ending Station 26191+22	Beg Station 26191+22 Ending Station 28884+83	Beg Station 28884+83 Ending Station 30452+22	Beg Station 30452+22 Ending Station 32114+20	Beg Station 32114+20 Ending Station 33720+25	Average % Sum
Mobilization To Cont Yard	LS	100%	100%	100%	100%	100%	100.00%
Demobilization	LS	0%	0%	0%	0%	0%	0%
NTP to ROW Date		05/04/09	05/04/09	05/04/09	05/04/09	05/04/09	0%
Backfill	LF	218,617	218,617	152,871	152,871	180,393	100.70%
Clear and Grade	LF	100.00%	100.00%	100.00%	98.48%	85.58%	88.13%
Ditch	LF	85.32%	100.00%	81.24%	88.17%	82.73%	89.06%
Siding	LF	100.00%	100.00%	86.97%	84.03%	85.74%	89.21%
Band	LF	100.00%	100.00%	91.48%	83.53%	79.47%	81.33%
World	LF	100.00%	100.00%	72.33%	66.82%	61.38%	64.43%
NDE	LF	100.00%	100.00%	72.33%	66.82%	60.28%	64.23%
Coat	LF	92.06%	100.00%	53.31%	55.43%	56.40%	79.20%
Lower in - Backfill	LF	83.49%	96.58%	43.07%	27.99%	51.05%	56.75%
Hydrotest	LF	0.00%	32.44%	0.32%	0.00%	0.00%	8.51%
Clean and Dry	LF	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Caliper Pig	LF	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Tie In	LF	52.95%	87.85%	55.54%	34.75%	49.02%	59.89%
Reclamation/Seeding	LF	1.66%	40.96%	15.75%	15.72%	16.87%	19.69%
Mechanically Complete	%	74.43%	64.46%	61.54%	54.63%	56.12%	
Purge and Pack	%						



Rockies Express Pipeline LLC

REX East Project

FERC Weekly Report

Compliance Tracking

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
---------------------	------	-----------	----------------	----	------	---------	-------------------	------

Noncompliance

Resolved - Protest

K	8/19/2009	Gmiller-081909-	Greg Miller	CM 635.5	OFF ROW Travel	FERC CM issued NCR for OFF-ROW vehicle parking off of an access road.	All involved removed their vehicles from the area and attended environmental tailgate training held by the EI staff. No damage to any resources occurred. Resolved.	
---	-----------	-----------------	-------------	----------	----------------	---	---	--

Spread/ Facility	Date	Report ID	Reported By	MP	Type	Summary	Corrective Action	Cost
Problem Area								
<u>Resolved</u>								
II	8/17/2009	H04-40042-2	Ryan McLeod	EI 496.9	Spill	Radiator fan blade came off and went through a vac-truck radiator causing a spill to the ground at mud disposal site at coming-in side of McCafferty Road.	The truck crew employed their spill kit and placed diapers on the anti-freeze-coolant to keep from soaking into the ground. Truck was repaired and spill and materials cleaned up and removed. Resolved.	
I	8/13/2009	I02-40038-2	Curt Landrum	EI 557.34	Off ROW Spoil/Soil	While excavating wet sludge-type material, some material slid off the edge of the ROW unintentionally.	FERC CM agreed no resources were impacted and allowed clean up to continue. Report # I02-40039-2 reflects that tie-in crew cleaned up all off-ROW wet material and installed ECD's to the affected area. Resolved.	



Rockies Express Pipeline LLC

REX EAST Project

FERC Weekly Report

Variance Tracking

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
A1	PM-A1-051	37.05	Level 1		8/12/2009	Request a variance to use the existing driveway to bring in rock needed to repair the driveway at the right-of-way crossing. Use would be limited to rubber-tired trucks and equipment.	This area is not currently accessible by right-of-way to over the road trucks.	Approved	
A2	PM-A2-108	82.897	Level 2	8/11/2009	8/17/2009	Welded Construction, LP requests a variance to install rock rip rap on the banks of WB-IL-82-AA and key - in the stream bed. Rock used will be clean and a minimal of 8" in size.	The western slope and bank of WB-IL-82-AA had slipped into the stream bed. Upon restoration of the slip, it was discovered that the slope would not hold with rip rap in the banks, that the stream bed would need to be keyed with stone to the banks. Inhibited flow will match existing conditions found upstream and downstream of waterbody.	Approved	Rock must be installed so as to not block low flow.

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
G	CM-G-001	459.2	Level 2	8/5/2009		"Price Gregory is requesting additional water discharge location for hydrostatic testing of pipeline facilities. This is a modification to the hydrostatic test plan previously submitted as part of the Rockies Express Implementation Plan in accordance with Condition #19. All appropriate ECDs will be installed as necessary to minimize the potential for erosion. If any off ROW access is required, a separate variances will be submitted."	The additional discharge site is needed to accommodate the modified testing plan for Spread G.	Pending FERC	
G	WS-G-016	459.7	Level 2	8/8/2009		Gregory & Cook Construction is requesting a variance to perform excavation work west of the approved workspace for the entry point for the Caesar Creek HDD. The variance is for an area 25 feet on each side of the centerline of the installed 42" pipe (permanent easement), beginning at the western edge of the existing approved workspace, and extending to the west for a distance of 50 feet.	The Ohio AIMA requires a minimum of 5 feet of top cover where it crosses agricultural/crop land. The pipe does not have adequate cover at the entry point to install bends and meet the AIMA requirements. Therefore, it is necessary to intercept the 42" pipe west of the existing entry point to achieve the 5 feet of top cover. The workspace being requested is within the 50 feet wide permanent easement.	Pending FERC	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
H	MM-H-018		Level 2		8/19/2009	Michels is requesting permission to place a drill rig at the west end of the ATWS used for staging the Deer Creek HDD pull section. The drill rig and D8-dozer will be lowered into a shallow hole to obtain the elevation needed for maximum pull capacity. Michels is requesting an area 350' long x 50' wide to provide room for topsoil storage and excavation.	The first attempt to pull the HDD was unsuccessful, Michels now needs to remove the HDD section and make additional reaming passes. Michels will achieve maximum pulling power to dislodge the pipe by placing a drill rig and dozers at the west end of the pull section.	Approved	
I	MM-I-032		Level 1		8/14/2009	Request variance to allow elimination of ditch rowning. This variance would only apply to tracts of land on the attached list, where landowner is requesting such.	The landowners on the attached list have requested no crowning of ditch.	Approved	
I	MM-I-033	560.6	Level 1		8/15/2009	Request variance to Residential Mitigation Plan of M.P. 560.6 to allow portion of ditch to remain open 7 to 10 days while work in this area is completed.	Due to the extensive amount of work in this area (road bore tie-in, wetland crossing and waterbody crossing) and narrow ROW, additional time is needed to complete the installation and backfill the ditch. Exclusion fence is installed around the perimeter of the area, and will be maintained throughout the duration of work. Applicable mitigation for the Indiana Bat will be followed.	Approved	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
I	PM-I-039	573.9	Level 1		8/3/2009	Place fill in portion of WB-OH-559-J (which is dry) to level ROW for pipe installation.	This is necessary to construct a level ROW and provide a safe work area for excavation and pipe installation. Preconstruction photos have been taken and the original streambed contours will be restored after construction is complete. Applicable mitigation for the Indiana Bat will be followed.	Approved	
I	PM-I-040	574	Level 1			Place fill in portion of WB-OH-572-CCC (which is dry) to level ROW for pipe installation.	This is necessary to construct a level ROW and provide a safe work area for excavation and pipe installation. Preconstruction photos have been taken and the original streambed contours will be restored after construction is complete. Applicable mitigation for the Indiana Bat will be followed.	Approved	
I	PM-I-041	574.7	Level 1		8/14/2009	Place flume and fill in portion of WB-OH-573-JJJ (which is dry) to level ROW for pipe installation.	This is necessary to construct a level ROW and provide a safe work area for excavation and pipe installation. Preconstruction photos have been taken and the original streambed contours will be restored after construction is complete. Applicable mitigation for the Indiana Bat will be followed.	Approved	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
J	AR-J-079	577.5	Level 1		8/14/2009	Rockford Corp. is requesting a variance to utilize an off ROW, existing road for temporary access to the ROW. This gravel road is located on the going away side of State Highway 60 at approximately Sta. # 30453+99. It is approximately 500 ft. long and 20 ft. wide and runs parallel to the ROW. It has gravel on it and is used by the land owner to access a pump house.	Rockford Corp. is required by the land owner agreement to place rock on the two areas where this road crosses the ROW. The going away side of State Highway 60 is very steep making is virtually impossible to access these areas with commercial dump trucks. Rockford Corp. is requesting to utilize this pre-existing, like use road with rubber tired vehicles and equipment in order to fulfill their obligation to this landowner. Use of this access road will also allow for safer ingress and egress at this road crossing due to the highly trafficked nature of State Highway 60. No sensitive areas exist at this location.	Approved	

Spread	Variance ID	MP/ Location	Level	Date		Description	Justification	Status	Stipulations
				Submitted	Approved / Denied				
J	AR-J-079 Rev 1	577.5	Level 1		8/11/2009	Rockford Corp. is requesting a variance to utilize an off ROW, existing road for temporary access to the ROW. This gravel road is located on the going away side of State Highway 60 at approximately Sta. # 30453+99. It is approximately 500 ft. long and 20 ft. wide and runs parallel to the ROW. It has gravel on it and is used by the land owner to access a pump house.	Rockford Corp. is required by the land owner agreement to place rock on the two areas where this road crosses the ROW. The going away side of State Highway 60 is very steep making is virtually impossible to access these areas with commercial dump trucks. Rockford Corp. is requesting to utilize this pre-existing, like use road with rubber tired vehicles and equipment in order to fulfill their obligation to this landowner. Use of this access road will also allow for safer ingress and egress at this road crossing due to the highly trafficked nature of State Highway 60. No sensitive areas exist at this location.	Approved	

Spread Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
K	AR-K-028	Level 2	8/5/2009		Price Gregory Construction, Inc. request to use the existing logging road located at station 33344+78 to access the ROW from Crabapple Road. The existing road is 25 ft wide and 150 ft long. Price Gregory also request permission to construct an access ramp on the east side of Crabapple Road adjacent to the above said logging road in the 8 feet between Crabapple Road and the ROW on the east side. The access will be used for both rubber tire vehicles and tracked equipment.	This access road is currently being used and/or been previously used for logging equipment (i.e. large trucks duzers ect.) and will be considered like use. The use of the road is greatly needed due to the limited amount of workspace between the WB-OH-615-E and Crabapple Rd. The banks on the west side of the road are extremely steep and there is not enough space to build an adequate road approach that can be utilized safely by vehicles and equipment.	Pending FERC	
K	CY-K-004	Level 1		8/15/2009	Price Gregory Construction, Inc. requests permission to use the gravel lot located at 11204 East Pike Rd, Cambridge, OH 43725 containing approximately 0.9182 acres on the east side of the lot in the town of Cambridge, Ohio for the temporary parking of employee and company vehicles, stringing trucks and pipeline equipment including any maintenance that may be required. No fuel storage will occur at this location.	This lot is an ideal place for Price Gregory Construction, Inc. to store, operate and maintain pipeline equipment in accordance with the third party agreement between said landowner and Price Gregory Construction, Inc.	Approved	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
K	MM-K-032		Level 2	8/18/2009		Price Gregory Construction, Inc. request a variance to work off of the ROW from Meadow Lark Road to Frankfort Road on tract OH-GN-128.000 (Eddie Potts) to fix ground settlement that has occurred along the AEP right-of-way due to the side cuts that were made through this area. The net affected area is 60 feet wide by 3,983 feet long, running parallel to the AEP ROW.	This variance is required in order to perform restoration operations of ground subsidence along the AEP ROW on tract OH-GN-128.000. The areas of concern cannot be reached from the Rockies Express ROW to perform adequate restoration of the subsidence in these areas. An AEP representative will be on site for the entire duration of this operation, and efforts will be performed in accordance with AEP specifications. Restoration of these areas will be coordinated between Price Gregory Construction, REX East Environmental Inspection and AEP Inspection. All wetlands and water bodies within the affected area will be protected following all state and federal environmental permits and regulations. Minor brush removal will have to take place in order to perform adequate clean-up operations.	Pending FERC	

Spread	Variance ID	MP/ Location	Level	Date		Description	Justification	Status	Stipulations
				Submitted	Approved / Denied				
K	MM-K-035		Level 2	8/8/2009	8/17/2009	Price Gregory Construction, Inc. requests a spread wide variance for the placement of local straw and/or grass hay just on the edge of the ROW. This straw/hay will be used in the mulching of the seed bed during the restoration of the ROW.	This straw would be placed prior to regrading of the ROW back to its original contour. This will allow a safe means to get large round baled and square baled straw/hay on site while the ROW still has a level working surface. The straw is placed without the need for any equipment having to travel off the approved work area and will be placed on existing vegetation where no soil is disturbed. This straw/hay will not be placed in any sensitive areas, such as wetlands, waterbodies ect.	Approved	
K	MM-K-049		Level 1		8/12/2009	Price Gregory Construction Inc. requests a variance to construct a flume and fill structure in the water bodies identified in attachment "A" of this document.	This request is needed to minimize the overall disturbance during construction of the right of way across these dry waterbodies while allowing any flow of water to continue through the flume using the Best Management Practices.	Approved	

Spread Variance ID	MP/ Location	Level	Date		Description	Justification	Status	Stipulations
			Submitted	Approved / Denied				
K	MM-K-051	Level 1		8/12/2009	Price Gregory Construction, Inc. request permission to construct a flume and fill structure in the dry waterbody channel that will be aligned in a manner to prevent both bank erosion and streambank scour. This flume will maintain an unrestricted flow and prevent soil from entering the waterbody. The flume will be designed to withstand and pass the highest expected flow while the flume is in place. During cleanup operations the channel will be restored to it's pre-construction location and condition.	This request is needed to minimize the overall disturbance during construction of the right of way across these dry waterbodies while allowing any flow of water to continue through the flume using the Best Management Practices.	Approved	
K	MM-K-054	Level 1		8/12/2009	Price Gregory Construction Inc. is requesting a variance from section 9 "Backfill Profile and Trench Crowning" of the AIMA and Ohio DNR detail number 13, where it states (in agricultural land areas) "Trench crowning shall occur during the trench backfilling operation using subsoil materials over the trench to allow for trench settling." This variance would be in accordance with approval of the land owners listed in attachment "A" of this document.	The approval of this variance is necessary in order to prevent severe erosion and/or ponding of water along the the right-of-way where crowning would take place over the ditch centerline. Crowning of the ditch creates a berm that would hold water in areas of natural drainage and also creates a channel for water to concentrate and build flow along the top of the pipeline, resulting in severe and continuous erosion. Price Gregory will ensure that the pipeline is backfilled in a manner that will minimize ditch settlement and alleviate the need for crowning.	Approved	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
K	MM-K-057		Level 1		8/15/2009	Price Gregory Construction, Inc. request permission to construct a flume and fill structure in the dry waterbody channel that will be aligned in a manner to prevent both bank erosion and streambank scour. This flume will maintain an unrestricted flow and prevent soil from entering the waterbody. The flume will be designed to withstand and pass the highest expected flow while the flume is in place. During cleanup operations the channel will be restored to it's pre-construction location and condition.	This request is needed to minimize the overall disturbance during construction of the right of way across these dry waterbodies while allowing any flow of water to continue through the flume using the Best Management Practices.	Approved	
K	MM-K-058		Level 1		8/15/2009	Price Gregory Construction, Inc. request permission to construct a flume and fill structure in the dry waterbody channel that will be aligned in a manner to prevent both bank erosion and streambank scour. This flume will maintain an unrestricted flow and prevent soil from entering the waterbody. The flume will be designed to withstand and pass the highest expected flow while the flume is in place. During cleanup operations the channel will be restored to it's pre-construction location and condition.	This request is needed to minimize the overall disturbance during construction of the right of way across these dry waterbodies while allowing any flow of water to continue through the flume using the Best Management Practices.	Approved	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
K	MM-K-060		Level 2	8/20/2009		Price Gregory Construction, Inc. request permission to use "SEED AIDE AERO" (dry mulch) closer than 100 feet from a water body and wetland in lieu of curbcx, where the percentage of slope will allow . This would satisfy the requirements of the right of way restoration and is non-hazardous to any form of aquatic life and will not adversely effect water quality.	This request is needed due to the tremendous amount of rocky terrain and severe topography on Spread K. By not being able to crimp the straw will flow into the slope breakers (water bars) and stop the flow of water along the permanent slope breakers. When the slope breakers become cloughed with straw the slope breaker will fail and soil causing erosion will occur and enter both waterbodies and/or wetlands causing damage to that resource. SEED AIDE AERO will be the best application because it is formulated to keep soil in place, increase moisture retention and promotes a quick vegetation establishment.	Pending FERC	



Rockies Express Pipeline LLC

REX East Project

FERC Weekly Report

Landowner Complaint Resolution

Date	Mile Post	Tract	Description	Resolution	Status
6/8/2009	66.5	IL-PK-132.S03	Landowner complained that they wanted topsoil returned/replaced.	Heavy saturation and weather conditions have delayed construction restoration; already documented across the pipeline. Pending.	Pending
1/12/2009		Off-line	LO requests compensation for loss of hunting business due to construction activities.	08/19/09-no new update from ROW, however, restoration work is reported within 3 miles of this tract. ROW is reviewing claim. 04/01/09 ROW update spreadsheet lists this as still pending.	Pending
6/26/2009		IL-MO-074.001	LO is unhappy about progress of restoration.	08/19/09-no new update from ROW. Agent advise L/O that REX was in the process of restoring the land and would be happy to discuss his issues after the process was complete. Pending.	Pending
6/5/2009		IL-SA-055.000 and 056.000	Landowner filed complaint that he is unhappy with topsoil replacement and the condition of his field.	08/19/09-no new update from ROW. Agent advised LO that he would pass the complaint on to ROW supervisor. Pending.	Pending

Date	Mile Post	Tract	Description	Resolution	Status
8/4/2009	431.9	OH-BU-187.000	Surface drainage flow not correct.	Contractor is to restore drainage flow contours as soon as inclement weather allows. ROW update 08/18/09; ROW to review restoration with contractor to address issues. Pending.	Pending
6/23/2009	543.6	OH-PF-104.000	Silt runoff entering pond.	Agent to meet LO and request EI to have additional ECD's installed. Pending. 08/19/09-no new update from ROW.	Pending
6/11/2009	515.4	OH-PW-087.000	LO complained of pea gravel being dumped instead of drilling mud as agreed to.	Land agent to meet with LO. Pending. 08/19/09-no new update from ROW.	Pending
8/13/2009	505.3	OH-PW-030.000	LO had re-seeding questions.	Will be re-seeded with cover crop of winter wheat or rye. Resolved.	Resolved
8/18/2009	563.8	Off-line	Mud slide and ECD repair needed. Repair drive and remove sediment from garden.	ROW compensated landowner for damages and clean up. Resolved.	Resolved
8/18/2009	563.4	OH-PY-065.000	Mud slide and ECD repair complaints. Mud into yard area.	ROW contacted chief inspector to have clean-up performed. Contractor responded and cleaned up mud. ROW confirmed satisfaction by landowner. Resolved.	Resolved

Date	Mile Post	Tract	Description	Resolution	Status
8/14/2009	565	Off-line	Dust complaint.	ROW contacted chief inspector to have dust abatement increased. Resolved.	Resolved
7/28/2009	596.3	OH-GN-035.000	Water well flow disruption after blasting.	ROW to monitor to see if flow restores after backfill. Pending. 08/19/09-no new update from ROW.	Pending



REX East Waterbody Crossing Schedule

Spread: G

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Warren	446.58	WB-OH-432-A1	Tributary to Clear Creek	P	12	Open Cut	07/06/09	06/27/09
Warren	446.58	WB-OH-432-A2	Tributary to Clear Creek	P	12	Open Cut	07/08/09	06/27/09
Warren	447.3	WB-OH-447-BBBB	Clear Creek	P	10	Open Cut	07/02/09	07/02/09
Warren	448.44	WB-OH-434-A	Tributary to Clear Creek	I	15	Open Cut	07/06/09	07/08/09
Warren	451.3	WB-OH-436-A	Little Miami River	P	60	HDD	01/31/09	04/27/09
Warren	452.53	WB-OH-438-B	Tributary to Little Miami River	I	13	Dam & Pump/ Flume	07/17/09	07/18/09
Warren	454.54	WB-OH-451-HH	Tributary to Little Miami River	P	10	Dam & Pump/ Flume	07/20/09	07/21/09
Warren	454.99	WB-OH-451-EE	Tributary to Little Miami River	P	14	Dam & Pump/ Flume	07/20/09	07/28/09
Warren	455.17	WB-OH-451-DD	Tributary to Little Miami River	P	10	Dam & Pump/ Flume	07/13/09	07/15/09
Warren	455.41	WB-OH-451-AA	Shaffers Run	P	23	Dam & Pump/ Flume	08/01/09	08/01/09
Warren	457.45	WB-OH-457-4A	Tributary to Sandy Run	P	10	Dam & Pump/ Flume	08/01/09	08/01/09
Clinton	459.56	WB-OH-458-AAA	Caesar Creek	P	134	HDD	06/29/09	07/28/09
Clinton	466.7	WB-OH-466-AAAA	Tributary to Anderson Fork	P	15	Open Cut	08/07/09	08/10/09
Clinton	469.82	WB-OH-468-AAA	Anderson Run	P	30	Open Cut	06/18/09	06/19/09

Friday, August 21, 2009



REX East Waterbody Crossing Schedule

Fayette	479.05	WB-OH-464-A	Grassy Branch	P	15	Open Cut	06/29/09	06/29/09
Fayette	480.39	WB-OH-465-A	Rattlesnake Creek	P	40	Open Cut	07/06/09	07/08/09
Fayette	483.67	WB-OH-468-A	Missouri Ditch	P	10	Dam & Pump/ Flume	08/21/09	
Fayette	484.30	WB-OH-469-A	Sugar Creek	P	30	Open Cut	07/13/09	07/15/09
Fayette	486.37	WB-OH-484-A	Paint Creek	P	24	Open Cut	07/16/09	07/17/09
Fayette	487.8	WB-OH-487-4D			10	Open Cut	08/22/09	
Fayette	490.9	WB-OH-490-A	East Fork Paint Creek	P	32	Open Cut	07/20/09	07/22/09
Fayette	492.97	WB-OH-478-A	Dews Run	P	12	Open Cut	08/29/09	
Fayette	494.09	WB-OH-493-5A	Compton Creek	P	10	Open Cut	09/02/09	
Fayette	496.56	WB-OH-481-A	North Fork Paint Creek	P	30	Dam & Pump/ Flume	07/24/09	07/25/09
Spread: H								
County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Fayette	499.44	WB-OH-497-BBB	Tributary to Deer Creek	I	10	HDD	06/25/09	In Progress
Fayette	499.56	WB-OH-498-A	Deer Creek	P	100	HDD	06/25/09	In Progress
Pickaway	500.80	WB-OH-499-BBB	Clark Run	P	15	Open Cut	06/17/09	06/18/09
Pickaway	504.60	WB-OH-501-EE	Buskirk Creek	P	20	Dam & Pump/ Flume	07/09/09	07/11/09
Pickaway	507.07	WB-OH-491-B	Dry Run	P	25	Dam & Pump/ Flume	07/09/09	07/11/09

Friday, August 21, 2009



Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Pickaway	509.2	WB-OH-493-A	Big Darby Creek	P	170	HDD	02/04/09	03/10/09
Pickaway	510.14	WB-OH-508-BBB	Tributary to Big Darby Creek	I	20	Dam & Pump/ Flume	07/24/09	07/25/09
Pickaway	511.18	WB-OH-511-4A	Tributary to Big Darby Creek	P	12	Dam & Pump/ Flume	07/20/09	07/27/09
Pickaway	514.62	WB-OH-499-A	Scioto River	P	200	HDD	05/28/09	06/24/09
Pickaway	515.45	WB-OH-500-A	Mud Run	P	10	Open Cut	05/15/09	07/13/09
Pickaway	515.91	WB-OH-500-B	Walnut Creek	P	90	HDD	05/15/09	07/13/09
Pickaway	516	O&E CANAL	Ohio & Erie Canal	I	20	HDD	05/15/09	07/13/09
Pickaway	518.97	WB-OH-503-A	Bull Run	P	10	Dam & Pump/ Flume	06/16/09	06/17/09
Pickaway	520.15	WB-OH-504-A	Turkey Run	P	20	Dam & Pump/ Flume	06/29/09	06/30/09
Pickaway	520.51	WB-OH-505-A	Little Walnut Creek	P	15	Dam & Pump/ Flume	06/16/09	06/18/09
Pickaway	523	WB-OH-523-4A	Tributary to Little Walnut Creek	P	30	Open Cut	07/20/09	07/20/09
Fairfield	525.64	WB-OH-510-D	Tributary to Little Walnut Creek	P	20	Open Cut	07/28/09	07/31/09
Fairfield	526.64	WB-OH-511-A	Little Walnut Creek	P	30	Dam & Pump/ Flume	07/24/09	07/28/09
Fairfield	534.06	WB-OH-532-A	Ohio Canal	P	12	HDD	07/01/09	08/05/09
Fairfield	534.56	WB-OH-519-A	Tributary to Hocking River	I	10	Open Cut	08/20/09	



REX East Waterbody Crossing Schedule

Fairfield	537.95	WB-OH-522-B	Fetters Run	I	15	Open Cut	08/21/09	
Spread: I								
County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Perry	551.48	WB-OH-549-BBB	Tributary to Center Branch Rush Creek	E	10	Open Cut	Not-Crossed	Not-Crossed
Perry	551.49	WB-OH-549-AAA	Tributary to Center Branch Rush Creek	I	10	Open Cut	06/26/09	06/26/09
Perry	553.17	WB-OH-549-EE	Somerset Creek	P	16	Dam & Pump/ Flume	07/22/09	07/22/09
Perry	556.63	WB-OH-540-D	Tributary to Center Branch Rush Creek	I	10	Open Cut	08/05/09	08/05/09
Perry	560.75	WB-OH-544-F	Open Water Area	Open Water	421	Open Cut	Not crossed.	Not Crossed
Perry	560.80	WB-OH-544-E	Open Water Area	Open Water	109	Open Cut	08/11/09	08/12/09
Perry	561.47	WB-OH-559-AAA	Open Water Area	Open Water	150	Open Cut	Not Crossed	Not crossed
Perry	565.10	WB-OH-563-CCC	Tributary to Moxahala Creek	I	12	Open Cut	08/24/09	
Perry	566.09	WB-OH-548-C	Moxahala Creek	P	30	Open Cut	08/27/09	
Muskingum	566.77	WB-OH-552-D	Open Water Area	Open Water	271	Open Cut	Not Crossed	Not Crossed
Muskingum	570.47	WB-OH-568-EEE	Open Water Area	Open Water	150	Open Cut	09/06/09	
Muskingum	571.16	WB-OH-571-4A	Brush Creek	P	18	Open Cut	09/10/09	
Muskingum	575.48	WB-OH-573-AAA	Tributary to Duncan Run	E	10	Open Cut	09/14/09	
Muskingum	577.39	WB-OH-575-AAA	Muskingum River	E	420	HDD	07/06/09	08/18/09

Friday, August 21, 2009



Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Spread: J

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Muskingum	578.5	WB-OH-578-DDDD	Tributary to Muskingum River	E	20	Open Cut	08/07/09	08/12/09
Muskingum	579.85	WB-OH-578-BBB	Manns Run	P	40	Dam & Pump/ Flume	07/09/09	07/10/09
Muskingum	580.93	WB-OH-580-4B	Tributary to Salt Creek	P	12	Dam & Pump/ Flume	07/26/09	07/26/09
Muskingum	582.17	WB-OH-580-OOO	Tributary to Williams Fork	I	15	Open Cut	07/31/09	08/05/09
Muskingum	582.94	WB-OH-581-DDD	Tributary to Buffalo Creek	P	40	Dam & Pump/ Flume	07/23/09	07/28/09
Muskingum	583.52	WB-OH-583-4A	Buffalo Fork Salt Creek	P	40	Dam & Pump/ Flume	07/23/09	07/24/09
Muskingum	583.62	WB-OH-583-4B	Buffalo Fork Salt Creek	P	35	Dam & Pump/ Flume	07/23/09	07/29/09
Guernsey	592.98	WB-OH-591-AAA	Tributary to Mannon Run	I	12	Open Cut	08/21/09	
Guernsey	594.26	WB-OH-592-III	Tributary to Crane Run	I	12	Open Cut	08/23/09	
Guernsey	600	WB-OH-598-CCC	Wills Creek	P	40	Open Cut	08/30/09	

Spread: K

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Noble	611.90	WB-OH-610-AAA	Tributary to Leatherwood Creek	P	10	Open Cut	07/11/09	07/15/09

Friday, August 21, 2009



Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Belmont	623.1	WB-OH-BRR-3-A	Slope Creek	P	10	Open Cut	08/09/09	08/10/09
Belmont	625.3	WB-OH-BRR-5-A	Tributary to South Fork Captina Creek	P	15	Dam & Pump/ Flume	08/14/09	08/19/09
Belmont	626.46	WB-OH-626-4A	Impounded Tributary to Brushy Creek	Open water	30	Open Cut	08/23/09	
Belmont	627.27	WB-OH-611-C	Tributary to South Fork Captina Creek	I	10	Open Cut	08/23/09	
Belmont	628.46	WB-OH-612-D	Tributary to Piney Creek	P	15	Dam & Pump/ Flume	08/24/09	
Belmont	629.78	WB-OH-628-BBB	Piney Creek	P	30	Dam & Pump/ Flume	08/28/09	
Belmont	631.3	WB-OH-615-E	Tributary to Crabapple Creek		15	Open Cut	09/01/09	
Belmont	631.94	WB-OH-616-A	Crabapple Creek	P	12	Dam & Pump/ Flume	08/19/09	08/19/09
Belmont	633.7	WB-OH-633-BBBB	Tributary to Peavine Creek	E	10	Open Cut	09/08/09	
Belmont	633.8	WB-OH-633-AAAA	Tributary to Peavine Creek	I	10	Open Cut	09/11/09	

ROCKIES EXPRESS PIPELINE LLC
Construction Emissions Tracking
Indianapolis, IN AQCR

Wk Start	Wk End	Control Technology Population/Area				Sub Total
		Tier 1	Tier 2	Tier 3	Tier 4	
8/21/08	9/3/08	8	0	30	0	38
9/4/08	9/17/08	24	0	30	0	54
9/18/08	10/1/08	8	2	30	2	42
10/2/08	10/15/08	13	14	50	0	77
10/16/08	10/29/08	6	15	12	0	33
10/30/08	11/12/08	13	22	22	0	57
11/13/08	11/26/08	14	26	48	0	88
11/27/08	12/10/08	28	31	66	0	125
12/11/08	12/24/08	25	23	59	0	107
12/25/08	1/7/09	25	23	41	0	89
1/8/09	1/21/09	16	18	82	0	116
1/22/09	2/4/09	19	19	98	0	136
2/5/09	2/18/09	14	21	91	0	126
2/19/09	3/4/09	12	22	97	0	131
3/5/09	3/18/09	45	21	147	0	213
3/19/09	4/1/09	44	18	147	0	209
4/2/09	4/15/09	43	20	143	0	206
4/16/09	4/29/09	8	19	122	0	149
4/30/09	5/13/09	6	23	100	0	129
5/14/2009	5/27/2009	4	23	78	0	105
5/28/2009	6/10/2009	2	17	39	0	58
6/11/2009	6/24/2009	1	10	35	0	46
6/25/2009	7/8/2009	0	1	28	0	29
7/9/2009	7/22/2009	0	1	28	0	29
7/23/2008	8/5/2009	0	1	31	0	32
8/6/2009	8/19/2009	0	1	36	0	37
Total		375	360	1493	2	2230
Control Technology Distribution		16.8%	16.1%	67.0%	0.1%	100.0%

ROCKIES EXPRESS PIPELINE LLC
Construction Emissions Tracking
Cincinnati-Hamilton, OH-KY-IN AQCR

Wk Start	Wk End	Control Technology Population/Area				Sub Total
		Tier 1	Tier 2	Tier 3	Tier 4	
10/30/08	11/12/08	3	2	19	1	25
11/13/08	11/26/08	3	3	35	1	42
11/27/08	12/10/08	11	9	42	1	63
12/11/08	12/24/08	11	12	46	1	70
12/25/08	1/7/09	11	12	66	1	90
1/8/09	1/21/09	20	19	94	1	134
1/22/09	2/4/09	16	25	103	1	145
2/5/09	2/18/09	26	31	128	1	186
2/19/09	3/4/09	32	34	139	0	205
3/5/09	3/18/09	69	36	161	0	266
3/19/09	4/1/09	40	30	155	0	225
4/2/09	4/15/09	37	27	149	0	213
4/16/09	4/29/09	41	28	145	0	214
4/30/09	5/13/09	37	28	142	0	207
5/14/2009	5/27/2009	26	28	152	0	206
5/28/2009	6/10/2009	22	22	89	0	133
6/11/2009	6/24/2009	25	33	143	0	201
6/25/2009	7/8/2009	17	27	110	0	154
7/9/2009	7/22/2009	8	26	99	0	133
7/23/2008	8/5/2009	9	16	72	0	97
8/6/2009	8/19/2009	6	15	67	0	88
Total		455	432	2017	8	2912
Control Technology Distribution		15.6%	14.8%	69.3%	0.3%	100.0%

[illegible][illegible]

[illegible]

[illegible]

Restoration Checklist
Updated 8/18/2009

Station	Activity	Start Date	End Date	Notes	Responsible	Completion Date
26.60	Failed Terrace					8/31/2009
28.10	Erosion					8/31/2009
32.00	Erosion @ PI					8/31/2009
32.80	Rock Pile					8/31/2009
40.80	42.10 Top Soil restored - Needs sub-soil decompaction - Erosion at MP 41.8					8/31/2009
43.50	66.80 Rough in only Needs Clean-up					8/31/2009
66.90	Terrace Holding Water					8/31/2009
70.50	Three sink holes					8/31/2009
70.00	71.00 200th Ave and IL River HDD cleanup					8/31/2009
71.20	IL Riv HDD area - Restoration					8/31/2009
71.50	Ag Field					8/31/2009
71.70	Ag Field					8/31/2009
72.50	Ag Field Restoration					8/31/2009
72.70	Ag Field Restoration					8/31/2009
72.90	Ag Field Restoration					8/31/2009
75.40	Forested - recontour					8/31/2009
75.80	Ag Field Restoration					8/31/2009
75.90	Forested - recontour					8/31/2009
76.05	Ag Field Restoration					8/31/2009
76.15	Forested - recontour					8/31/2009
76.30	Forested - recontour					8/31/2009
76.50	Forested - recontour					8/31/2009
76.60	Forested - recontour					8/31/2009
76.70	Forested - recontour					8/31/2009
77.25	Ag Field Restoration					8/31/2009
78.00	Ag Field Restoration					8/31/2009
78.30	Ag Field Restoration					8/31/2009
78.50	Ag Field Restoration					8/31/2009
78.80	Ag Field Restoration					8/31/2009
79.70	Ag Field Restoration					8/31/2009
80.20	Ag Field Restoration					8/31/2009
80.40	Ag Field Restoration					8/31/2009
80.60	Ag Field Restoration					8/31/2009
81.10	Ag Field Restoration					8/31/2009
81.40	Ag Field Restoration					8/31/2009
82.20	Ag Field Restoration					8/31/2009
82.70	Ag Field Restoration					8/31/2009
82.80	Ag Field Restoration					8/31/2009
82.90	Ag Field Restoration					8/31/2009
83.10	Ag Field Restoration					8/31/2009
83.30	Ag Field Restoration					8/31/2009
83.50	Ag Field Restoration					8/31/2009
84.05	Ag Field Restoration					8/31/2009
84.35	Ag Field Restoration					8/31/2009
84.60	Ag Field Restoration					8/31/2009
85.20	Ag Field Restoration					8/31/2009

[illegible]

Restoration Checklist
Updated 8/18/2009

Rock pile is off ROW - not project related. Erosion is bare ground in a growing ag field									
110.30	Check Drainage Tile					No tile problem			8/15/2009
111.80	Erosion - Ponding					Caused by natural low area on ROW and extending on both sides			8/15/2009
112.40	Erosion					John's Cr - needs some work - minor erosion			8/15/2009
114.20	Check Drainage Tile - Subsidence					No tile problem			8/15/2009
115.50	Check Drainage Tile					No tile problem			8/15/2009
124.70	Erosion					This is a natural drainage			8/15/2009
125.70	Subsidence					Land owner request waiting until after harvest.			8/15/2009
126.30	Erosion at Horse Creek					No erosion - The land owner has a ford across the creek			8/15/2009
132.50	Rock Pile					Not project related			8/15/2009
144.00	Partial Restoration - Top soil replaced except on travel lane - Bridges still in - Extra work spaces need to be restored - Work is in progress with anticipated completion								
144.10	X	X	X	X	X	X	X	X	
156.00	Check Subsidence								
156.40	Check Erosion - Rocks need to be picked up								
158.80	Ponding								
160.30	Tile?								
161.00	Tile?								
162.20	Tile?								
162.70	Check Erosion								
163.10	Tile?								
168.70	Redesign and build slope breakers at Big Creek WB-IL-156-A								
171.20	Check Drain tile								
The drain tile crew has been working on this spread for the past month on and off as weather and soil conditions permitted									
Tile repairs completed 7/11/2009									
The clean-up crew is waiting for drier conditions before returning to the spread for final cleanup - return date not established.									
180.80	238.20	X	X	X	X	X	X	X	
198.50	Check drain Tile								
222.40	Subsidence								
232.60	Check Water Bars								
The drain tile repair crew moved into Sread C 7/13/2009									
The drain tile repair crew is working in Sread C									
The clean-up crew (sub-contractor) started work on 7/20/2009. Working on landowner issues, then to main-line valve issues, then to spring punch list.									

15282+77	15343+71	289.60	290.60	6/15/2009					
Following areas standing water/cannot drain/too wet to work sub soil: Roads 450E-MP291.3 & 450W-MP 291.6, Road 200E-MP292.2.									
Road 250W-MP294.0. Road 350E-MP294.9									
13776+68	14073+15	260.90	266.50	6/15/2009	Too Wet				
15283+00	15315+00	289.50	290.10	6/15/2009	6/15/2009				
13870+92	13753+17	262.00	260.00	6/16/2009	6/16/2009				
15283+00	15290+69	289.50	289.60	6/16/2009	6/16/2009				
13870+92	13753+17	262.00	260.00	6/17/2009	6/17/2009				
13791+08	13870+92	261.00	262.00	6/17/2009	6/17/2009				
14220+00	14243+43	269.30	269.80	6/17/2009	6/17/2009				
15283+00	15343+60	289.50	290.60	6/17/2009	6/17/2009				
15295+69	15330+65	289.70	290.40	6/17/2009	6/17/2009				
15330+65	15343+34	290.40	290.60	6/17/2009	6/17/2009				
15344+01	15357+49	290.60	290.90	6/17/2009	6/17/2009				
-15361+11	15394+05	290.30	291.60	6/17/2009	6/17/2009				
15394+66	15400+13	291.60	291.70	6/17/2009	6/17/2009				
15400+13	15403+05	291.70	291.70	6/17/2009	6/17/2009				
15282+85	15295+69	289.50	289.70	6/19/2009	6/19/2009	6/19/2009	6/19/2009	6/19/2009	
15295+69	15330+65	289.70	290.40	6/19/2009	6/19/2009	6/19/2009	6/19/2009	6/19/2009	
15330+65	15343+34	290.40	290.60	6/19/2009	6/19/2009	6/19/2009	6/19/2009	6/19/2009	
6/20/09, Too Wet To Work ROW									
6/21/09, Too Wet To Work ROW									
12973+82	14226+82	245.70	269.50	6/22/2009	6/22/2009				
12973+87	13021+69	245.70	246.60	6/23/2009	6/23/2009				
14132+49	14179+42	267.70	268.60	6/23/2009	6/23/2009				
14226+82	14243+43	269.50	269.80	6/23/2009	6/23/2009				
1533065	15343+34	290.40	290.60			6/23/2009			
15344+01	15357+49	290.60	290.90			6/23/2009			
14115+78	14243+43	267.30	269.80	6/24/2009					
14132+49	14238+62	267.70	269.70		6/24/2009				
15351+34	15357+49	290.80	290.90						
15344+01	15351+49	290.60	290.80		6/24/2009	6/24/2009			
14153+79	14155+79	268.10	268.10		6/25/2009				
14167+15	14170+00	268.30	268.40		6/25/2009				
14226+94	14243+43	269.40	269.80		6/25/2009				
15361+11	15378+62	290.90	291.30	6/25/2009	6/25/2009	6/25/2009			
13791+08	13794+96	261.2	261.3		6/26/2009	6/26/2009			
15361+11	15394+05	290.9	291.6	6/26/2009	6/26/2009				

[illegible]

Restoration Checklist
Updated 8/18/2009

Item	Location	Area	Volume	Weight	Material	Notes	Start Date	End Date	Status
13230+63	13341+61	250.6	252.7				7/17/2009		
13249+25	13274+10	250.93	251.40				7/17/2009		
13349+06	13337+36	252.82	252.60	7/17/2009					
13338+36	13338+36	252.62	252.82					7/17/2009	
13315+20	13329+06	252.18	252.44				7/18/2009		
13573+60	13575+20	257.08	257.11				7/18/2009		
13510+50	13520+10	255.88	256.06				7/18/2009		
15796+93	15866+49	299.18	300.50	7/19/2009			7/19/2009		
13314+25	13329+06	252.16	252.44				7/19/2009		
13573+60	13575+20	257.08	257.11				7/19/2009		
14070+23	14070+23	266.48	266.48	7/20/2009					
13870+61	13575+20	262.70	257.11	7/20/2009					
13557+10	13570+25	256.76	257.01				7/20/2009		
13260+59	13250+59	250.96	250.96					7/20/2009	
13251+03	13252+03	250.97	250.99					7/20/2009	
13041+04	13041+04	246.99	246.99	7/20/2009					
14281+76	14294+14	270.49	270.72	7/20/2009			7/20/2009		
15956+21	16036+40	302.20	303.70	7/20/2009			7/20/2009		
15892+38	15919+43	300.99	301.50	7/21/2009			7/21/2009		
15805+20	15805+40	299.34	299.34					7/21/2009	7/21/2009
14281+76	14294+14	270.49	270.72	7/21/2009					
14070+23	14070+23	266.48	266.48					7/21/2009	
13870+61	13832+50	262.70	261.98	7/21/2009			7/21/2009		7/21/2009
13521+50	13550+40	256.09	256.64				7/21/2009		
13251+03	13237+12	250.97	250.70						7/21/2009
13041+04	13041+04	246.99	246.99	7/21/2009					
13409+35	13409+35	253.98	253.98					7/21/2009	
13488+10	13497+32	255.46	255.63	7/22/2009			7/22/2009		
13776+47	13796+27	260.92	261.29				7/22/2009		7/22/2009
13510+07	13519+00	255.87	256.04	7/22/2009			7/22/2009		
13827+37	13796+27	261.88	261.29				7/22/2009		7/22/2009
13041+04	13041+04	246.99	246.99						
13776+25	13776+35	260.91	260.92					7/22/2009	
1426706	1428171	270.21	270.49	7/22/2009				7/22/2009	7/22/2009
14281+76	14294+08	270.49	270.72	7/22/2009			7/22/2009		
1592815	1596918	301.67	302.45	7/22/2009			7/22/2009		
1586918	1601672	302.45	303.35	7/22/2009					
13480+50	13488+10	255.31	255.46				7/23/2009		
13790+70	13796+27	261.19	261.29					7/23/2009	7/23/2009
13590+87	13590+97	257.40	257.40					7/23/2009	
14863+52	14888+56	281.51	281.98	7/23/2009					
13473+88	13480+50	255.19	255.31				7/24/2009		
13575+29	13597+00	257.11	257.52				7/24/2009		7/24/2009
13742+69	13742+69	260.28	260.28					7/24/2009	

[illegible]

[illegible]

[illegible]

1297511	1300947	245.74	246.39	8/19/2009	8/19/2009	8/19/2009	8/19/2009		
1260841	1264826	238.80	239.55	8/19/2009	8/19/2009	8/19/2009	8/19/2009		
1264856	1268805	239.56	240.30	8/19/2009	8/19/2009	8/19/2009	8/19/2009		
16626+98	16628+61	314.90	314.90	6/15/2009	6/15/2009				
16642+57	16645+18	315.20	315.30	6/15/2009	6/15/2009				
16659+70	16660+20	315.50	315.50	6/15/2009	6/15/2009				
16666+38	16668+61	315.70	315.70	6/15/2009	6/15/2009				
16806+05	18268+98	318.30	346.00	6/15/2009	6/15/2009	To Wet to Finish			
16808+05	18268+98	318.30	346.00	6/16/2009	6/16/2009				
17500+98	17573+32	331.50	332.80	6/17/2009	6/17/2009				
18500+00	18754+00	350.40	355.20	6/19/2009			6/19/2009		
8/20/09, Too Wet To Work ROW									
18790+00	18817+98	355.90	356.40	6/21/2009					
6/22/09, Worked on Dig Ups									
18193+00	18790+00	344.60	355.90	6/23/2009					
18193+00	18800+00	344.60	356.10	6/24/2009					
17673+00	17700+00	334.70	335.20	6/24/2009					
18530+39	18682+80	350.00	354.00	6/25/2009					
16301+38	16364+84	308.90	309.90	6/25/2009					
18682+80	18530+39	353.8	351.0	6/26/2009					
18616+29	18682+80	352.60	353.80	6/27/2009					
16400+99	16500+00	310.60	312.50	6/27/2009					
No Work	x6/28/2009								
16400+98	16500+00	310.6	312.5	6/29/2009					
18617+28	18764+16	352.60	355.40	6/29/2009					
18682+80		353.80	0.00	6/29/2009					
16400+99	16550+00	310.60	313.40	6/30/2009					
17761+59	17891+00	336.40	338.80	6/30/2009					
18682+80	18792+00	353.80	355.90	6/30/2009	6/30/2009				
18965+90	18928+64	359.20	358.50	7/2/2009	7/2/2009				
18928+64	18928+64	358.50	358.52	7/2/2009					
18965+90	18928+64	359.20	358.50	7/3/2009	7/3/2009				
16645+18	16646+00	315.25	315.27	7/6/2009			7/6/2009		
18519+98	18821+00	356.4	356.5	7/6/2009					
16645+18	16646+00	315.2	315.3	7/7/2009	7/7/2009				
18959+28	18904+97	357.2	358.0	7/7/2009	7/7/2009	7/7/2009	7/7/2009		
18959+28	18904+97	357.2	358.0	7/8/2009	7/8/2009	7/8/2009	7/8/2009		
18819+82	18819+98	356.44	356.44	7/9/2009					Partial RO
18819+98	18833+18	356.4	356.7	7/10/2009	7/10/2009	7/10/2009	7/10/2009		7/15/2009
18819+98	18798+86	356.4	356.0	7/10/2009	7/10/2009				

[illegible]

[illegible]

[illegible]

Restoration Checklist
Updated 8/18/2009

Project ID	Project Name	Site No.	Survey Date	Survey Time	Survey Location	Survey Method	Survey Results	Survey Notes	Survey Status	Survey Date	Survey Time	Survey Location	Survey Method	Survey Results	Survey Notes	Survey Status
20078+13	20078+80	380	7/3/2009	7/3/2009												
20078+13	20107+15	380	381													
21099+33	21094+60	399	398.2	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009
21094+60	21074+05	399	398.5	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009
21092+00	21075+34	399	399	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009	7/3/2009
21075+34	21054+33	399	399	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009	7/6/2009
21092+00	21090+00	399	399													
20064+29	20078+13	380	380	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009	7/7/2009
20064+29	20069+93	380	380													
20043+32	20063+90	381	381	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009
20054+58	20063+90	381	381													
20975+09	20978+44	397	397	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009
20022+80	20043+32	379	380	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009	7/8/2009
20038+21	20054+58	380	380													
20799+59	20808+0899	394	394.1	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009
20001+48	20022+80	379	379	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009
20000+55	20038+21	379	380													
20002+03	20010+59	379	379	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009	7/10/2009
19979+98	20000+55	378	379	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009
19991+50	20000+55	379	379													
20803+08	20808+00	394	394.1													
19953+75	19979+98	378	378	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009
19978+51	19991+50	379	379													
19965+92	19979+98	378	378													
19953+75	19964+51	378	378	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009
20818+74	20820+00	394	394.1	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009	7/13/2009
20809+00	20818+74	394	394.2	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009	7/11/2009
19964+92	19978+51	378	378													
19963+75	19965+92	378	378													
19963+75	19964+51	378	378	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009
19943+81	19953+11	378	378	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009
19942+31	19943+47	378	378	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009
19929+23	19942+31	377	378	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009
19929+23	19933+70	377	378													
19938+72	19964+92	378	378	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009	7/14/2009
19933+70	19942+31	378	378													
19923+73	19929+23	377	377													
19915+22	19943+81	377	378	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009
19907+88	19915+22	377	377	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009	7/15/2009
20820+00	20828+62	394	394.2													
19904+00	19938+72	377	378													
19905+38	19923+73	377	377													
19904+26	19905+02	377	377													

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]