



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124  
Amanda\_DeCesare@csx.com

February 12, 2016

Mr. George Martin, PUCO  
Mr. Joe Reinhardt, ORDC  
Ms. Jill Henry, PUCO  
Ms. Cathy Stout, ORDC  
Mr. Greg Gronbach, ORDC

RE: Case # 15-0481-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Troy, Ohio  
Crossing Name: Dakota Street  
DOT # 155 180E  
PID 98787  
MP: BE 78.91  
CSXT OP #: OH1024

Installation of grade crossing warning devices – ORDERED completion date of February 16, 2016

Communication and Signals requires a receiver coupler to complete the installation and checkout of the crossing signals. The coupler is being manufactured and should be delivered by the end of February. Upon delivery, Signal Construction will need one day to install and cut in the new signals. All work has been completed on site that can be done until the part is received.

The deadline date of February 16, 2016 will not be met. CSX formally requests approval of a 30 day extension making the new deadline date of March 16, 2016.

Additionally, concrete work needs to be completed by an outside contractor. If additional time is required for concrete curb work, CSX will notify PUCO.

Amanda J. DeCesare  
Project Manager Public Projects  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**2/11/2016 3:10:02 PM**

**in**

**Case No(s). 15-0481-RR-FED**

Summary: Request 15-0480-RR-FED 30 Day extension request Troy Oh Dakota St DOT 155180E PID 98787 MP BE 78.91 CSXT OP OH1024 electronically filed by Mrs. Vicki B Sowder on behalf of CSX Transportation