Public Utilities Commission of Ohio

Memo

TO: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 10/11/17

Re: PUCO Case No. 16-2437-RR-FED- In the Matter of a Request for the Installation

of Active Warning Devices at the IORY Railroad Crossing, DOT# 151-350H,

Camargo Road in Hamilton County, Ohio.

On August 22, 2016, the Ohio Rail Development Commission (ORDC) authorized funding for Indiana & Ohio Railway (IORY) to install lights and gates at the Camargo Road, DOT#151-350H, grade crossing in Hamilton County, Ohio. The crossing was surveyed on April 25, 2016 and was found to warrant the upgrade.

On January 25, 2017, the Commission issued a Finding and Order approving the project and requiring project completion by October 25, 2017.

On October 3, 2017, IORY filed a request for a 30 day extension. The contractor, Progress Rail, informed IORY that there was a delay in the delivery of the project materials. According to the request, the contractor is scheduled to begin work the first week of November 2017.

Staff recommends the 30 day extension.





October 3, 2017

Ohio Public Utilities Division PUCO Docketing Division 180 E Broad St Columbus, OH 43215-3793

Subject: REQUEST FOR EXTENSION – Camargo Road, Maderia, Hamilton County, Ohio

Upgrade to Lights and Gates - Case: 16-2437-RR-FED

Reference: Agency ID: Camargo Road (PID 103323)

AAR/DOT #: 151350H RR Reimb.#: 16IORY22R

IORY #: Milepost: MP 16.89

Midland Subdivision

PUCO Docketing Division:

Patrick Engineering (Patrick), on behalf of the Indiana & Ohio Railway Company, is requesting a 30-day extension for the above-referenced project since the Contractor (Progress Rail) has just informed us that there is a delay in their materials delivery.

The project was awarded to Progress Rail Services with a vendor agreement and purchase order (PO) provided. The project is reusing the existing power service for the new equipment, and a PO has been secured for the flagging. The order deadline is October 25, 2017 for completion, and the contractor expects to begin work the first week of November and be completed by mid-November, 2017.

Please feel free to contact me at (614) 354-4933 if you have any questions regarding this submission.

Sincerely,

PATRICK ENGINEERING INC.

Joseph Bolzenius, PE

Public Projects Consultant - Project Manager

oseph S. Bolzenius

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

10/11/2017 11:16:08 AM

in

Case No(s). 16-2437-RR-FED

Summary: Response In the Matter of a Request for an Extension to theInstallation of Active Warning Devices at the IORY Railroad Crossing, DOT# 151-350H, Camargo Road in Hamilton County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division