



RECEIVED-DOCKETING DIV

2006 JUL 19 PM 1:19

13th Floor (S/C J-301)
Jacksonville, FL 32202
Phone: (904) 359-1158
Fax Ph. (904) 366-4042
Mel_McNichols@csx.com

Mel McNichols
Principal Engineer
Public Projects

PUCO

Public Utilities Commission of Ohio
Docketing Division
180 E Broad Street, 13th Floor
Columbus, OH 43215-3793

Subject: Lewis Center, Delaware County, OH - Installation of Grade Crossing Warning Devices at Berlin Station Road (CR 91); DOT 518266U; QE-118.22; Case No. 05-946-RR-FED

On August 10, 2005 the Public Utilities Commission issued findings and Order for various sites included in the above Case, with the expected conclusion of each project by August 10, 2006.

CSX Transportation respectfully requests that an short extension be granted in the construction of the above site near Lewis Center, until August 31, 2006.

The following information is offered so an understanding for CSXT's request for the August 31, 2006 extension in the Ordered construction.

1. Attached on a following page is an exhibit showing the CSXT signal construction team activity since March 2006 to show the actual dates of construction completion for warning system sites in Ohio. Please note that a cluster of projects were initiated on August 10, 2005 and a separate cluster of projects on September 14, 2005. Please note, some of the projects are already constructed in the group authorized with a September 14, 2005 Order. The exhibit also shows the approximate start dates for newly authorized warning system projects with a due date of January 4, 2007.

2. A Conrail union Signal team normally stationed in Indiana, arrived in Ohio in June from Terre Haute. And after completing a warning system project at La Rue, OH (Marion Harding Road) the team arrived on July 10 at Crestline, Ohio for the Finnegan Road warning system project. They are anticipated to finish at Finnegan Road approximately August 1, 2006.

Although they will place the Finnegan Road site in service and can conform with the deadline of August 10 for Finnegan Road, their departure toward their next project at Lewis Center, Berlin Station Road will leave too little time to finish the Berlin Station Road project prior to the August 10, 2006 deadline. Although good weather during construction can act to quicken the typical three week interval for Finnegan and Berlin Station Road, adverse lightning, rainy weather and mud can interfere with this signal team's progress and the three week interval may stretch as a consequence.

Sincerely,

Mel McNichols

Cc: George Martin PUCO
Cc: Susan Kirkland ORDC
CC: Joe Reinhardt ORDC

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business
Technician _____ Date Processed 7-19-06

CSXT Signal Team Exhibit for Ohio Scheduled 2006 Warning System Projects

July 17, 2006

OPAREA	CITY	STREET	DOT	MP	P.E. / Construction Start	Construction Start	% Complete	Actual Start	Comments	
CH0468	WARREN	OH PINE AVE.	142702M	BCA-90.30	11/22/05	01/10/06	97%	07/13/06	05/16/06	in service
CH0476	CRESTLINE	OH FINNEGAN RD.	518450G	QI-72.32	11/07/05	11/18/05	21%	08/10/06	08/10/06	started field work on 7/10/06 expect in service 8/1/06
CH0481	DESHLER	OH MARION ST.	155753K	BE-164.36	11/15/05	03/16/06	19%	08/10/06	08/10/06	started field work on 7/6/06
CH0482	DESHLER	OH W. MULBERRY ST.	155754S	BE-184.73	11/15/05	03/16/06	19%	08/10/06	08/10/06	started field work on 7/6/06
CH0484	DESHLER	OH ELM ST.	155759B	BE-165.20	11/15/05	03/16/06	30%	08/10/06	08/10/06	started field work on 6/28/06
CH0477	HASKINS	OH TR 100 (KING RD.)	155808V	BE-166.00	11/10/05	12/18/05	85%	08/10/06	05/16/06	in service
CH0478	LA RUE	OH MARION-HARDING RD.	518385D	QI-116.34	11/09/05	11/18/05	100%	08/10/06	07/06/06	in service
CH0479	LEWIS CENTER	OH BERLIN STATION RD. (C.R. 91)	518266U	QE-118.22	11/09/05	08/02/06		08/10/06		start field work expected 8/2/06
CH0483	SHELBY	OH BISTLINE RD. (TR 186)	518464P	QI-85.20	11/03/05	Street closure		08/10/06		P.E. only / Not Authorized for Construction can be installed
CH0486	DAYTON	OH LEO ST.	155134D	BE-61.53	11/20/05	12/19/05	80%	09/14/06	09/14/06	expect start and finish on 9/12/06 retrofit with 4000 CWT
CH0487	FAIRFIELD	OH N. GILMORE RD.	152388H	BE-21.21	01/09/06	02/10/06		09/14/06	08/07/06	in service
CH0488	LIMA	OH BUCKEYE RD.	155662E	BE-127.98	12/08/05	05/22/06	95%	09/14/06		in service
CH0489	MIDDLETOWN	OH S.R. 122 (EATON RD.)	152427W	BE-37.60	01/27/06	02/27/06		09/14/06		start field work expected 8/10/06 finish by 9/10/06
CH0490	OTTAWA	OH C.R. M	155717P	BE-147.90	01/17/06	02/27/06	85%	09/14/06		CSXT constructed & await shortline to construct other half. CSXT to return for cutover
CH0491	TIPP CITY	OH E. DOW ST.	155170Y	BE-73.96	01/13/06	03/01/06	87%	09/14/06	06/28/06	in service
CH0492	TIPP CITY	OH GERMAN ST.	155172M	BE-73.71	01/13/06	03/01/06	87%	09/14/06	06/26/06	in service
CH0493	TROY	OH E. WATER ST.	155167C	BE-79.76	12/01/05	12/19/05	70%	09/14/06		site construction was interrupted on 8/18/06 to add unexpected cantilever to NE quadrant
CH0494	WPAKONETA	OH WILLIPIE ST.	155275M	BE-117.24	01/23/06	03/09/06	85%	09/14/06		expected to be placed in service 7/24/06
CH0505	PERRYSBURG	OH HUFFORD RD. / TWP 38D	155836S	BE-194.68	03/14/06	04/07/06		12/21/06		field start 9/1/06
CH0506	SEVILLE	OH CARLTON RD (C.R. 161)	142498C	BJ-131.80	03/07/06	04/07/06		12/21/06		crew to start 10/18/06
CH0507	SEVILLE	OH KENNARD RD. (C.R. 78)	142508U	BJ-126.04	03/07/06	04/07/06		12/21/06		crew to start 11/06/06
CH0508	VALLEY CITY	OH WOLFF RD. (C.R. 94)	141906V	BJA-136.30	02/21/06	04/07/06		12/21/06		crew to start 9/27/06
CH0461	CARLISLE	OH SRT123 (CENTRAL AVE.)	BE-44.31	02/29/06	06/02/06	07/26/06		01/02/07		crew to start 7/26/06 and finish about 8/9/06
CH0510	ANSONIA	OH DETLING RD. (C.R. 286)	536808F	QI-191.22	03/31/06	06/14/06		01/04/07		crew to start approx. 9/26/06
CH0511	BOTKINS	OH STATE ST.	155256H	BE-110.49	07/14/06			01/04/07		crew to start 8/9/06
CH0512	MARYSVILLE	OH TAYLOR RD. (C.R. 33)	513300G	QT-112.59	04/03/06	04/06/06		01/04/07		crew to start 7/24/06
CH0513	SHILOH	OH MALONE RD. (TR 17)	518474V	QI-80.07	04/03/06	04/06/06		01/18/07		in design at Safetran - Due to CSX 07-24-06
CH0520	TOLEDO	OH ERIE ST.	887099J	CTT-28.18	08/23/06			04/10/07		in design at Safetran - Due to CSX 07-24-06
CH0547	OXFORD	OH E. CHESTNUT ST.	154079C	BD-38.90				04/10/07		in design at Safetran - Due to CSX 07-24-06
CH0547	OXFORD	OH MAIN ST.	154080W	BD-38.97				04/10/07		in design at Safetran - Due to CSX 07-24-06
CH0550	OXFORD	OH CENTRAL AVE.	154081D	BD-39.06				04/10/07		in design at Safetran - Due to CSX 07-24-06
CH0549	OXFORD	OH SPRING ST.	154083S	BD-39.45				04/10/07		in design at Safetran - Due to CSX 07-24-06
CH0443	LOWELLVILLE	OH 1ST ST.	141679S	BG-68.23	07/17/06			not yet		
CH0443	LOWELLVILLE	OH 3RD ST.	141677D	BG-68.11	07/17/06			not yet		