

## BEFORE

## THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of )  
 CSX Transportation, Inc., to Install an ) Case No. 07-374-RR-FED  
 Active Grade Crossing Warning )  
 Device in Cuyahoga County, Ohio. )

ENTRY

The Commission finds:

- (1) On June 6, 2007, the Commission issued an entry directing CSX Transportation, Inc., (CSX) to install active grade crossing devices at Hummel Road (141-939H) in Brook Park, Cuyahoga County, Ohio, by June 6, 2008.
- (2) On May 19, 2008, CSX filed a request for an extension of time to October 15, 2008, to complete the project. By entry dated June 4, 2008, the Commission granted CSX's request for an extension of time.
- (3) Further, on September 15, 2008, CSX filed a request for a second extension of time to January 15, 2009, to complete the project. By entry dated October 8, 2008, the Commission granted CSX's request for a second extension of time.
- (4) In addition, on January 8, 2009, CSX filed a request for a third extension of time, to April 15, 2009, to complete this project. CSX noted that the overhead utility lines needed to be relocated before work could be completed on this project. By entry dated January 15, 2009, the attorney examiner granted a 30-day extension of the completion deadline in order to allow the Commission time to consider CSX's request for a 90-day extension. Subsequently, by entry dated February 11, 2009, the Commission granted CSX's third request for an extension.
- (5) On April 6, 2009, CSX filed a request for a fourth extension of time to May 15, 2009. On April 7, 2009, the Commission staff filed a memorandum recommending that this request be granted. Staff notes that the FirstEnergy operating company responsible for the overhead utility lines did not relocate the

This is to certify that the images appearing are an  
 accurate and complete reproduction of a case file  
 document delivered in the regular course of business.  
 Technician DAH Date Processed 4/15/09

lines in the timeframe anticipated by CSX, which necessitated the fourth request for an extension.

- (6) The Commission finds that the fourth request for an extension of time to complete the project should be granted. Accordingly, CSX should complete the project by May 15, 2009.

It is, therefore,

ORDERED, That the fourth request for an extension of time field by CSX be granted. It is, further,

ORDERED, That CSX complete construction of the project located at Hummel Road (141-939H) in Brook Park, Cuyahoga County, Ohio, by May 15, 2009. It is, further,

ORDERED, That copies of this entry be served upon all parties of record.


THE PUBLIC UTILITIES COMMISSION OF OHIO

  
Alan R. Schriber, Chairman

  
Paul A. Centolella

  
Ronda Hartman Fergus


  
Valerie A. Lemmie

  
Cheryl L. Roberto

GAP:ct

Entered in the Journal

**APR 15 2009**

  
Renee J. Jenkins  
Secretary