

FILE **Indiana**
&
Ohio

RECEIVED-DOCKETING DIV

2009 NOV 12 AM 10: 53

INDIANA & OHIO RAILWAY

2856 Cypress Way
Cincinnati, OH 45212

PUCO

November 10, 2009

Subject: **PUCO Case No. 09-68-RR-FED**
ORDC Encumbrance Number: 571600
IORY# TBA
SWE# VEM09-22899
SR 42 (West Main Street) - Railroad Crossing DOT# 525235M
Mason, (Warren), OH

Mr. George Martin
PUCO Rail Division
Ohio Department of Transportation
50 West Broad Street, Suite 1510
Columbus, Ohio 43215

Dear Mr. Martin:

I am writing you concerning the Public Utilities Commission of Ohio, Case No. 09-68-RR-FED, and authorization of the Indiana & Ohio Railway to install an Active Grade Crossing Warning Devices at the below designated locations as ordered.

1. (IORY) - West Main Street - Warren County - DOT# 525235M - PUCO No. 09-68-RR-FED - ORDC Enc. No. 571600
(ORDC Construction Authorization filed: June 1, 2009, PUCO Ordered Due Date: February 4, 2010)

The PUCO Order for the subject crossings requires the above listed projects to be in-service by February 2, 2010. The ORDC provided Construction Authorization filed June 1, 2009.

However, the City of Mason has notified the IORY that the Roadway Contractor will not begin road construction until early spring, 2010 (see attached documentation).

The IORY formally requests an extension of the PUCO Order due date from February 4, 2010, to August 4, 2010 in order to allow Roadway Construction to progress to the necessary stage for the IORY to facilitate the proper installation of the new warning system at the West Main Street railroad crossing.

Should you need to further discuss this matter or have any questions or comments, I can be reached at (904) 538-6057.

Sincerely,



Charles A. Stone
General Director Engineering

Cc: Mr. J.L. Schonder (RA)
Ms. C. Stout (ORDC)
Mr. T. Perkins (ORDC)
Mr. M. Travis (ORDC)
Mr. T. Frank (SWE)
RR Project File

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician DMM Date Processed 11/12/09

Johnson, Michael J

From: Garg, Prem [pgarg@masonoh.org]
Sent: Monday, November 02, 2009 10:39 AM
To: Johnson, Michael J
Cc: Seiler, Kurt; Tyree, Ryan
Subject: Mason Road Widening

Michael,

Construction of the Mason Road Widening from West Main Street to West Corporation Line and West Main Street from Forest Avenue to Mason Road started on Monday, August 10, 2009. Trend Construction, the contractor on this project started on the 12" water main replacement in West Main Street. Duke Energy started to replace electric poles in September. Contractor plans to continue to work on storm sewer relocation and water main work through the end of the year.

Contractor plans to start road construction in early spring 2010.

If you need any other information please let me know.

Thanks

Prem Garg
Project Manager
City of Mason
Ph. 513-229-8520 Ext. 2026

DISCLAIMER:

The Information transmitted is intended only for the person or entity to which it is addressed and may contain confidential and/or privileged material. Any review, retransmission, dissemination or other use of, or taking of any action in reliance upon, this information by persons or entities other than the intended recipient is prohibited. If you received this in error, please contact the sender and destroy any copies of this document.