



139 East Fourth Street, R. 1212Main
P.O. Box 980
Cincinnati, Ohio 45201-0980
Tel: 513-287-4337
Fax: 513-287-4386
dianne.kuhnell@duke-energy.com

Dianne B. Kuhnell
Senior Paralegal

VIA OVERNIGHT MAIL

April 19, 2011

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

10-2789-GA-ATA

Re: Case No. 10-2788-GA-RDR

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2011 First Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Dianne B. Kuhnell
Senior Paralegal

cc: All parties of record (w/encl.)
Ed Steele w/encl.
Steve Puican w/encl.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.

Technician SM Date Processed APR 20 2011 duke-energy.com

RECEIVED-DOCKETING DIV
2011 APR 20 AM 9:23
PUCO

7

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application)
of Duke Energy Ohio for an)
Adjustment to Rider AMRP Rates) Case No. 10-2788-GA-RDR

In the Matter of the Application of)
Duke Energy Ohio for Tariff Approval) Case No. 10-2789-GA-ATA

PROGRESS REPORT FOR THE FIRST QUARTER OF 2011

Duke Energy Ohio, Inc. hereby submits the attached 2011 AMRP Construction Jobs –
First Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Assistant General Counsel
Duke Energy Ohio
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 419-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S.mail or overnight delivery on April 19, 2011.


Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2011 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
1068248	E0621	MOD 452	16604	0	16604	0
915925	E3837	MOD 392	6244	1100	5144	0.176
193131	E5408	MOD 559	8263	8105	158	0.981
989471	E6026	MOD 396	16829	0	16829	0
578138	E7005	MOD 578	15542	0	15542	0
287983	E7026	MOD 455	8458	899	7559	0.106
193134	E8724	MOD 609	8824	2741	6083	0.311
193150	E8727	MOD 562	1783	0	1783	0
1311831	E8945	MOD 484	14951	1003	13948	0.067
193138	F0104	MOD 465	1666	0	1666	0
193140	F0105	MOD 488	15957	9016	6941	0.565
193148	F6366	MOD 580	10190	0	10190	0
193153	F6625	MOD 588	17949	0	17949	0
193141	F6626	MOD 494	14592	11427	3165	0.783
193147	F6627	MOD 541	11649	0	11649	0
193125	F7405	MOD 425	10493	0	10493	0
599806	F9169	MOD 519	13062	4937	8125	0.378
193144	F9170	MOD 534	11227	1500	9727	0.134
193136	G0614	MOD 404	9766	860	8906	0.088
602052	G0898	MOD 497	6267	0	6267	0
193143	G0967	MOD 523	13127	0	13127	0
1000497	G0968	MOD 426	18847	0	18847	0
1001096	G0971	MOD 579	15172	0	15172	0
1216458	G1398	MOD 582	15416	0	15416	0
614301	G1520	Short Vine	1287	0	1287	0
1551636	G1730	MOD 635	1329	0	1329	0
1561525	G1731	MOD 636	4758	3775	983	0.793
1755968	G2239	Rutland Ave	505	0	505	0
Totals			290,757	45,363	245,394	15.6%

Duke Energy Ohio
2011 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2011 AMRP Construction Jobs
1st Quarter Progress Report

JOBS REMOVED FROM 2009 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2011 AMRP Construction Jobs
First Quarter Update

JOBS

Job	Work Order			Main	Plastic Main						Steel Main						
Number	Number	Job Name	Contractor	Estimate	2 Inch	3 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	3 Inch	6 Inch	8 Inch	12 Inch	16 Inch	24 Inch
1068248	E0621	MOD 452	AMS	1,301,082	6,847		6,015	3,742									
915925	E3837	MOD 392	HENKELS	725,453	2,119		500	3,619	6								
193131	E5408	MOD 558	RLA	675,658	452		4,757	3,054									
989471	E8028	MOD 398	MILLER	1,172,144	8,012		8,748	40	29								
578138	E7005	MOD 578	RLA	1,585,145			7,081	6,902	1,579								
287983	E7028	MOD 455	RLA	1,070,616	392	35	367	68	137	7,459			10		117	10	
193134	E8724	MOD 609	BREWER	762,929	6,370		2,454										
193150	E8727	MOD 562	RLA	209,367			1,775		8								
1311831	E8945	MOD 484	BREWER	1,228,205	7,925		5,573	1,453									
193138	F0104	MOD 485	MILLER	113,209			1,688										
193140	F0105	MOD 488	MILLER	1,223,506	7,073		6,736	713	12	1,423							
193148	F6366	MOD 580	HENKELS	952,258	5,747		4,443										
193153	F6625	MOD 588	MILLER	1,285,933	11,023		4,626	2,300									
193141	F6626	MOD 494	RLA	1,231,415	7,086		5,086	2,420									
193147	F6627	MOD 541	RLA	1,486,694	2,859		988	5,938	1,323	541							
193125	F7405	MOD 425	RLA	925,476	4,060		6,416	5		12							
599806	F9169	MOD 519	AMS	938,134	5,465		5,475	55		2,087							
193144	F9170	MOD 534	AMS	901,801	6,027		3,286	1,934									
193136	G0614	MOD 404	HENKELS	873,270	6,148		3,588	30									
602052	G0808	MOD 497	RLA	511,922	819		4,188	1,153		107						15	
193143	G0967	MOD 523	AMS	908,918	4,184		6,935	2,008									
1000497	G0968	MOD 426	BREWER	1,711,279	7,635		8,935	2,277								6	14
1001096	G0971	MOD 579	AMS	1,454,887	4,613		6,606	3,953					18				
1218458	G1398	MOD 582	AMS	941,336	8,337		7,064	15									
614301	G1520	SHORT VINE	HENKELS	216,042			1,287					8					
1551638	G1730	MOD 635	RLA	237,567	53		71		585	620							
1561525	G1731	MOD 636	AMS	592,113	420		1,050	10	2,606	672							
1755968	G2239	RUTLAND AVE	AMS	63,850			605										
Totals				25,300,009	113,666	35	116,181	41,689	6,285	12,901	0	8	0	28	117	31	14