FILE

RECEIVED-DOCKETING DIV

2011 JUN 15 AM 9: 49

Public Utilities Commission of Ohio

PUCO

Memo

To:

Docketing Division

From

George Martin, Grade Crossing Planner, Rail Division

Re:

PUCO Case No. 10-618-RR-FED Request of the Indiana & Ohio Railway for an extension of

time to complete a grade crossing project

Date:

June 15, 2011

On June 14, 2011, the Indiana & Ohio Railway (IORY) filed in this docket a request for an extension of time, until September 19, 2011, to complete the grade crossing project located at Fairfield County, Violet Township, Pickerington Rd/CR 20, DOT# 228945G. This project involves the installation of flashing lights and roadway gates plus interconnection of the highway traffic signals with the railroad warning devices. The Attorney Examiner granted a previous extension, until June 19, 2011, for the completion of this project.

IORY states in its request that it has not yet been able to install advanced traffic signal preemption at the crossing, and has been notified by the Ohio Rail Development Commission of a lead of time of 60 days to complete this aspect of the project. IORY further notes that the lights and gates were placed in service on June 9, 2011, and that the highway traffic signal signals are interconnected with simultaneous preemption.

The portion of this project over which the Commission has jurisdiction has been completed. Accordingly, there is no need for the Commission to consider the request of IORY.

Staff would request that IORY file notice in this docket once the advanced preemption has been tested and activated.

C: Legal Department

Please serve the following parties of record

Page 1

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.

Technician Date Processed JUN 1 5 2011

Ms Susan Kirkland

Ohio Rail Development Commission

1980 West Broad St

Columbus, Oh 43223

Mr Don Clark

Indiana & Ohio Railway

2856 Cypress Way

Cincinnati, Oh 45212

Mr Frank Anderson

Fairfield County Engineer

3026 W Fair Ave

Lancaster, Oh 43130-8993

Mr Matt Paul

Xorail

5011 Gate Pkwy.

Building 100, Ste. 400

Jacksonville, Fl 32256