


On July 6, 2011, OHCR submitted a request for a 90 day extension. The Commission granted the extension on July 15, 2011.

On September 9, 2011, OHCR requested another 30 day extension. Their request stated that they were waiting on AEP to complete the power pole extension. On September, 9, 2011, the local Rail PUCO/FRA inspector visited the site and determined that the power pole extension was complete and that the OHCR needed to install the meter service for AEP to complete the power hook-up. Since AEP has done everything necessary, the railroad needs to move forward with this project. Staff does not recommend a 30 day extension for this project.

The Columbus & Ohio River Rail Road
Mahoning Valley Railway Company
Ohio Central Railroad, Incorporated
Warren & Trumbull Railroad Company
Aliquippa & Ohio River Railroad Company



a Genesee & Wyoming Company

Pittsburgh & Ohio Central Railroad Company
Ohio & Pennsylvania Railroad Company
Ohio Southern Railroad, Incorporated
Youngstown Belt Railroad Company
Youngstown & Austintown Railroad Company

Sept 9th, 2011

Ohio Public Utilities Commission
Docketing Division
180 East Broad Street
Columbus, Ohio 43215-3793

RE: Case # 10-480-RR-STP
Ohio Central Railroad Grade Crossing,
DOT#474-256M, Yoder Road, Auburn Twp

Dear Administrator:

Under Commission Order Ohio Central Railroad, has started construction on the warning device installation at Yoder Rd, Auburn Twp but is at a position where we are waiting on AEP to finish the installation of the pole line to feed power to our case. The Ohio Central Railroad asks the commission for a 30 day extension to allow the power company to complete their work.

Sincerely,

A handwritten signature in dark ink, appearing to read 'Daniel Birrell'.

Daniel Birrell
Signal Supervisor
The Ohio Central Railroad System
(740) 295-4122

Enclosures