



## ELING & LAKE ERIE RAILWAY COMPANY

Dan Reinsel Signal & Communication Supervisor

100 East First Street Brewster, OH 44613

Tel. 330-767-7202

dreinsel@wlerwy.com

Fax: 330-767-3213

Public Utilities Commission of Ohio **Docketing Division** 180 East Broad Street Columbus, OH 43215-3793

16 November 2012

RE: Confirmation of Electric Service Application

Please enter this for record in each of the following identified projects.

Project#

12-2664-RR-FED

Street:

Allen Ave., DOT 142-854J

Utility:

American Electric Power, AEP Work Order # 075912589

Status:

Site survey conducted with AEP, installation work to be completed by 12/14/2012

Project#

12-2205-RR-FED

Street:

Fourth Street SE, Canton, DOT 474-378S

Utility:

American Electric Power, AEP Work Order # 072549338

Status:

Site survey conducted with AEP, installation work to be completed by 12/14/2012

Project#

12-2205-RR-FED

Street:

Third Street SE, Canton, DOT 474-380T

Utility:

American Electric Power, AEP Work Order # 075073017

Status:

Site survey conducted with AEP, installation work to be completed by 12/14/2012

Project#

12-2205-RR-FED

Street:

Sixth Street NE, Canton, DOT 474-387R

Utility:

American Electric Power, AEP Work Order # 076728918

Status:

Installed and energized

Project#

12-2205-RR-FED

Street:

Second Street NE, Canton, DOT 474-383N

Utility:

American Electric Power, AEP Work Order # 078658252

Status:

Site survey conducted with AEP, installation work to be completed by 12/14/2012

Project#

12-2142-RR-FED

Street:

Eby Road and Fox Lake Road, DOT's 473-203K and 473-202D

Utility:

American Electric Power, AEP Work Order # 077409411

Status:

Installed and energized

Project#

12-1025-RR-STP

Street:

Kolher Road, DOT 473-178E

Utility:

American Electric Power, AEP Work Order # 073902241

Status:

Installed and energized

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of