



Amanda J. DeCesare
Project Manager – Public Projects
1717 Dixie Highway, Suite 400
Fort Wright, KY 41011
Tel. 859-344-8442
Amanda_DeCesare@csx.com

March 4, 2013

RE: DeGraff, Logan County, OH – TR 33 - CASE# 12-1692-RR-STP

REQUEST FOR 30 DAY EXTENSION

Please extend the construction deadline by 30 days from 03-13-13 to 04-13-13.

This extension request is a precautionary measure due to a possible need for the relocation of the gates from 10'3" from the edge of the traveled roadway to 8'3". A second question about the need for a platform on the NW warning device has arisen. A field meeting will be requested between Ohio and CSX to determine if design changes are required. If changes are required, an extension may be necessary.

Please advise if this will be granted.

Thank you,

A handwritten signature in blue ink, appearing to read "A. DeCesare", written in a cursive style.

Amanda J DeCesare

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/4/2013 10:25:41 AM

in

Case No(s). 12-1692-RR-FED

Summary: Request DeGraff, Logan County, OH TR 33 DOT 538715L PID 92770 MP QI
146.76 CSX OP # OH0874

Request for PUCO deadline extension 30 days electronically filed by Mrs. Vicki B Sowder on
behalf of CSX Transportation