



139 East Fourth Street, Rm. 1212-Main
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-287-4337
Fax: 513-287-4386
dianne.kuhnelt@duke-energy.com

7

Dianne B. Kuhnelt.
Senior Paralegal

VIA OVERNIGHT MAIL

May 2, 2013

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

Re: Case No. 12-3028-GA-RDR, *et al.*

12-3029 - GA - ATA

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2013 First Quarter Progress Report for the AMRP Program in the above-referenced cases.

Sincerely,

Dianne B. Kuhnelt
Senior Paralegal

cc: All parties of record (w/encl.)

RECEIVED-DOCKETING DIV
2013 MAY -3 AM 9:22
PUCO

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application	)	
of Duke Energy Ohio, Inc. for an	)	Case No. 12-3028-GA-RDR
Adjustment to Rider AMRP Rates to	)	
Recover Costs Incurred in 2012	)	


In the Matter of the Application of	)	
Duke Energy Ohio, Inc. for Tariff	)	
Approval.	)	Case No. 12-3029-GA-ATA

PROGRESS REPORT FOR THE FIRST QUARTER OF 2013

Duke Energy Ohio, Inc. hereby submits the attached 2013 AMRP Construction Jobs –
First Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Associate General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on May 2nd, 2013.



Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2013 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193149	F9172	MOD 561	4,783	736		15%
193152	G3080	MOD 585	9,535	0		0%
2198757	G3081	MOD 537	7,432	1,876		25%
193151	G3594	MOD 581	15,731	9,584		61%
3098799	G7203	MOD 652 Part 1	5,407	2,269		42%
3100327	G7217	MOD 486	3,856	0		0%
3162366	G7495	MOD 517	9306	5,269		57%
3168621	G7645	MOD 587	6,234	4,285		69%
3175749	G7693	MOD 403	6,931	4,311		62%
3207100	G7704	MOD 647 Part 1	8,412	3,053		36%
3214571	G7739	MOD 652 Part 2	6,083	3,381		56%
3214605	G7741	MOD 652 Part 3	4,977	3,539		71%
3275033	G7980	MOD 654	5,166	0		0%
3296691	G8027	MOD 664	11,033	1,127		10%
3387520	G8263	MOD 647 Part 2	3,869	0		0%
3387537	G8265	MOD 647 Part 3	5,874	0		0%
3454863	G8445	MOD 491	12,608	0		0%
3531079	G8689	MOD 505	5,857	0		0%
Totals			133,094	39,430	0	29.6%

Duke Energy Ohio
2013 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2013 AMRP Construction Jobs
1st Quarter Progress Report

JOBS REMOVED FROM 2011 AMRP CONSTRUCTION PROGRAM

<u>Job</u> <u>Number</u>	<u>Work Order</u> <u>Number</u>	<u>Job</u> <u>Name</u>	<u>Actual</u> <u>Length</u>	<u>Length</u> <u>To Date</u>	<u>Remaining</u> <u>Main</u>	<u>Percentage</u> <u>Complete</u>
		None				

Duke Energy Ohio
2013 AMRP Construction Jobs
First Quarter Update

JOBS

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main								
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	3 Inch	4 Inch	12 Inch	16 Inch	20 Inch	24 Inch	30 Inch	
193149	F9172	MOD 561	AMS	811,540	11	1,170	1,870	1,792									
193152	G3080	MOD 585	KS	860,071	6,798	2,722			15								
2198757	G3081	MOD 537	KS	1,989,465		84	1,482	1,973	3,893								
193151	G3594	MOD 581	RLA	1,668,116	8,837	6,866	28										
3098799	G7203	MOD 652 Part 1	RLA	1,490,145					316	683					5,086		5
3100327	G7217	MOD 486	Henkels	505,165	1,863	1,310											
3162366	G7495	MOD 517	RLA	1,226,309	2,514	5,852	940										
3168621	G7645	MOD 587	AMS	846,007		3,096	2,617	521									
3175749	G7693	MOD 403	KS	801,426	6,673	90	168		75				30	7,556			
3207100	G7704	MOD 647 Part 1	RLA	2,335,363	587	74	90								6,054		
3214571	G7739	MOD 652 Part 2	RLA	1,703,016	29										4,748	299	
3214605	G7741	MOD 652 Part 3	RLA	1,743,214	91	23											
3275033	G7980	MOD 654	AMS	1,655,404	142	88			67	3,059							
3296691	G8027	MOD 664	Henkels	2,215,188	141	1,182	2,218	1,211	6,281								
3387520	G8263	MOD 647 Part 2	RLA	1,214,301	40	152	27						13	3,637			
3387537	G8265	MOD 647 Part 3	RLA	1,814,532	22	59	110	82						5,601			
3454863	G8445	MOD 491	AMS	1,359,426	8,227	3,182	1,187	12									
3531079	G8689	MOD 505	AMS	928,876	2,852	2,064	941										
Totals				25,167,664	36,827	28,014	11,678	5,989	13,931	0	0	73	20,433	15,888	299		10