

**Public Utilities
Commission of Ohio**

Memo

To: Docketing Division
From: George Martin, Grade Crossing Planner, Rail Division
Re: PUCO Case No. 12-2465-RR-FED, Request of CSX Transportation for an extension of 30 days to complete a project in Hamilton County
Date: June 4, 2013

By its Entry dated September 19, 2012, the Commission ordered that CSX Transportation (CSX) install mast-mounted flashing lights and roadway gates at Millsdale St, DOT# 152362F, City of Cincinnati, Hamilton County, on or before June 19, 2012.

On May 28, 2013, CSX filed in this docket a request for an additional 30 days to complete the project. CSX states that the project is completed, but cannot be placed in service at this time due to a Positive Train Control (PTC) project occurring at the same location. Staff was made aware of this issue at a meeting on April 26, 2013. Staff finds the request well made, and recommends that the Attorney Examiner grant the request.

RECEIVED-DOCKETING DIV
2013 JUN -4 AM 10:19
PUCO

C: Legal Department

Please serve the following parties of record

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician MS Date Processed JUN 04 2013