

**BEFORE THE**  
**PUBLIC UTILITIES COMMISSION OF OHIO**

In the Matter of the Annual Application	)	
of Duke Energy Ohio, Inc. for an	)	Case No. 12-3028-GA-RDR
Adjustment to Rider AMRP Rates to	)	
Recover Costs Incurred in 2012	)	

In the Matter of the Application of	)	
Duke Energy Ohio, Inc. for Tariff	)	
Approval.	)	Case No. 12-3029-GA-ATA

---


**PROGRESS REPORT FOR THE THIRD QUARTER OF 2013**

---

Duke Energy Ohio, Inc. hereby submits the attached 2013 AMRP Construction Jobs –  
Third Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo  
Associate General Counsel  
Duke Energy Ohio  
139 East Fourth Street Room 1303 Main  
P.O. Box 960  
Cincinnati, Ohio 45201  
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by  
U.S. Mail, overnight delivery or electronic service on October 17<sup>th</sup>, 2013.

  
Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 <sup>th</sup> Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 <sup>th</sup> Floor Columbus, Ohio 43215	

**Duke Energy Ohio**  
**2013 AMRP Construction Jobs**  
**3rd Quarter Progress Report**

**JOBS WITH MAIN TO BE COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193149	F9172	MOD 561	4,791	4,482	309	94%
193151	G3594	MOD 581	15,717	15,587	130	99%
3105584	G7340	MOD 490	21,333	19,318	2,015	91%
3214605	G7741	MOD 652 Part 3	4,977	4,925	52	99%
3229954	G7796	MOD 493	5,977	4,229	1,748	71%
3240043	G7898	MOD 509	8,622	0	8,622	0%
3275033	G7980	MOD 654	7,592	1,532	6,060	20%
3296691	G8027	MOD 664	12,492	9,361	3,131	75%
3387520	G8263	MOD 647 Part 2	4,052	2,411	1,641	60%
3387537	G8265	MOD 647 Part 3	6,115	4,322	1,793	71%
3445811	G8425	MOD 533	12,302	441	11,861	4%
3466355	G8459	MOD 646	4,510	2,350	2,160	52%
3466350	G8460	MOD 520	13,677	7,948	5,729	58%
3542667	G8690	MOD 595	7,067	0	7,067	0%
3494102	G8691	MOD 538	2,492	1,893	599	76%
3695677	G9110	MOD 593	13,844	6,114	7,730	44%
3818953	G9407	MOD 485	11,692	11,160	532	95%
3901876	G9673	MOD 518	12,871	1,740	11,131	14%
3901876	G9674	MOD 676	2,559	2,015	544	79%
4298458	H0465	MOD 610	1,252	0	1,252	0%
3918098	H0521	Sunset/Guerley	4,600	0	4,600	0%
Totals			178,534	99,828	78,706	55.9%

**Duke Energy Ohio**  
**2013 AMRP Construction Jobs**  
**3rd Quarter Progress Report**

**JOBS WITH MAIN COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193152	G3080	MOD 585	10,581	10,581	0	100%
2198757	G3081	MOD 537	7,577	7,577	0	100%
3057607	G7080	MOD 649	608	608	0	100%
3098799	G7203	MOD 652 Part 1	5,469	5,469	0	100%
3100327	G7217	MOD 486	4,155	4,155	0	100%
3162366	G7495	MOD 517	9,676	9,676	0	100%
3168621	G7645	MOD 587	6,281	6,281	0	100%
3175749	G7693	MOD 403	7,028	7,028	0	100%
3207100	G7704	MOD 647 Part 1	8,416	8,416	0	100%
3214571	G7739	MOD 652 Part 2	6,282	6,282	0	100%
3454863	G8445	MOD 491	13,960	13,960	0	100%
3531079	G8689	MOD 505	6,129	6,129	0	100%
			<u>86,162</u>	<u>86,162</u>	<u>0</u>	<u>100.0%</u>

**Duke Energy Ohio**  
**2013 AMRP Construction Jobs**  
**3rd Quarter Progress Report**

**JOBS REMOVED FROM 2013 AMRP CONSTRUCTION PROGRAM**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

**Duke Energy Ohio**  
**2013 AMRP Construction Jobs**  
**Third Quarter Update**

**JOBS**

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main									
					2 inch	4 inch	6 inch	8 inch	12 inch	3 inch	8 inch	12 inch	16 inch	20 inch	24 inch	30 inch		
3901876	G9673	MOD 518	RLA	1,312,050	3,712	7,148	666											
3901876	G9674	MOD 676	KS	447,505	1,239	1,323												
4298458	H0465	MOD 610	AMS	247,693		1,252												
3105584	G7340	MOD 490	RLA	1,925,479	12,339	7,930	706	21										
3494102	G8691	MOD 538	AMS	815,239	1,240		24	281	932			6	9					
3542667	G8690	MOD 595	HENKELS	1,147,668	1,046	2,940	1,685		1,396									
3918098	H0521	Sunset/Guerley	RLA	757,603	1,290		170		3,140									
Totals				6,653,238	20,866	20,593	3,251	302	5,468	0	6	9	0	0	0	0	0	0

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**10/17/2013 1:59:05 PM**

**in**

**Case No(s). 12-3028-GA-RDR, 12-3029-GA-ATA**

Summary: Report Progress for the Third Quarter of 2013 electronically filed by Dianne Kuhnell on behalf of Rocco D'Ascenzo and Duke Energy Ohio, Inc.