#### **BEFORE THE**

#### PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application of Duke Energy Ohio, Inc., for an Adjustment to Rider AMRP Rates.	)	Case No. 13-2231-GA-RDR
In the Matter of the Application of Duke Energy Ohio, Inc., for Tariff Approval.	)	Case No. 13-2232-GA-ATA

#### PROGRESS REPORT FOR THE FIRST QUARTER OF 2014

Duke Energy Ohio, Inc. hereby submits the attached 2014 AMRP Construction Jobs – First Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.

Rocco D'Ascenzo

Associate General Counsel

**Duke Energy Ohio** 

139 East Fourth Street Room 1303 Main

P.O. Box 960

Cincinnati, Ohio 45201

(513) 287-4320

# CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on May \_\_\_\_\_\_, 2014.

Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 <sup>th</sup> Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 <sup>th</sup> Floor Columbus, Ohio 43215	

## <u>Duke Energy Ohio</u> 2014 AMRP Construction Jobs 1st Quarter Progress Report

#### JOBS WITH MAIN TO BE COMPLETED

Job	Work Ord	SEASON DESCRIPTION OF THE STATE	Projected	Length	Remaining	Percentage
Number	Number	<u>Name</u>	Length	To Date	Main	Complete
3648537	G8997	MOD 506	16,844	3,191	13,653	19%
3695700	G9109	MOD 673	9,801	5,593	4,208	57%
3539976	G8668	MOD 591	14,437	6,895	7,542	48%
3819339	G9400	MOD 586	13,941	0,000	13,941	0%
4192501	H0262	MOD 471	4,934	ő	4,934	0%
3392698	G8268	MOD 502	21,855	13,624	8,231	62%
4192541	H0263	MOD 556	6,218	1,789	4,429	29%
3902841	G9676	MOD 677	10,460	0	10,460	0%
4157707	H0261	MOD 470	9,211	ō	9,211	0%
4539463	H1025	MOD 592	9,684	o	9,684	0%
4463520	H0950	MOD 515	16,149	2,553	13,596	16%
4615735	H1238	MOD 476	18,060	0	18,060	0%
4549994	H1054	MOD 544	2,793	0	2,793	0%
4630640	H1704	MOD 480	6,783	ŏ	6,783	0%
4754060	H1666	MOD 513	13,197	o	13,197	0%
4757843	H1806	MOD 501	7,993	ō	7,993	0%
4760196	H1668	MOD 543	12,969	ō	12,969	0%
4816656	H1706	MOD 590	6,706	ő	6,706	0%
4038769	G9971	MOD 651	15,591	4,199	11,392	27%
4266642	H0422	MOD 657	7,167	2,417	4,750	34%
3928216	G9696	MOD 655	1,351	0	1,351	0%
4449605	H0838	MOD 650	1,992	Ö	1,992	0%
4158060	H0214	MOD 653	3,296	ō	3,296	0%
4343783	H0558	MOD 658	1,324	0	1,324	0%
4252031	H0385	MOD 662	1,506	ō	1,506	0%
4514285	H1001	MOD 665	3,545	1,553	1,992	44%
3542667	G8690	MOD 595	7,067	4,957	2,110	70%
4615814	H1240	MOD 674	1,452	0	1,452	0%
4671480	H1429	MOD 669	6,206	ő	6,206	0%
3884119	G9541	MOD 656	7,425	ō	7,425	0%
3918098	H0521	Sunset Ln/Guerley Rd	4,600	1,221	3,379	27%
4121548	H0947	Queen City Ave MOD 643	6,716	809	5,907	12%
		Totals	271,273	48,801	222,472	18.0%

# Duke Energy Ohio 2014 AMRP Construction Jobs 1st Quarter Progress Report

### JOBS REMOVED FROM 2011 AMRP CONSTRUCTION PROGRAM

JobWork OrderJobActualLengthRemainingNumberNumberNameLengthTo DateMain

None

Percentage

Complete

# <u>Duke Energy Ohio</u> 2014 AMRP Construction Jobs First Quarter Update

#### <u> 1088</u>

lab	Mark Outs																
Job	Work Order	4-4-44		Main			Plastic						Steel Main	1			
Number	Number G8997	Job Name	Contractor	Estimate	2 Inch	3 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	4 Inch	6 Inch	12 Inch	16 Inch	20 Inch	24 Inch
3648537 3695700		MOD 506 MOD 673	RLA	2,062,637	8,259		4,167	1,641									
3539976	G8668	MOD 573 MOD 591	AMS	1,437,714	2,470		7,184										
			KS	3,770,134	6,967		2,330	5,113	22								
3819339	G9400 H0262	MOD 586	AMS	1,914,768	2,209		3,513	6,024	1,603	392	4	25					
4192501		MOD 471	KS	1,037,009	2,431		1,425	1,078									
3392698	G8268	MOD 502	RLA	2,587,020	9,184	109	9,447	1,204	1,886								
4192541	H0263	MOD 556	AMS	779,230	3,595		760	1,883									
3902841	G9676	MOD 677	RLA	1,077,829	3,762		3,821	1,375									
4157707	H0261	MOD 470	AMS	1,172,387	5,421		3,786										
4539463	H1025	MOD 592	AMS	1,121,424	5,860		2,789	1,027	8								
4463520	H0950	MOD 516	KS	2,354,620	12,133		4,000		15								
4615735	H1238	MOD 476	RLA	1,684,078	8,950		5,907	2,115									
4549994	H1054	MOD 544	RLA	889,730	76		1,594	1,111	12								
4630640	H1704	MOD 480	AMS	1,383,022	1,336		311	-149	4,981	6							
4754060	H1666	MOD 513	AMS	1,528,752	4,610		3,437	4,950									
4757843	H1806	MOD 501	AMS	1,260,732	3,745		1,822	2,414	6	6							
4760196	H1668	MOD 543	RLA	2,532,126	5,564		5,049		2,259	97							
4816656	H1706	MOD 590	AMS	717,259	4,375		2,331										
4038769	G9971	MOD 651	FILA	5,136,672	649		728	125		6						13,488	21
4266642	H0422	MOD 657	A,S	2,180,459			668	108								6,191	21
3928216	G9696	MOD 655	R;A	429,535	11		50			1,287				1	2	0,131	
4449605	H0838	MOD 650	AMS	944,349	101					.,				•	-		1,891
4158060	H0214	MOD 653	AMS	1,331,449	36		19		49					10		3,238	1,031
4343783	H0558	MOD 658	AMS	485,970			28							10		3,230	1,297
4252031	H0385	MOD 662	KS	798,794	13		130	39							1,324		1,237
4514285	H1001	MOD 665	KS	1,627,905				-	54	1,609					1,074	20	999
3542667	G8690	MOD 595	HENKELS	1,147,668	1,046		2,940	1,685	-	1,396					1,014	20	251
4615814	H1240	MOD 674	RLA	480,365	•-		713	170-0		.,				A	731		
4671480	H1429	MOD 669	RLA	1,834,940	109		208	626	1,352	2,996				3	912		
3884119	G9541	MOD 656	RLA	3,206,552	40		476	59	* 9******	95			8	23	1,501	5,221	
3918096	H0521	Sunset Ln/Guerley Rd	RLA	757,603	1,290					3,140				ELJS.	Tappi	9,661	
4121548	H0947	Queen City Ave MOD 643	AMS	1,257,525	55		115	30	145	6,125							
		Totals		50,930,252	94,497	109	69,950	32,756	12,592	17,155	4	25	8	45	5,544	28,158	4,208

This foregoing document was electronically filed with the Public Utilities

**Commission of Ohio Docketing Information System on** 

5/5/2014 2:22:32 PM

in

Case No(s). 13-2231-GA-RDR, 13-2232-GA-ATA

Summary: Report Progress Report for the First Quarter of 2014 electronically filed by Dianne Kuhnell on behalf of Duke Energy Ohio, Inc. and Rocco D'Ascenzo