



CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042

July 23, 2015

Mr. George Martin
Ms. Jill Henry
PUCO

Ms. Catherine Stout
Mr. Joe Reinhardt
ORDC

RE: Case # 14-2177-RR-FED
PID 98130
Marysville, Union County, OH
Industrial Parkway
DOT 513832K
MP QT 106.07
CSXT OP # OH1018

REQUEST FOR 3 MONTH EXTENSION

Current deadline is September 17, 2015

CSX formally request an extension on this project of 3 months.

This project involved the installation of flashing light signals and gates at the Industrial Parkway grade crossing. Due to some miscommunication within CSX signal engineering and the construction group a step was missed causing a delay in getting this project on the construction schedule.

Construction is moving ahead with the wiring of the house and materials are being purchased. CSX feels that 90 additional days to the schedule would be of benefit to the field construction team.

Thank you

Troy Creasy

Project Manager II
CSX Public Projects (NC, VA, DC, MD, DE, WV, OH*)
(O) 804-226-7718 | (F) 904-245-4412
1610 Forest Ave, Suite 120, Richmond VA 23229

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

7/23/2015 3:50:13 PM

in

Case No(s). 14-2177-RR-FED

Summary: Request Extension Request Marysville, Union County, OH Industrial Parkway PID 98130 DOT 513832K MP QT 106.07 CSXT OP # OH1018 electronically filed by Mrs. Vicki B Sowder on behalf of CSX Transportation