

**BEFORE THE**  
**PUBLIC UTILITIES COMMISSION OF OHIO**

In the Matter of the Annual Application of	)	
Duke Energy Ohio, Inc., for an Adjustment	)	Case No. 14-2051-GA-RDR
to Rider AMRP Rates.	)	

In the Matter of the Application of Duke Energy	)	
Ohio, Inc., for Tariff Approval.	)	Case No. 14-2052-GA-ATA

---


**PROGRESS REPORT FOR THE SECOND QUARTER OF 2015**

---

Duke Energy Ohio, Inc. hereby submits the attached 2015 AMRP Construction Jobs –  
Second Quarter Report.


Respectfully submitted,

DUKE ENERGY OHIO, INC.

  
\_\_\_\_\_  
Amy B. Spiller  
Deputy General Counsel  
Rocco D'Ascenzo  
Associate General Counsel  
Duke Energy Ohio  
139 East Fourth Street Room 1303 Main  
P.O. Box 960  
Cincinnati, Ohio 45201  
(513) 287-4320

**CERTIFICATE OF SERVICE**

I certify that a copy of the foregoing was served on the following parties of record by  
U.S. Mail, overnight delivery or electronic service on July 31, 2015.

  
Rocco D'Ascenzo

William L. Wright, Esq. Thomas Lindgren, Esq. Assistant Attorneys General Public Utilities Commission of Ohio 130 East Broad Street, 9 <sup>th</sup> Floor Columbus, Ohio 43215	

**Duke Energy Ohio**  
**2015 AMRP Construction Jobs**  
**2nd Quarter Progress Report**

**JOBS WITH MAIN TO BE COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3884167	G9542	MOD 660	8,124	7,947	177	98%
4641557	H1356	MOD 495	19,588	18,156	1,432	93%
4158060	H0214	MOD 653	3,296	2,481	815	75%
4939037	H4134	MOD 496	20,389	13,219	7,170	65%
4449605	H0838	MOD 650	2,466	411	2,055	17%
Totals			53,863	42,214	11,649	78.4%

**Duke Energy Ohio**  
**2015 AMRP Construction Jobs**  
**2nd Quarter Progress Report**

**JOBS WITH MAIN COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
6579746	P6809	MOD 690	730	730	0	100%
4399248	H0649	MOD 683	2,164	2,164	0	100%
4816609	H1705	MOD 481	14,193	14,193	0	100%
4816976	H1708	MOD 686	7,121	7,121	0	100%
6579683	P6808	MOD 689	1,518	1,518	0	100%
Totals			25,726	25,726	0	100.0%

**Duke Energy Ohio**  
**2015 AMRP Construction Jobs**  
**Second Quarter Update**

JOBS	Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
						2 inch	3 inch	4 inch	6 inch	8 inch	12 inch	2 inch	4 inch	6 inch	8 inch	12 inch	16 inch	20 inch	24 inch																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
	MOD 690	P6809		AMS	217,657	285																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**7/31/2015 12:46:10 PM**

**in**

**Case No(s). 14-2052-GA-ATA, 14-2051-GA-RDR**

Summary: Report Progress Report for the Second Quarter of 2015 electronically filed by  
Dianne Kuhnell on behalf of Duke Energy Ohio, Inc. and Spiller, Amy B. and Rocco  
D'Ascenzo