BEFORE THE

PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application of Duke Energy Ohio, Inc., for an Adjustment to Rider AMRP Rates.

Case No. 14-2051-GA-RDR

In the Matter of the Application of Duke Energy Ohio, Inc., for Tariff Approval.

Case No. 14-2052-GA-ATA

PROGRESS REPORT FOR THE THIRD QUARTER OF 2015

Duke Energy Ohio, Inc. hereby submits the attached 2015 AMRP Construction Jobs -

Third Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.

)

)

)

)

)

Amy B. Spiller Deputy General Counsel Rocco D'Ascenzo Associate General Counsel Duke Energy Ohio 139 East Fourth Street Room 1303 Main P.O. Box 960 Cincinnati, Ohio 45201 (513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on October 30, 2015.

Rocco D'Ascenzo

William L. Wright, Esq. Thomas Lindgren, Esq. Assistant Attorneys General Public Utilities Commission of Ohio 130 East Broad Street, 9th Floor Columbus, Ohio 43215

Duke Energy Ohio 2015 AMRP Construction Jobs 3rd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

Job	Work Order	Job	Projected	Length	Remaining	Percentage
<u>Number</u>	<u>Number</u>	<u>Name</u>	Length	To Date	<u>Main</u>	<u>Complete</u>
	Totals		0	0	0	#DIV/0!

10/29/2015

Duke Energy Ohio 2015 AMRP Construction Jobs 3rd Quarter Progress Report

JOBS WITH MAIN COMPLETED

Job Number	Work Order Number	Job <u>Name</u>	Actual Length	Length To Date	Remaining <u>Main</u>	Percentage Complete
6579746	P6809	MOD 690	730	730	0	100%
4399248	H0649	MOD 683	2,164	2,164	Ő	100%
4816609	H1705	MOD 481	14,193	14,193	Ő	100%
4816976	H1708	MOD 686	7,121	7,121	0	100%
6579683	P6808	MOD 689	1,518	1,518	0	100%
3884167	G9542	MOD 660	8,223	8,223	0	100%
4641557	H1356	MOD 495	19,871	19.871	0	100%
4158060	H0214	MOD 653	3,227	3,227	0	100%
4939037	H4134	MOD 496	18,938	18,938	0	100%
4449605	H0838	MOD 650	2,037	2,037	0	100%
4270033	H0536	MOD 682	114	114	0	100%
4988570	18102	MOD 674 Sta 5 Inlet	15	15	0	100%
4988626	18103	MOD 674 Sta 5 Outlet	753	753	0	100%
3918098	H0521	Sunset & Guerley	3,043	3.043	0	100%
7638686	Q3861	Queen City Ave	106	106	0	100%
5197875	19109	Comstock Dr	84	84	0	100%
		Totals	82,137	82,137	0	100.0%

10/29/2015

Duke Energy Ohio 2015 AMRP Construction Jobs Third Quarter Update

0 18 inch 20 Inch 24 Inch 0 0 0 12 Inch 0 Steel Main 6 Inch 8 Inch 0 0 4 Inch 2 Inch 0 3,140 3,140 12 Inch 0 8 inch 170 170 Plastic Main <u>4 Inch</u> <u>6 Inch</u> 0 0 3 Inch 2 Inch 114 1.290 1,404 Main Estimate 363,517 313,947 677,464 Contractor KS Energy KS Energy Job Name MOD 682 Queen City Ave Totals Work Order <u>Number</u> H0536 Q3861 Job Number 4270033 7639686

3085

2015 Construction Reporting-3rd Qtr Update Filing xis

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

10/30/2015 11:52:11 AM

in

Case No(s). 14-2051-GA-RDR

Summary: Report Progress Report for the Third Quarter of 2015 electronically filed by Mrs. Kristen Ryan on behalf of Duke Energy Ohio and Spiller, Amy B. Mrs. and D'Ascenzo, Rocco Mr.