

FILE

Public Utilities  
Commission of Ohio

# Memo

**To:** Docketing Division  
**From:** George Martin, Grade Crossing Planner, Rail Division  
**Re:** PUCO Case No. 15-481-RR-FED, Request of CSX Transportation for an extension of 30-days to complete a project in Miami County  
**Date:** February 12, 2016

By its Entry dated April 15, 2015, the Commission ordered that CSX Transportation (CSX) install mast-mounted flashing lights and roadway gates at Miami County, City of Troy, Dakota St, DOT# 155180E, on or before January 15, 2016. A subsequent request for extension was granted, and the deadline was extended to February 16, 2016.

On February 11, 2016, CSX filed in this docket a request for a 30-day extension of time to complete the project due to roadway work that still needs to be done by an outside contractor, and a delay in receiving a receiver coupler from the supplier. The part is being manufactured and should be delivered by the end of this month. The roadway work is required to insure compliance with the MUTCD. CSX states that if the roadway work will require additional time, staff will be notified in timely manner. In the staff memo opening this case, it was noted that this project would be complex, involving extensive roadway work and the interconnection of existing railroad signal devices.

Staff finds that the request is well made, and recommends that the Attorney Examiner grant this request.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.  
Technician UAX Date Processed FEB 12 2016

RECEIVED-DOCKETING DIV.  
2016 FEB 12 AM 10:36  
PUCO

C: Legal Department

Please serve the following parties of record.

Ms Cathy Stout

Ohio Rail Development Commission

1980 W Broad St, Mailstop # 3140

Columbus, Oh 43223

Ms Amanda DeCesare

CSX Transportation

500 Meijer Dr, Ste 305

Florence, Ky 41042

Ms Deborah Swan, PE

City Engineer

100 South Market St

Troy, Oh 45373-7303