

FILE

## WHEELING & LAKE ERIE RAILWAY COMPANY

Tim Andrews  
Signal & Communication Supervisor  
Tel. 330-767-7255

tandrews@wlerwy.com

100 East First Street  
Brewster, OH 44613  
Fax: 330-767-3213

2 August 2016


Public Utilities Commission of Ohio  
Docketing Division  
180 East Broad St  
Columbus, Ohio 43215-3793

RE: Request to Modify Order, Case #15-1570-RR-FED, Wenger Rd.

Dear Commission:

This letter is a second request to extend the deadline for the above referenced project for an additional 30 days for Wenger Rd. The material has arrived on site, but due to scheduling we were unable to get this installed before the 8-7-16 deadline. We have completed the installation of foundations and conduit, but we are still waiting on Ohio Edison to set remaining poles to allow us to move forward with the installation as well. They have notified us that this work will begin taking place this week. We are currently showing a completion date of 8-22-2016 for this project.

Respectfully,



Tim Andrews

RECEIVED DOCKETING DIV  
2016 AUG -3 AM 8:08  
PUCO

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.  
Technician SM Date Processed AUG 03 2016