



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

April 24, 2017

Mr. Eric Neff, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 16-1685-RR-FED REQUEST FOR 7 MONTH EXTENSION

Crossing Location: Ashley, Delaware County, OH
Crossing Name: High Street / SR 229
DOT # 518 304B
PID 99705
MP: QE-104.38
CSXT OP #: OH1089

REQUEST FOR 7 Month EXTENSION – Replace NE quadrant signal, upgrade the SW quadrant signals with 12" LEDs, install 25 seconds of advanced preemption, add supervisory preemption circuit - ORDERED completion date of August 31, 2017

Per conversation with CSX Construction personnel, the City is currently taking bids for the road construction work being done as part of this project. This work is estimated to be approximately 18 weeks away from starting. We do not have an anticipated completion date for the road construction. Signal construction cannot be started until this work is completed. Due to the extensive nature of this project, which includes DAXing, pole-line burial, 12" LED upgrades and new signal installation, this project will run 3 months or more in construction. Therefore we are requesting a 7 month extension to the current due date.

CSX formally requests approval of a 7 month extension making the new deadline date of March 31, 2018.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

4/24/2017 8:52:50 AM

in

Case No(s). 16-1685-RR-FED

Summary: Request Extension Request Ashley Delaware Co OH-E. High St-DOT 518304B,
PID 99705 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation