

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of Norfolk Southern Railway to Upgrade	:	Case No. 17-2199-RR-FED
Active Warning Devices in the Village of Swanton, Fulton County.	:	AMENDED REQUEST TO DEFER CONSTRUCTION
	:	DEADLINE
	:	D. Casey Talbott (0046767)
		(Counsel of Record)
	:	EASTMAN & SMITH LTD.
		One SeaGate, 24 th Floor
	:	P.O. Box 10032
		Toledo, Ohio 43699-0032
	:	Telephone: (419) 241-6000
		Fax: (419) 247-1777
	:	E-Mail: dctalbott@eastmansmith.com
	:	Attorneys for Norfolk Southern
		Railway Company
8-		

Norfolk Southern Railway Company ("NSRC") respectfully amends its earlier Request to Defer Construction Deadline, and now seeks a lesser extension of time, of ninety (90) days from the date of today's filing (so through November 15, 2018) within which to complete the involved construction project at the S. Munson Road grade crossing (DOT# 509484C) in the Village of Swanton, Fulton County.

A memorandum in support is attached.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott One SeaGate, 24th Floor P.O. Box 10032 Toledo, Ohio 43699-0032 Telephone: (419) 241-6000 Fax: (419) 247-1777 E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern Railway Company

MEMORANDUM IN SUPPORT

By Finding and Order of November 21, 2017, the Commission authorized NSRC to install new active warning devices at the above-referenced grade crossing in the Village of Swanton, Fulton County. Substantial progress has been made – specifically, from a design and engineering standpoint, the project has been progressed as far as it can be. But with respect to actual construction and cut-in, NSRC seeks a deferral of the assigned project completion deadline. The reason is that NSRC – like a number of other rail carriers throughout the country – is obligated to comply with the Positive Train Control Enforcement and Implementation Act of 2015 ("PTC"), which carries with it what appears to be a firm installation deadline of December 31, 2018, with operational implementation to be accomplished no later than December 31, 2020. This federal mandate – unprecedented in scope, as to both capital investment and requisite manpower – has caused the affected carriers, including NSRC, to mobilize/dedicate their resources (manpower and equipment), toward complying with the federal mandate.

In light of same, NSRC respectfully requests that the project completion deadline for the Swanton crossing be extended for ninety (90) days from the date of today's filing – so through November 15, 2018.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott One SeaGate, 24th Floor P.O. Box 10032 Toledo, Ohio 43699-0032 Telephone: (419) 241-6000 Fax: (419) 247-1777 E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern Railway Company

PROOF OF SERVICE

A copy of the foregoing Amended Request to Defer Construction Deadline was

filed electronically with the Commission this 17^{th} day of August, 2018. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

<u>/s/ D. Casey Talbott</u> Attorney for Norfolk Southern Railway Company This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

8/17/2018 4:26:19 PM

in

Case No(s). 17-2199-RR-FED

Summary: Request Amended Request to Defer Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company