

# Memo

To: Docketing Division  
From: Jill Henry, Rail Specialist, Rail Division  
Cc: PUCO Legal Department  
Date: 9/25/2018

Re: PUCO Case No. 18-52-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT#518-329W, Campbell Road/TR 75 & DOT#518-323F, Newcomer Road/TR 136 in Morrow County, Ohio.

---

On January 23, 2017, the Ohio Rail Development Commission (ORDC) authorized funding for CSX Transportation, Inc. (CSX) to install lights and gates at Campbell Road/TR 75, DOT#518-329W & Newcomer Road/TR 136 in Morrow County, Ohio. The crossings were surveyed on October 31, 2016 and found to warrant the upgrades.

On January 31, 2018, the Commission approved the project and ordered completion by October 31, 2018.

On September 4, 2018, CSX filed for a 90 day extension. In the request, CSX states that they have limited crew availability while PTC (Positive Train Control) projects are being completed.

ORDC has indicated to Staff that they not opposed to the extension request, but notes that this project is a safety project. Staff recommends that the Commission grant the 90 day extension request, but would like CSX to complete the project by January 31, 2019. No additional extensions of time due to PTC limited crew availability will be considered unless firm construction deadlines are provided.

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**9/25/2018 12:18:24 PM**

**in**

**Case No(s). 18-0052-RR-FED**

Summary: Response In the Matter of an Extension Request for the Installation of Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT#518-329W, Campbell Road/TR 75 & DOT#518-323F, Newcomer Road/TR 136 in Morrow County, Ohio.  
electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division