

Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 3/11/2019

Re: PUCO Case No. 17-628-RR-FED - In the Matter of a Consolidation Project for Crossings in the Village of Belmore in Putnam County, Ohio.

On October 31, 2016, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation to install lights and gates at three crossings and the closure of one crossing in the Village of Bellmore at the following locations:

Street	DOT#	County	Project
Oak Street	155-744L	Putnam County	Lights and Gates
Main Street	155-745T	Putnam County	Lights and Gates
Elm Street	155-746A	Putnam County	Closure
Ridge Street	155-747G	Putnam County	Lights and Gates

On April 12, 2017, the Commission approved the project and ordered completion by April 12, 2018.

On March 16, 2018, CSX filed for a six month extension to the project deadline. In the request, CSX stated that due to limited crew availability while the federally mandated positive train control initiative is being completed, the work regarding the crossings is being delayed. The Commission granted a 30 day extension. On April 27, 2018, CSX filed an extension request until June 12, 2018. The Commission granted the extension request on May 9, 2018.

The crossing projects have been completed and are in-service as follows (see attached):

Street	DOT#	County	Date of Completion
Oak Street	155-744L	Putnam County	5/19/2018
Main Street	155-745T	Putnam County	5/19/2018
Elm Street	155-746A	Putnam County	7/24/2017
Ridge Street	155-747G	Putnam County	5/19/2018

Accordingly, the above case may be closed.



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

In-Service Notification

June 7, 2018

Attention: Jill Henry
Don Damron
Catherine Stout

Please see the information below regarding the CSX crossing located on:
Belmore, Putnam Co, OH – Oak Street
AAR/DOT# 155 744L - R.R M.P. BE-160.54
OP# OH1151 - CSX Project# OH2016055 – Signal South Project # 16-561

PUCO INFORMATION

Project complete and In-Service on 5-19-2018. Final closeout procedures for CSXT are in process and a Final Invoice is anticipated for submission in approximately 90 days.

Nicole Henning
CSXT 859-372-6125
500 Meijer Drive Suite 305
Florence, KY 41042



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

In-Service Notification

June 7, 2018

Attention: Jill Henry
Don Damron
Catherine Stout

Please see the information below regarding the CSX crossing located on:
Belmore, Putnam Co, OH – Main Street
AAR/DOT# 155 745T - R.R M.P. BE-160.62
OP# OH1151 - CSX Project# OH2016055 – Signal South Project # 16-561

PUCO INFORMATION

Project complete and In-Service on 5-19-2018. Final closeout procedures for CSXT are in process and a Final Invoice is anticipated for submission in approximately 90 days.

Nicole Henning
CSXT 859-372-6125
500 Meijer Drive Suite 305
Florence, KY 41042

From: [Henning, Nicole \(External\)](#)
To: [Henry, Jill](#)
Cc: [DeCesare, Amanda](#)
Subject: Belmore Elm St Closure - OH1151 - PID 102593
Date: Thursday, November 08, 2018 8:29:44 AM

Elm Street noted closed as of 7/24/2017. Photos attached.

Thank you.
Nicole Henning
Engineering Assistant to Amanda DeCesare
(MI, OH, IN, IL)
CSX Transportation
500 Meijer Drive Suite 305
Florence, KY 41042
Office: (859) 372-6125

This email transmission and any accompanying attachments may contain CSX privileged and confidential information intended only for the use of the intended addressee. Any dissemination, distribution, copying or action taken in reliance on the contents of this email by anyone other than the intended recipient is strictly prohibited. If you have received this email in error please immediately delete it and notify sender at the above CSX email address. Sender and CSX accept no liability for any damage caused directly or indirectly by receipt of this email.



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

In-Service Notification

June 7, 2018

Attention: Jill Henry
Don Damron
Catherine Stout

Please see the information below regarding the CSX crossing located on:
Belmore, Putnam Co, OH – SR 65 / Ridge Street
AAR/DOT# 155747G - R.R M.P. BE-160.94
OP# OH1125 - CSX Project# OH2016053 – Signal South Project # 16-557

PUCO INFORMATION

Project complete and In-Service on 5-19-2018. Final closeout procedures for CSXT are in process and a Final Invoice is anticipated for submission in approximately 90 days.

Nicole Henning
CSXT 859-372-6125
500 Meijer Drive Suite 305
Florence, KY 41042

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/9/2019 2:35:15 PM

in

Case No(s). 17-0628-RR-FED

Summary: Memo Closing Case In the Matter of a Consolidation Project for Crossings in the Village of Belmore in Putnam County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division