



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
3131A Spring Grove Avenue
Cincinnati, OH 45225
(513) 853-1221
Amanda_DeCesare@csx.com

December 19, 2019

Mr. Don Damron
Ms. Jill Henry
Ms. Cathy Stout
Ms. Heather Hamilton

RE: Case # 18-1614-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Lima, Allen County, OH
Crossing Name: CR 270 / Dixie Highway
DOT # 155 673S
PID 107259
MP: BEI 0.29
CSXT OP #: OH1240

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of December 28, 2019

The remaining material for the insulated joint and switch rods have been delivered and installed. Project is 90% complete. Due to the upcoming holiday schedule, the Signal Construction Group will be unable to complete the remaining work. The crew will be back on site to complete the project beginning the week of January 6, 2020.

CSX formally requests approval of a 30 day extension, making the new deadline date January 28, 2019.

Amanda J. DeCesare
Project Manager Public Projects
3131A Spring Grove Avenue
Cincinnati, OH 45225
(513) 853-1221

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

12/19/2019 11:30:44 AM

in

Case No(s). 18-1614-RR-FED

Summary: Request Extension for Lima, Allen Co., OH, CR 270 / Dixie Highway, DOT 155
673S, BEI-0.29 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation