Public Utilities Commission of Ohio

Memo

To: Docketing Division

From: Thomas Persinger, Rail Project Specialist, Rail Division

Cc: PUCO Legal Department

Date: 8-5-2022

Re: PUCO Case No. 18-55-RR-FED- In the Matter of a Request for Upgrades to the

Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT# 503-

591W, on Waterloo Road in Summit County, Ohio.

On November 27, 2017, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation Inc. to install active warning devices at the following location:

Street	DOT#	County	Project
Waterloo Road	503-591W	Summit	Upgrade

On January 31, 2018, the Commission issued a Finding and Order approving the project and ordering completion by October 31, 2018. On October 31, 2018, CSX filed a request for an extension due to ordering error and material delay. On November 28, 2018, the Commission granted an extension to December 31, 2018.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
Waterloo Road	503-591W	Summit	1-30-2019

Accordingly, the above case may be closed.

From: <u>DeCesare, Amanda</u>

To: Tucker, Jim; Henry, Jill; Henning, Nicole (External)
Cc: Stout, Catherine; Hamilton, Heather; Martin, Joshua

Subject: RE: Extension Granted Waterloo Rd Summit Cty- Case#18-55-RR-FED

Date: Thursday, January 31, 2019 12:27:40 PM

Attachments: <u>image001.pnq</u>

image002.png

FYI, this work was completed yesterday, 1/30/19. Thank you,

Amanda J. DeCesare

Project Manager - Public Projects

CSX Transportation

(859) 372-6124 | 500 Meijer Drive, Suite 305, Florence, KY 41042

amanda decesare@csx.com

Click to view CSX's Public Projects Manual

From: DeCesare, Amanda

Sent: Monday, January 28, 2019 2:45 PM

To: 'James.Tucker@dot.ohio.gov' <James.Tucker@dot.ohio.gov>; jill.henry@puco.ohio.gov;

Henning, Nicole (External) < Nicole_Henning@csx.com>

Cc: Catherine.Stout@dot.ohio.gov; Heather.Hamilton@dot.ohio.gov; Martin, Joshua

<Joshua Martin@csx.com>

Subject: RE: Extension Granted Waterloo Rd Summit Cty- Case#18-55-RR-FED

Jim.

I copied Josh Martin on this email. He can provide the information. I don't have the cell number available.

Thank you!

Amanda J. DeCesare

Project Manager - Public Projects

CSX Transportation

(859) 372-6124 | 500 Meijer Drive, Suite 305, Florence, KY 41042

amanda decesare@csx.com

Click to view CSX's Public Projects Manual

From: <u>James.Tucker@dot.ohio.gov</u> < <u>James.Tucker@dot.ohio.gov</u>>

Sent: Monday, January 28, 2019 2:43 PM

To: DeCesare, Amanda Amanda DeCesare@csx.com; jill.henry@puco.ohio.gov; Henning, Nicole

(External) < Nicole Henning@csx.com >

Cc: <u>Catherine.Stout@dot.ohio.gov</u>; <u>Heather.Hamilton@dot.ohio.gov</u>

Subject: RE: Extension Granted Waterloo Rd Summit Cty- Case#18-55-RR-FED

Amanda,

Thanks for the update. I would however like to point out that not too long ago we had a similar project with CSX (Newell St, DOT#523807E) in which we did not receive the required 5 day advance notice of construction either. Scott Elliot sent an email on 5/19/17 stating that the failure to notify the ORDC would not happen again. I know these are smaller projects but it is still required that CSX follow the advance notice procedure. Could you please send me the construction foreman's phone # so I can reach out to him for a schedule.

Thanks,

James Tucker Safety Project Manager Ohio Rail Development Commission 614-644-0283 (o) 614-398-6897 (m)

From: DeCesare, Amanda < <u>Amanda DeCesare@csx.com</u>>

Sent: Monday, January 28, 2019 2:06 PM

To: Tucker, Jim < <u>James.Tucker@dot.ohio.gov</u>>; Henry, Jill < <u>jill.henry@puco.ohio.gov</u>>; Henning,

Nicole (External) < Nicole Henning@csx.com>

Cc: Stout, Catherine < <u>Catherine.Stout@dot.ohio.gov</u>>; Hamilton, Heather

< Heather. Hamilton@dot.ohio.gov>

Subject: RE: Extension Granted Waterloo Rd Summit Cty- Case#18-55-RR-FED

Jim.

We have been coordinating with our maintenance team to get this project done, but they were not able to complete it by the deadline.

I spoke with our construction team and they are at the site today.

It should be done in a day or 2.

This foregoing document was electronically filed with the Public Utilities Commission of Ohio Docketing Information System on

8/5/2022 12:39:23 PM

in

Case No(s). 18-0055-RR-FED

Summary: Memo Closing Case In the Matter of a Request for Upgrades to the Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT# 503-591W, on Waterloo Road in Summit County, Ohio. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division