

Memo

To: Docketing Division

From: Thomas Persinger, Rail Project Specialist, Rail Division

Cc: PUCO Legal Department

Date: 10-6-2022

Re: PUCO Case No. 19-1053-RR-FED- In the Matter of a Request for the Closure of Two CSX Transportation Inc. Crossings and Upgrade of Five CSX Transportation Inc. Crossings in the City of Tiffin, Seneca County.

On April 9, 2019, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation Inc. to either close or install active warning devices at the following locations:

Street	DOT#	County	Project
Nelson Street	142-193T	Seneca	Circuitry Upgrade
Wall Street	142-191E	Seneca	Circuitry Upgrade
Clinton Street	142-185B	Seneca	Circuitry Upgrade
Market Street	142-184U	Seneca	Lights and Gates
Perry Street	142-183M	Seneca	Lights and Gates
N. Monroe Street	142-189D	Seneca	Closure
Holmes Street	142-181Y	Seneca	Closure

On June 19, 2019, the Commission issued a Finding and Order approving the project and ordering completion by June 19, 2020.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
Nelson Street	142-193T	Seneca	1-11-2021
Wall Street	142-191E	Seneca	1-11-2021
Clinton Street	142-185B	Seneca	1-11-2021
Market Street	142-184U	Seneca	1-11-2021
Perry Street	142-183M	Seneca	1-11-2021
N. Monroe Street	142-189D	Seneca	6-22-2021
Holmes Street	142-181Y	Seneca	6-22-2021

Accordingly, the above case may be closed.

**Closure of Holmes Street DOT# 142-181Y
Seneca County
View from East Looking West**



View from South Looking North



**Closure of N. Monroe Street DOT# 142-189D
Seneca County
View from East Looking West**



View from North Looking South



Persinger, Thomas

From: Henning, Nicole (External) <Nicole_Henning@csx.com>
Sent: Wednesday, October 5, 2022 8:50 AM
To: Persinger, Thomas
Cc: Tucker, Jim; AReyes@benesch.com
Subject: FW: Seneca County 2019 Project In-service Info
Attachments: Copy of PCC_Form.xlsx - TR 91 (Nelson St.).xlsx; Copy of PCC_Form.xlsx - Wall St..xlsx; Copy of PCC_Form.xlsx - Clinton Ave..xlsx; Copy of PCC_Form.xlsx - Market St..xlsx; Copy of PCC_Form.xlsx - Perry St..xlsx

Tom,
Please see attached and below:

In service dates:

1. 142183M Perry Street (Lights/Gates) – 1/11/2021
2. 142184U Market (Lights/Gates) – 01/11/2021
3. 142185B Clinton Street (Circuitry Upgrade) – 1/11/2021
4. 142191E Wall Street (Circuitry Upgrade) – 1/11/2021
5. 142193T Nelson Street (Circuitry Upgrade) – 1/11/2021

Thank you.

PLEASE NOTE NEW OFFICE ADDRESS BELOW:

Nicole Henning
Engineering Assistant to Amanda DeCesare (MI, OH, IN, IL)
CSX Transportation, Inc.
4802 Decoursey Pike
Taylor Mill, KY 41015
Office: (513) 853-1222

From: thomas.persinger@puco.ohio.gov <thomas.persinger@puco.ohio.gov>
Sent: Thursday, September 29, 2022 2:11 PM
To: Henning, Nicole (External) <Nicole_Henning@csx.com>
Cc: James.Tucker@dot.ohio.gov
Subject: [E] Seneca County 2019 Project In-service Info

Good Afternoon Nicole,

Back in 2019, the Commission issued an order for a project involving 7 crossings in Seneca County, PUCO Case # 19-1053-RR-FED. I am looking at old, open files in the system and do not see any in-service or construction completion information. 2 of the 7 were closure projects (142181Y, and 142189D), which I can close out from the photos by themselves.

The five other crossings I am seeking completion/in-service notices for are:

1. 142183M Perry Street (Lights/Gates)
2. 142184U Market (Lights/Gates)
3. 142185B Clinton Street (Circuitry Upgrade)
4. 142191E Wall Street (Circuitry Upgrade)
5. 142193T Nelson Street (Circuitry Upgrade)

Thank you,

Tom Persinger

Public Utilities Commission of Ohio

Transportation Department

Rail Project Specialist

P: (614) 387-1392

PUCO.ohio.gov

This email transmission and any accompanying attachments may contain CSX privileged and confidential or business proprietary information intended only for the use of the intended addressee. Any dissemination, distribution, forwarding, copying, or action taken in reliance on the contents of this email by anyone other than the intended recipient is strictly prohibited. If you have received this email in error please immediately delete it, destroy all copies, and notify the sender at the above CSX email address.


This message has originated from an **External Source**. Please use proper judgment and caution when opening attachments, clicking links or responding to this email.

This email transmission and any accompanying attachments may contain CSX privileged and confidential or business proprietary information intended only for the use of the intended addressee. Any dissemination, distribution, forwarding, copying, or action taken in reliance on the contents of this email by anyone other than the intended recipient is strictly prohibited. If you have received this email in error please immediately delete it, destroy all copies, and notify the sender at the above CSX email address.

CAUTION: This is an external email and may not be safe. If the email looks suspicious, please do not click links or open attachments and forward the email to csc@ohio.gov or click the Phish Alert Button if available.

CSX Project Complete Form (PCC)

Date:	1/12/2021
Project Number:	OH2018679
DOT Number:	142185B
Road Crossing Name:	Clinton Ave.
Team Number:	7Xf8
Foreman Name:	Joe Woyame
In Service Date:	1/11/2021
As In Service Sent Date:	1/11/2021
Project Completed Date:	?




Please Email to:

Oscar_Jalice@csx.com

Brad_Lee@csx.com

CSX Project Complete Form (PCC)

Date: 1/12/2021
Project Number: OH2018679
DOT Number: 142184U
Road Crossing Name: Market St.
Team Number: 7XF8
Foreman Name: Joe Woyame
In Service Date: 1/11/2021
As In Service Sent Date: 1/11/2021
Project Completed Date: ?




Please Email to:

Oscar_Jalice@csx.com

Brad_Lee@csx.com

CSX Project Complete Form (PCC)

Date: 1/12/2021
Project Number: OH2018679
DOT Number: 142183M
Road Crossing Name: Perry St.
Team Number: 7XF8
Foreman Name: Joe Woyame
In Service Date: 1/11/2021
As In Service Sent Date: 1/11/2021
Project Completed Date:



Please Email to:


Oscar_Jalice@csx.com

Brad_Lee@csx.com

CSX Project Complete Form (PCC)

Date:	1/12/2021
Project Number:	OH2018679
DOT Number:	142193T
Road Crossing Name:	TR 91 (Nelson St.)
Team Number:	7XF8
Foreman Name:	Joe Woyame
In Service Date:	1/11/2021
As In Service Sent Date:	1/11/2021
Project Completed Date:	?

Rev B.11/1/17




Please Email to:

Oscar_Jalice@csx.com

Brad_Lee@csx.com

CSX Project Complete Form (PCC)

Date:	1/12/2021
Project Number:	OH2018679
DOT Number:	142191E
Road Crossing Name:	Wall St.
Team Number:	7XF8
Foreman Name:	Joe Woyame
In Service Date:	1/11/2021
As In Service Sent Date:	1/11/2021
Project Completed Date:	?



Please Email to:

Oscar_Jalice@csx.com

Brad_Lee@csx.com

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

10/6/2022 8:57:07 AM

in

Case No(s). 19-1053-RR-FED

Summary: Memo Closing Case In the Matter of a Request for the Closure of Two CSX Transportation Inc. Crossings and Upgrade of Five CSX Transportation Inc. Crossings in the City of Tiffin, Seneca County. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division